

Rpt-ID: RCPEsprj

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD (

Time Allowed: 841 Days

Elapsed Calender Days: 857 Days

Percent Time: 101.90

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

VALDOSTA

GA 31604-2065

Date Work Began: 02/10/2016

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/15/2018

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,234,568.61

Original Contract Amount \$32,043,562.43

Funds Available \$6,003,626.08

Percent Complete 83.05%

Counties:

Brooks Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,234,568.61	\$32,043,562.43	\$6,003,626.08	82.96%	\$885,820.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$23,408,677.18	\$22,676,097.69	\$732,579.49
Non-Participating	\$5,852,169.35	\$5,669,024.49	\$183,144.86
Total Earnings	\$29,260,846.53	\$28,345,122.18	\$915,724.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$29,260,846.53	\$28,345,122.18	\$915,724.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$29,904.00)	\$0.00	(\$29,904.00)
Total:	\$29,230,942.53	\$28,345,122.18	
Total Payable:			\$885,820.35

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ALT - 1 (ASPHALT)							
066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 59.370	.000 689.740 689.740	\$40,949.86	\$40,949.86
		Asphalt pay penalty 0.05					
Category Amount:						\$40,949.86	\$40,949.86
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 231822.080	.986 .014 1.000	\$3,245.51	\$231,822.08
		STP00-0000-00(545)					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000 2499238.790	.985 .015 1.000	\$37,488.58	\$2,499,238.79
		STP00-0000-00(545)					
0025	205-0001	UNCLASS EXCAV	CY	241,531.000 3.250	229,454.450 4,830.616 234,285.066	\$15,699.50	\$761,426.46
0030	206-0002	BORROW EXCAV, INCL MATL	CY	278,952.000 6.000	272,156.938 6,795.061 278,951.999	\$40,770.37	\$1,673,711.99
0034	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	62,636.000 9.250	1,251.667 3,232.865 4,484.532	\$29,904.00	\$41,481.92
Category Amount:						\$127,107.96	\$5,207,681.24
Category Number: 0010 ALT - 1 (ASPHALT)							
0036	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	93,220.000 11.820	73,176.340 .000 73,176.340	\$0.00	\$864,944.34
Category Amount:						\$0.00	\$864,944.34

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		26,581.000	34,534.110		
				64.520	69.940		
					34,604.050	\$4,512.53	\$2,232,653.31
Category Amount:						\$4,512.53	\$2,232,653.31
Category Number: 0010 ALT - 1 (ASPHALT)							
0060	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		44,003.000	32,143.540		
		MATL & H LIME		68.100	9,367.490		
					41,511.030	\$637,926.07	\$2,826,901.14
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		52,794.000	57,181.920		
		L & H LIME		62.490	57.350		
					57,239.270	\$3,583.80	\$3,576,881.98
0070	413-0750	TACK COAT	GL	72,157.000	48,095.000		
				1.980	4,966.000		
					53,061.000	\$9,832.68	\$105,060.78
Category Amount:						\$651,342.55	\$6,508,843.90
Category Number: 0030 ROADWAY							
0075	429-1000	RUMBLE STRIPS	EA	24.000	11.000		
				892.500	2.000		
					13.000	\$1,785.00	\$11,602.50
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	227.000	211.984		
				1155.000	2.600		
					214.584	\$3,003.00	\$247,844.52
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,486.000	4,128.000		
				25.190	40.000		
					4,168.000	\$1,007.60	\$104,991.92
0210	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		88.000	82.000		
				610.860	1.000		
					83.000	\$610.86	\$50,701.38

Rpt-ID: RCPEsprj

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0215	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		88.000 680.130	82.000 1.000 83.000	\$680.13	\$56,450.79
0295	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	13.000 367.500	.000 13.000 13.000	\$4,777.50	\$4,777.50
0305	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	7.000 367.500	.000 7.000 7.000	\$2,572.50	\$2,572.50
0307	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	10.000 420.000	.000 10.000 10.000	\$4,200.00	\$4,200.00
0315	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		1.000 367.500	.000 1.000 1.000	\$367.50	\$367.50
0320	668-8011	SAFETY GRATE, TP 1	SF	1,382.000 52.500	1,264.999 58.166 1,323.165	\$3,053.72	\$69,466.16
0322	668-8013	SAFETY GRATE, TP 3	SF	716.000 58.800	618.000 108.869 726.869	\$6,401.50	\$42,739.90
Category Amount:						\$28,459.31	\$595,714.67
Category Number: 0040 EROSION CONTROL							
0325	700-6910	PERMANENT GRASSING	AC	84.000 3675.000	68.712 4.000 72.712	\$14,700.00	\$267,216.60

Rpt-ID: RCPEsprj

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0340	700-8000	FERTILIZER MIXED GRADE	TN	85.000 656.250	23.135 3.880 27.015	\$2,546.25	\$17,728.59
0346	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		4.000 3150.000	.494 3.506 4.000	\$11,043.90	\$12,600.00
0354	716-2000	EROSION CONTROL MATS, SLOPES	SY	53,078.000 0.790	6,754.667 955.556 7,710.223	\$754.89	\$6,091.08
0368	163-0240	MULCH	TN	2,090.000 63.000	377.140 10.897 388.037	\$686.51	\$24,446.33
0397	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 435+25		1.000 24474.260	.750 .250 1.000	\$6,118.57	\$24,474.26
0403	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 591+75		1.000 32619.080	.750 .250 1.000	\$8,154.77	\$32,619.08
0409	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 525.000	2.250 .750 3.000	\$393.75	\$1,575.00
0470	167-1500	WATER QUALITY INSPECTIONS	MO	27.000 945.000	26.000 1.000 27.000	\$945.00	\$25,515.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2018

User: c0004759

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0028

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	68,815.000	50,219.250		
				5.040	85.500		
					50,304.750	\$430.92	\$253,535.94
Category Amount:						\$45,774.56	\$665,801.88
Category Number: 0030 ROADWAY							
0660	158-1000	TRAINING HOURS	HR	5,000.000	4,349.000		
				0.800	651.000		
					5,000.000	\$520.80	\$4,000.00
Category Amount:						\$520.80	\$4,000.00
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-325,124.720		
				1.000	17,056.780		
					-308,067.940	\$17,056.78	(\$308,067.94)
		(IN #1)					
Category Amount:						\$17,056.78	\$-308,067.94
Project Total Amount:						\$915,724.35	\$29,260,846.53