

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: c0004759

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0029

Pay Period: 06/01/2018
to 07/02/2018

Contract Location:

SR 133 OLD QUITMAN ADEL RD (CR 1) TO OLD BERLIN RD (

Time Allowed: 924 Days

Elapsed Calender Days: 889 Days

Percent Time: 96.21

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

VALDOSTA

GA 31604-2065

Date Work Began: 02/10/2016

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/06/2018

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$35,234,568.61

Original Contract Amount \$32,043,562.43

Funds Available \$5,667,771.30

Percent Complete 83.91%

Counties:

Brooks Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000545	\$35,234,568.61	\$32,043,562.43	\$5,667,771.30	83.91%	\$335,854.78

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: c0004759

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0029

Pay Period: 06/01/2018
to 07/02/2018

Project Number: 0000545 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(545)

	Total to Date	Prev to Date	This Estimate
Participating	\$23,653,437.82	\$23,408,677.18	\$244,760.64
Non-Participating	\$5,913,359.49	\$5,852,169.35	\$61,190.14
Total Earnings	\$29,566,797.31	\$29,260,846.53	\$305,950.78
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$29,566,797.31	\$29,260,846.53	\$305,950.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$29,904.00)	\$29,904.00
Total:	\$29,566,797.31	\$29,230,942.53	
		Total Payable:	\$335,854.78

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2018

User: c0004759

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0029

Pay Period: 06/01/2018
to 07/02/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0034	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	62,636.000 9.250	4,484.532 -3,232.865 1,251.667	\$-29,904.00	\$11,577.92
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		26,581.000 64.520	34,604.050 68.970 34,673.020	\$4,449.94	\$2,237,103.25
Category Amount:						\$-25,454.06	\$2,248,681.17
Category Number: 0010 ALT - 1 (ASPHALT)							
0060	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		44,003.000 68.100	41,511.030 2,697.460 44,208.490	\$183,697.03	\$3,010,598.17
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		52,794.000 62.490	57,239.270 233.390 57,472.660	\$14,584.54	\$3,591,466.52
0070	413-0750	TACK COAT	GL	72,157.000 1.980	53,061.000 726.000 53,787.000	\$1,437.48	\$106,498.26
Category Amount:						\$199,719.05	\$6,708,562.95
Category Number: 0030 ROADWAY							
0105	441-0748	CONCRETE MEDIAN, 6 IN	SY	754.000 37.800	582.392 256.662 839.054	\$9,701.82	\$31,716.24
0130	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL	GLM	15.000 765.100	.000 9.623 9.623	\$7,362.56	\$7,362.56
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,160.000 31.880	6,679.000 8.000 6,687.000	\$255.04	\$213,181.56

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: c0004759

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0029

Pay Period: 06/01/2018
to 07/02/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0210	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		88.000 610.860	83.000 2.000 85.000	\$1,221.72	\$51,923.10
0270	634-1200	RIGHT OF WAY MARKERS	EA	358.000 110.250	.000 50.000 50.000	\$5,512.50	\$5,512.50
0315	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		1.000 367.500	1.000 .000 1.000	\$0.00	\$367.50
Category Amount:						\$24,053.64	\$310,063.46
Category Number: 0040 EROSION CONTROL							
0380	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		.000 2.890	258.750 .000 258.750	\$0.00	\$747.79
0384	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 136+25		1.000 16746.660	.750 .250 1.000	\$4,186.67	\$16,746.66
0388	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 247+50		1.000 23798.840	.750 .250 1.000	\$5,949.71	\$23,798.84
0390	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 280+00		1.000 28232.830	.750 .250 1.000	\$7,058.21	\$28,232.83
0398	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 438+50		1.000 23539.690	.750 .250 1.000	\$5,884.92	\$23,539.69

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: c0004759

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0029

Pay Period: 06/01/2018
to 07/02/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0399	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				12292.810	.250		
		524+75			1.000	\$3,073.20	\$12,292.81
0400	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				32047.290	.250		
		525+75			1.000	\$8,011.82	\$32,047.29
0480	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	31,737.000	21,715.750		
				2.100	2,714.500		
					24,430.250	\$5,700.45	\$51,303.53
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	68,815.000	50,304.750		
				5.040	5,030.500		
					55,335.250	\$25,353.72	\$278,889.66
Category Amount:						\$65,218.70	\$467,599.10
Category Number: 0030 ROADWAY							
0490	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	23,221.000	18,854.000		
				1.580	.000		
					18,854.000	\$.00	\$29,789.32
Category Amount:						\$0.00	\$29,789.32
Category Number: 0050 SIGNING AND MARKING							
0495	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		760.000	228.000		
				14.700	31.250		
					259.250	\$459.38	\$3,810.98
0500	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		442.000	132.000		
				15.750	94.750		
					226.750	\$1,492.31	\$3,571.31
0505	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,815.000	545.000		
				16.800	18.000		
					563.000	\$302.40	\$9,458.40

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2018

User: c0004759

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14828-15-000-0

Estimate Number: 0029

Pay Period: 06/01/2018

to 07/02/2018

Project Number 0000545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND MARKING							
0510	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		94.000 18.900	28.000 9.000 37.000	\$170.10	\$699.30
0525	636-2080	GALV STEEL POSTS, TP 8	LF	820.000 9.450	246.000 550.000 796.000	\$5,197.50	\$7,522.20
0529	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		34.000 472.500	.000 34.000 34.000	\$16,065.00	\$16,065.00
0535	636-5100	MILEPOST SIGNS	EA	20.000 147.000	.000 20.000 20.000	\$2,940.00	\$2,940.00
0600	654-1003	RAISED PVMT MARKERS TP 3	EA	3,924.000 3.150	1,250.000 1,295.000 2,545.000	\$4,079.25	\$8,016.75
Category Amount:						\$30,705.94	\$52,083.94
Category Number: 0030 ROADWAY							
0660	158-1000	TRAINING HOURS	HR	5,000.000 0.800	5,000.000 .000 5,000.000	\$0.00	\$4,000.00
Category Amount:						\$0.00	\$4,000.00
Category Number: 0010 ALT - 1 (ASPHALT)							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-308,067.940 11,707.510 -296,360.430	\$11,707.51	(\$296,360.43)
		(IN #1)					
Category Amount:						\$11,707.51	\$-296,360.43
Project Total Amount:						\$305,950.78	\$29,566,797.31