

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 12/31/2015

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAS

Time Allowed: 1089 Days

Elapsed Calender Days: 331 Days

Percent Time: 30.39

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

Date Work Began: 03/04/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/27/2018

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$49,137,502.20

Original Contract Amount \$47,807,447.45

Funds Available \$38,665,238.70

Percent Complete 21.15%

Counties:

Elbert

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$49,137,502.19	\$47,807,447.44	\$38,665,238.69	21.31%	\$521,181.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 12/31/2015

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,314,165.79	\$7,897,220.25	\$416,945.54
Non-Participating	\$2,078,541.51	\$1,974,305.10	\$104,236.41
Total Earnings	\$10,392,707.30	\$9,871,525.35	\$521,181.95
Stockpiled Materials	\$79,556.20	\$79,556.20	\$0.00
Gross Earnings	\$10,472,263.50	\$9,951,081.55	\$521,181.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,472,263.50	\$9,951,081.55	

Total Payable: **\$521,181.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 12/31/2015

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	318-3000	AGGR SURF CRS	TN	3,000.000 17.500	3,842.940 252.570 4,095.510	\$4,419.98	\$71,671.43
0105	643-0010	FIELD FENCE WOVEN WIRE	LF	29,403.000 4.800	27,376.760 667.000 28,043.760	\$3,201.60	\$134,610.05
0106	643-0105	FIELD FENCE BARBED WIRE, 5 STRANDS	LF	29,133.000 4.450	10,946.000 68.500 11,014.500	\$304.83	\$49,014.53
Category Amount:						\$7,926.41	\$255,296.01
Category Number: 0020 EARTHWORK							
0110	205-0001	UNCLASS EXCAV	CY	,647,382.260 3.600	229,529.000 41,314.000 270,843.000	\$148,730.40	\$975,034.80
0116	207-0203	FOUND BKFILL MATL, TP II	CY	1,060.000 39.000	838.391 169.695 1,008.086	\$6,618.11	\$39,315.35
Category Amount:						\$155,348.51	\$1,014,350.15
Category Number: 0030 DRAINAGE							
0165	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,387.000 36.750	1,008.200 72.700 1,080.900	\$2,671.73	\$39,723.08
0166	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	405.000 46.750	88.400 8.000 96.400	\$374.00	\$4,506.70
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,071.000 70.000	883.000 144.900 1,027.900	\$10,143.00	\$71,953.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 12/31/2015

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0200	550-1364	STORM DRAIN PIPE, 36 IN, H 25-30	LF	696.000 85.000	217.000 498.200 715.200	\$42,347.00	\$60,792.00
0235	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	208.000 610.000	14.000 3.000 17.000	\$1,830.00	\$10,370.00
0245	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000 800.000	8.000 3.000 11.000	\$2,400.00	\$8,800.00
0250	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	9.000 1300.000	4.000 3.000 7.000	\$3,900.00	\$9,100.00
0282	668-2100	DROP INLET, GP 1	EA	95.000 1470.000	7.000 1.000 8.000	\$1,470.00	\$11,760.00
Category Amount:						\$65,135.73	\$217,004.78
Category Number: 0060 MISCELLANEOUS							
0294	150-1000	TRAFFIC CONTROL -	LS	1.000 438800.000	.427 .026 .453	\$11,408.80	\$198,776.40
		EDS00-0072-00(039)					
Category Amount:						\$11,408.80	\$198,776.40
Category Number: 0050 EROSION CONTROL							
0670	163-0232	TEMPORARY GRASSING	AC	145.000 382.000	403.016 10.000 413.016	\$3,820.00	\$157,772.11
0675	163-0240	MULCH	TN	5,100.000 191.000	592.571 60.390 652.961	\$11,534.49	\$124,715.55

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 12/31/2015

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0690	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		10,150.000 9.750	1,365.000 180.000 1,545.000	\$1,755.00	\$15,063.75
0712	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		110.000 472.000	69.000 6.000 75.000	\$2,832.00	\$35,400.00
0725	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		35,000.000 1.700	844.000 425.000 1,269.000	\$722.50	\$2,157.30
0760	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 576.000	9.000 1.000 10.000	\$576.00	\$5,760.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	70,000.000 4.400	89,934.750 646.500 90,581.250	\$2,844.60	\$398,557.50
0810	700-6910	PERMANENT GRASSING	AC	275.000 1040.000	18.685 .100 18.785	\$104.00	\$19,536.40
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000 491.000	35.325 .800 36.125	\$392.80	\$17,737.38
Category Amount:						\$24,581.39	\$776,699.99
Category Number: 0030 DRAINAGE							
1200	500-3101	CLASS A CONCRETE	CY	854.500 386.000	215.148 516.354 731.502	\$199,312.64	\$282,359.77

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 12/31/2015

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
1205	511-1000	BAR REINF STEEL	LB	103,190.000 0.790	25,912.013 62,188.830 88,100.843	\$49,129.18	\$69,599.67
Category Amount:						\$248,441.82	\$351,959.44
Category Number: 0050 EROSION CONTROL							
1320	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE	LF	26,750.000 1.700	.000 168.000 168.000	\$285.60	\$285.60
Category Amount:						\$285.60	\$285.60
Category Number: 0010 ROADWAY							
1360	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	266.000 997.000	33.750 5.371 39.121	\$5,354.89	\$39,003.64
Category Amount:						\$5,354.89	\$39,003.64
Category Number: 0050 EROSION CONTROL							
9075	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000 1.560	1,777.767 1,730.000 3,507.767	\$2,698.80	\$5,472.12
Category Amount:						\$2,698.80	\$5,472.12
Project Total Amount:						\$521,181.95	\$10,392,707.30