

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Contract Location:

SR 72 BEGINNING WEST OF COMER AND EXTENDING EAS

Time Allowed: 1089 Days

Elapsed Calender Days: 513 Days

Percent Time: 47.11

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 02/04/2015

SNELLVILLE GA 30078-0306

Date Work Began: 03/04/2015

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/27/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$49,330,389.56

Original Contract Amount \$47,807,447.45

Funds Available \$32,545,336.59

Percent Complete 33.86%

Counties:

Elbert

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122650-	\$49,330,389.55	\$47,807,447.44	\$32,545,336.58	34.03%	\$1,099,071.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Project Number: 122650- SR 72 - WIDENING & BRIDGE CONSTR

Federal State Project Number: EDS00-0072-00(039)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,364,397.33	\$12,485,140.41	\$879,256.92
Non-Participating	\$3,341,099.44	\$3,121,285.20	\$219,814.24
Total Earnings	\$16,705,496.77	\$15,606,425.61	\$1,099,071.16
Stockpiled Materials	\$79,556.20	\$79,556.20	\$0.00
Gross Earnings	\$16,785,052.97	\$15,685,981.81	\$1,099,071.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,785,052.97	\$15,685,981.81	

Total Payable: **\$1,099,071.16**

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	255,668.000 17.250	45,895.511 23,808.680 69,704.191	\$410,699.73	\$1,202,397.29
0010	318-3000	AGGR SURF CRS	TN	3,000.000 17.500	7,993.630 602.285 8,595.915	\$10,539.99	\$150,428.51
Category Amount:						\$421,239.72	\$1,352,825.80
Category Number: 0020 EARTHWORK							
0110	205-0001	UNCLASS EXCAV	CY	,647,382.260 3.600	906,186.000 110,948.000 1,017,134.000	\$399,412.80	\$3,661,682.40
Category Amount:						\$399,412.80	\$3,661,682.40
Category Number: 0030 DRAINAGE							
0165	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,387.000 36.750	2,363.350 632.600 2,995.950	\$23,248.05	\$110,101.16
0170	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	284.000 53.500	353.200 136.500 489.700	\$7,302.75	\$26,198.95
0215	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,918.000 28.750	601.300 175.000 776.300	\$5,031.25	\$22,318.63
0216	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	906.000 35.250	360.920 300.000 660.920	\$10,575.00	\$23,297.43
0217	550-2420	SIDE DRAIN PIPE, 42 IN, H 1-10	LF	652.000 52.500	240.000 200.000 440.000	\$10,500.00	\$23,100.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0235	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	208.000 610.000	34.000 10.000 44.000	\$6,100.00	\$26,840.00
0240	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	66.000 721.000	13.000 4.000 17.000	\$2,884.00	\$12,257.00
0282	668-2100	DROP INLET, GP 1	EA	95.000 1470.000	13.500 4.000 17.500	\$5,880.00	\$25,725.00
Category Amount:						\$71,521.05	\$269,838.17
Category Number: 0060 MISCELLANEOUS							
0294	150-1000	TRAFFIC CONTROL -	LS	1.000 438800.000	.556 .012 .568	\$5,265.60	\$249,238.40
EDS00-0072-00(039)							
Category Amount:						\$5,265.60	\$249,238.40
Category Number: 0050 EROSION CONTROL							
0415	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000 10400.000	.000 .750 .750	\$7,800.00	\$7,800.00
511+00							
0495	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000 10400.000	.000 .750 .750	\$7,800.00	\$7,800.00
1801+50							
0675	163-0240	MULCH	TN	5,100.000 191.000	788.770 2.850 791.620	\$544.35	\$151,199.42
0690	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	10,150.000 9.750	2,965.000 225.000 3,190.000	\$2,193.75	\$31,102.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0710	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		53,500.000 5.600	4,806.000 837.000 5,643.000	\$4,687.20	\$31,600.80
0713	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		42.000 564.000	2.250 .750 3.000	\$423.00	\$1,692.00
0725	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		35,000.000 1.700	8,674.000 493.000 9,167.000	\$838.10	\$15,583.90
0745	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA	EA	25.000 472.000	5.000 1.000 6.000	\$472.00	\$2,832.00
0752	165-0110	MAINTENANCE OF ROCK FILTER DAM EA	EA	110.000 242.000	10.000 1.000 11.000	\$242.00	\$2,662.00
0780	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	70,000.000 4.400	102,298.375 784.875 103,083.250	\$3,453.45	\$453,566.30
0795	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY	SY	873.000 20.500	8,515.798 244.278 8,760.076	\$5,007.70	\$179,581.56
0809	603-7000	PLASTIC FILTER FABRIC SY	SY	1,898.000 4.000	10,744.619 72.889 10,817.508	\$291.56	\$43,270.03
0810	700-6910	PERMANENT GRASSING AC	AC	275.000 1040.000	66.518 9.501 76.019	\$9,881.04	\$79,059.76

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0825	700-8000	FERTILIZER MIXED GRADE	TN	525.000 491.000	58.875 1.750 60.625	\$859.25	\$29,766.88
0850	716-2000	EROSION CONTROL MATS, SLOPES	SY	217,000.000 0.850	180,082.617 36,609.479 216,692.096	\$31,118.06	\$184,188.28
Category Amount:						\$75,611.46	\$1,221,705.43
Category Number: 0030 DRAINAGE							
1210	500-3101	CLASS A CONCRETE	CY	183.700 386.000	143.996 47.999 191.995	\$18,527.61	\$74,110.07
1215	511-1000	BAR REINF STEEL	LB	21,705.000 0.790	16,973.333 5,657.778 22,631.111	\$4,469.64	\$17,878.58
Category Amount:						\$22,997.25	\$91,988.65
Category Number: 0050 EROSION CONTROL							
1320	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALEI LF		26,750.000 1.700	240.000 42.000 282.000	\$71.40	\$479.40
6001	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		.000 475.000	4.750 .750 5.500	\$356.25	\$2,612.50
		ADDED BY ECTC FA NO 1 ECTC FA NO 1					
Category Amount:						\$427.65	\$3,091.90
Category Number: 0030 DRAINAGE							
8075	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000 586.000	20.000 10.000 30.000	\$5,860.00	\$17,580.00
		Safety End Sections					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14841-14-000-0

Estimate Number: 0017

Pay Period: 06/01/2016
to 06/30/2016

Project Number 122650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
8080	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000	8.000		
				822.000	8.000		
		Safety End Sections			16.000	\$6,576.00	\$13,152.00
Category Amount:						\$12,436.00	\$30,732.00
Category Number: 0050 EROSION CONTROL							
9080	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	.000	7,644.250		
				1.050	3,078.222		
					10,722.472	\$3,232.13	\$11,258.60
Category Amount:						\$3,232.13	\$11,258.60
Category Number: 0010 ROADWAY							
9155	621-4021	CONCRETE SIDE BARRIER, TYPE 2A	LF	.000	.000		
				550.000	158.050		
		Barrier Wall TP 2A			158.050	\$86,927.50	\$86,927.50
Category Amount:						\$86,927.50	\$86,927.50
Project Total Amount:						\$1,099,071.16	\$16,705,496.77