

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0007

Pay Period: 07/01/2015
to 07/31/2015

Contract Location:

SR 83 BEGINNING NORTH OF CR 73 AND EXTENDING SOUT

Time Allowed:

601 Days

Elapsed Calendar Days:

296 Days

Percent Time:

49.25

District: 2

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

08/22/2014

Date Awarded:

09/05/2014

Date Contract Executed:

10/03/2014

Date Notice to Proceed:

10/09/2014

Date Work Began:

12/12/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2016

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,979,769.47

Original Contract Amount \$3,707,647.66

Funds Available \$3,517,498.93

Percent Complete 11.62%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
231730-	\$3,979,769.47	\$3,707,647.66	\$3,517,498.93	11.62%	\$55,325.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0007

Pay Period: 07/01/2015
to 07/31/2015

Project Number: 231730- SR 83 - WIDENING & RECONSTR

Federal State Project Number: STP00-0161-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$369,816.45	\$325,555.72	\$44,260.73
Non-Participating	\$92,454.09	\$81,388.91	\$11,065.18
Total Earnings	\$462,270.54	\$406,944.63	\$55,325.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$462,270.54	\$406,944.63	\$55,325.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$462,270.54	\$406,944.63	

Total Payable: **\$55,325.91**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0007

Pay Period: 07/01/2015
to 07/31/2015

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0024	610-6512	REM HEADWALL -	EA	1.000 560.500	.000 1.000 1.000	\$560.50	\$560.50
		STA 609+70					
0069	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	34.000 110.730	.000 40.300 40.300	\$4,462.42	\$4,462.42
0097	668-5000	JUNCTION BOX	EA	1.000 1690.000	.000 1.000 1.000	\$1,690.00	\$1,690.00
0113	150-1000	TRAFFIC CONTROL -	LS	1.000 71214.160	.329 .023 .352	\$1,637.93	\$25,067.38
		STP00-0161-01(016)					
0163	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	41.000 88.060	.000 40.300 40.300	\$3,548.82	\$3,548.82
Category Amount:						\$11,899.67	\$35,329.12
Category Number: 0020 TEMP EROSION CONTROL							
0193	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,827.000 5.000	12,532.500 1,326.750 13,859.250	\$6,633.75	\$69,296.25
0228	167-1500	WATER QUALITY INSPECTIONS	MO	13.000 200.000	4.000 1.000 5.000	\$200.00	\$1,000.00
0258	163-0232	TEMPORARY GRASSING	AC	108.000 250.000	12.910 11.777 24.687	\$2,944.25	\$6,171.75
Category Amount:						\$9,778.00	\$76,468.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0007

Pay Period: 07/01/2015
to 07/31/2015

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0293	700-8000	FERTILIZER MIXED GRADE	TN	32.000 550.000	2.895 2.772 5.667	\$1,524.60	\$3,116.85
0303	163-0240	MULCH	TN	500.000 155.000	46.318 99.890 146.208	\$15,482.95	\$22,662.24
0358	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	209.000 384.780	70.500 35.250 105.750	\$13,563.50	\$40,690.49
Category Amount:						\$30,571.05	\$66,469.58
Category Number: 0010 ROADWAY							
0408	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	12.000 626.970	.000 2.000 2.000	\$1,253.94	\$1,253.94
0413	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	1.000 702.250	.000 1.000 1.000	\$702.25	\$702.25
0418	610-6512	REM HEADWALL - STA 635+95	EA	1.000 560.500	.000 2.000 2.000	\$1,121.00	\$1,121.00
Category Amount:						\$3,077.19	\$3,077.19
Project Total Amount:						\$55,325.91	\$462,270.54