

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0016

Pay Period: 04/01/2016
to 04/30/2016

Contract Location:

SR 83 BEGINNING NORTH OF CR 73 AND EXTENDING SOUTH

Time Allowed: 741 Days

Elapsed Calendar Days: 570 Days

Percent Time: 76.92

District: 2

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 10/03/2014

Date Notice to Proceed: 10/09/2014

Date Work Began: 12/12/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/18/2016

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,979,769.47

Original Contract Amount \$3,707,647.66

Funds Available \$2,839,599.53

Percent Complete 28.65%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
231730-	\$3,979,769.47	\$3,707,647.66	\$2,839,599.53	28.65%	\$39,110.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0016

Pay Period: 04/01/2016
to 04/30/2016

Project Number: 231730- SR 83 - WIDENING & RECONSTR

Federal State Project Number: STP00-0161-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$912,135.97	\$880,847.56	\$31,288.41
Non-Participating	\$228,033.97	\$220,211.89	\$7,822.08
Total Earnings	\$1,140,169.94	\$1,101,059.45	\$39,110.49
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,140,169.94	\$1,101,059.45	\$39,110.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,140,169.94	\$1,101,059.45	
		Total Payable:	\$39,110.49

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0016

Pay Period: 04/01/2016
to 04/30/2016

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0060	210-0100	GRADING COMPLETE -	LS	1.000	.500		
				1078560.330	.020		
					.520	\$21,571.21	\$560,851.37
		STP00-0161-01(016)					
Category Amount:						\$21,571.21	\$560,851.37
Category Number: 0020 TEMP EROSION CONTROL							
0078	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		6.000	9.000		
				550.000	.750		
					9.750	\$412.50	\$5,362.50
0083	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		6.000	9.000		
				50.000	33.000		
					42.000	\$1,650.00	\$2,100.00
Category Amount:						\$2,062.50	\$7,462.50
Category Number: 0010 ROADWAY							
0098	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		800.000	.000		
				81.220	2.100		
					2.100	\$170.56	\$170.56
Category Amount:						\$170.56	\$170.56
Category Number: 0020 TEMP EROSION CONTROL							
0103	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,090.000	413.000		
				3.850	85.500		
					498.500	\$329.18	\$1,919.23
Category Amount:						\$329.18	\$1,919.23
Category Number: 0010 ROADWAY							
0113	150-1000	TRAFFIC CONTROL -	LS	1.000	.505		
				71214.160	.022		
					.527	\$1,566.71	\$37,529.86
		STP00-0161-01(016)					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0016

Pay Period: 04/01/2016
to 04/30/2016

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0123	318-3000	AGGR SURF CRS	TN	500.000 23.150	284.300 38.230 322.530	\$885.02	\$7,466.57
0148	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	490.000 45.720	561.300 40.300 601.600	\$1,842.52	\$27,505.15
0168	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		24.000 415.940	28.000 2.000 30.000	\$831.88	\$12,478.20
0178	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000 519.970	7.000 1.000 8.000	\$519.97	\$4,159.76
Category Amount:						\$5,646.10	\$89,139.54
Category Number: 0020 TEMP EROSION CONTROL							
0198	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,413.500 0.010	640.000 575.000 1,215.000	\$5.75	\$12.15
0228	167-1500	WATER QUALITY INSPECTIONS	MO	13.000 200.000	13.000 1.000 14.000	\$200.00	\$2,800.00
0243	163-0300	CONSTRUCTION EXIT	EA	5.000 1579.910	9.750 .750 10.500	\$1,184.93	\$16,589.06
0248	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000 983.410	11.000 2.000 13.000	\$1,966.82	\$12,784.33
Category Amount:						\$3,357.50	\$32,185.54

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0016

Pay Period: 04/01/2016
to 04/30/2016

Project Number 231730-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0030	EROSION CONTROL				
0303	163-0240	MULCH	TN	500.000	290.741		
				155.000	34.194		
					324.935	\$5,300.07	\$50,364.93
0358	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		209.000	144.000		
		/SAND BAGS		384.780	1.750		
					145.750	\$673.37	\$56,081.69
Category Amount:						\$5,973.44	\$106,446.62
Project Total Amount:						\$39,110.49	\$1,140,169.94