

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0022

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

SR 83 BEGINNING NORTH OF CR 73 AND EXTENDING SOUT

Time Allowed: 741 Days

Elapsed Calendar Days: 741 Days

Percent Time: 100.00

District: 2

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 08/22/2014

Date Awarded: 09/05/2014

Date Contract Executed: 10/03/2014

Date Notice to Proceed: 10/09/2014

Date Work Began: 12/12/2014

Date Time Stopped: 10/18/2016

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/18/2016

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,979,769.47

Original Contract Amount \$3,707,647.66

Funds Available \$452,127.01

Percent Complete 88.64%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
231730-	\$3,979,769.47	\$3,707,647.66	\$452,127.01	88.64%	\$121,240.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0022

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 231730- SR 83 - WIDENING & RECONSTR

Federal State Project Number: STP00-0161-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,822,113.95	\$2,725,121.47	\$96,992.48
Non-Participating	\$705,528.51	\$681,280.40	\$24,248.11
Total Earnings	\$3,527,642.46	\$3,406,401.87	\$121,240.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,527,642.46	\$3,406,401.87	\$121,240.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,527,642.46	\$3,406,401.87	

Total Payable: **\$121,240.59**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0022

Pay Period: 10/01/2016
to 10/31/2016

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	641-1200	GUARDRAIL, TP W	LF	555.000 17.750	.000 515.800 515.800	\$9,155.45	\$9,155.45
0055	310-1101	GR AGGR BASE CRS, INCL MATL	TN	17,876.000 24.240	15,137.820 177.730 15,315.550	\$4,308.18	\$371,248.93
0059	413-1000	BITUM TACK COAT	GL	3,585.000 2.730	9,727.000 180.000 9,907.000	\$491.40	\$27,046.11
0075	643-0010	FIELD FENCE WOVEN WIRE	LF	3,327.000 4.700	.000 4,694.000 4,694.000	\$22,061.80	\$22,061.80
Category Amount:						\$36,016.83	\$429,512.29
Category Number: 0030 EROSION CONTROL							
0077	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	3,850.000 18.920	3,192.000 697.797 3,889.797	\$13,202.32	\$73,594.96
Category Amount:						\$13,202.32	\$73,594.96
Category Number: 0010 ROADWAY							
0088	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	3.000 1936.000	.000 3.000 3.000	\$5,808.00	\$5,808.00
0093	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	3.000 920.000	.000 3.000 3.000	\$2,760.00	\$2,760.00
0108	643-8001	GATE, GALVANIZED METAL-	EA	3.000 550.000	.000 1.000 1.000	\$550.00	\$550.00
		STA 69+42.23					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0022

Pay Period: 10/01/2016
to 10/31/2016

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0113	150-1000	TRAFFIC CONTROL -	LS	1.000	.627		
				71214.160	.373		
					1.000	\$26,562.88	\$71,214.16
		STP00-0161-01(016)					
Category Amount:						\$35,680.88	\$80,332.16
Category Number: 0040 SIGNING AND MARKING							
0118	652-9002	TRAFFIC STRIPE, YELLOW	SY	521.000	.000		
				2.000	429.636		
					429.636	\$859.27	\$859.27
Category Amount:						\$859.27	\$859.27
Category Number: 0030 EROSION CONTROL							
0188	711-0200	TURF REINFORCING MATTING, TP 2	SY	7,543.000	5,473.000		
				5.000	118.222		
					5,591.222	\$591.11	\$27,956.11
Category Amount:						\$591.11	\$27,956.11
Category Number: 0020 TEMP EROSION CONTROL							
0228	167-1500	WATER QUALITY INSPECTIONS	MO	13.000	19.000		
				200.000	1.000		
					20.000	\$200.00	\$4,000.00
0243	163-0300	CONSTRUCTION EXIT	EA	5.000	13.500		
				1579.910	.500		
					14.000	\$789.96	\$22,118.74
Category Amount:						\$989.96	\$26,118.74
Category Number: 0030 EROSION CONTROL							
0278	716-2000	EROSION CONTROL MATS, SLOPES	SY	19,570.000	14,346.109		
				1.250	3,301.556		
					17,647.665	\$4,126.95	\$22,059.58

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0022

Pay Period: 10/01/2016
to 10/31/2016

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0283	700-6910	PERMANENT GRASSING	AC	36.000 875.000	28.217 2.066 30.283	\$1,807.75	\$26,497.63
0288	700-7000	AGRICULTURAL LIME	TN	56.000 200.000	27.940 2.075 30.015	\$415.00	\$6,003.00
0293	700-8000	FERTILIZER MIXED GRADE	TN	32.000 550.000	23.535 1.245 24.780	\$684.75	\$13,629.00
0303	163-0240	MULCH	TN	500.000 155.000	967.904 32.064 999.968	\$4,969.92	\$154,995.04
Category Amount:						\$12,004.37	\$223,184.25
Category Number: 0040 SIGNING AND MARKING							
0308	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	29,568.000 0.160	.000 25,309.000 25,309.000	\$4,049.44	\$4,049.44
0313	652-6502	SKIP TRAFFIC STRIPE, 5 IN, YELLOW	GLF	10,719.000 0.110	.000 7,904.000 7,904.000	\$869.44	\$869.44
0318	652-5701	SOLID TRAF STRIPE, 24 IN, WHITE	LF	25.000 4.000	.000 15.000 15.000	\$60.00	\$60.00
0323	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	28,906.000 0.160	.000 29,452.000 29,452.000	\$4,712.32	\$4,712.32

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14842-14-000-0

Estimate Number: 0022

Pay Period: 10/01/2016
to 10/31/2016

Project Number 231730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0328	654-1001	RAISED PVMT MARKERS TP 1	EA	372.000 3.500	.000 353.000 353.000	\$1,235.50	\$1,235.50
0333	654-1002	RAISED PVMT MARKERS TP 2	EA	82.000 3.500	.000 81.000 81.000	\$283.50	\$283.50
Category Amount:						\$11,210.20	\$11,210.20
Category Number: 0030 EROSION CONTROL							
0358	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS	EA	209.000 384.780	188.250 13.250 201.500	\$5,098.34	\$77,533.17
Category Amount:						\$5,098.34	\$77,533.17
Category Number: 0010 ROADWAY							
0368	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	133.000 35.000	.000 112.346 112.346	\$3,932.11	\$3,932.11
Category Amount:						\$3,932.11	\$3,932.11
Category Number: 0040 SIGNING AND MARKING							
0383	652-6501	SKIP TRAFFIC STRIPE, 5 IN, WHITE	GLF	10,700.000 0.110	.000 10,720.000 10,720.000	\$1,179.20	\$1,179.20
0398	654-1003	RAISED PVMT MARKERS TP 3	EA	182.000 3.500	.000 136.000 136.000	\$476.00	\$476.00
Category Amount:						\$1,655.20	\$1,655.20
Project Total Amount:						\$121,240.59	\$3,527,642.46