

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14846-14-000-0

Estimate Number: 0005

Pay Period: 07/01/2015
to 07/31/2015

Contract Location:

AT VARIOUS LOCATIONS ON SR 136 AND ON SR 56

Time Allowed:

229 Days

Elapsed Calender Days:

195 Days

Percent Time:

85.15

District: 1

Area: 01

Contractor:

THE L. C. WHITFORD CO., INC.
3765 FRANCIS CIR.

Date Let:

11/21/2014

Date Awarded:

12/05/2014

Date Contract Executed:

01/12/2015

Date Notice to Proceed:

01/15/2015

Date Work Began:

03/01/2015

Date Time Stopped:

07/28/2015

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2015

ALPHARETTA

GA 30004-5922

Phone: (770)346-0610

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$538,887.00

Original Contract Amount \$538,887.00

Funds Available \$252.90

Percent Complete 99.95%

Counties:

Dawson

Emanuel

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004697	\$538,887.00	\$538,887.00	\$252.90	99.95%	\$118,836.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14846-14-000-0

Estimate Number: 0005

Pay Period: 07/01/2015
to 07/31/2015

Project Number: M004697 SR 136 & SR 56 - CULVERT REHAB

Federal State Project Number: M004697

	Total to Date	Prev to Date	This Estimate
Participating	\$430,907.28	\$335,838.19	\$95,069.09
Non-Participating	\$107,726.82	\$83,959.55	\$23,767.27
Total Earnings	\$538,634.10	\$419,797.74	\$118,836.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$538,634.10	\$419,797.74	\$118,836.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$538,634.10	\$419,797.74	
		Total Payable:	\$118,836.36

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14846-14-000-0

Estimate Number: 0005

Pay Period: 07/01/2015
to 07/31/2015

Project Number M004697

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.925		
				76000.000	.150		
					1.075	\$11,400.00	\$81,700.00
		M004697					
Category Amount:						\$11,400.00	\$81,700.00
Category Number: 0010 ROADWAY							
0015	163-0240	MULCH	TN	15.000	2.127		
				300.000	.440		
					2.567	\$132.00	\$770.10
0025	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	534.000	1,317.188		
				4.000	21.953		
					1,339.141	\$87.81	\$5,356.56
Category Amount:						\$219.81	\$6,126.66
Category Number: 0020 EROSION CONTROL							
0030	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				100415.500	.100		
					1.000	\$10,041.55	\$100,415.50
		M004697					
Category Amount:						\$10,041.55	\$100,415.50
Category Number: 0010 ROADWAY							
0120	700-6910	PERMANENT GRASSING	AC	1.000	.249		
				2500.000	.046		
					.295	\$115.00	\$737.50
Category Amount:						\$115.00	\$737.50
Category Number: 0030 BRIDGES							
0135	500-3101	CLASS A CONCRETE	CY	16.000	.000		
				5000.000	16.037		
					16.037	\$80,185.00	\$80,185.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14846-14-000-0

Estimate Number: 0005

Pay Period: 07/01/2015
to 07/31/2015

Project Number M004697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0030 BRIDGES							
0140	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				20000.000	.730		
					.730	\$14,600.00	\$14,600.00
		CULVERT NO. 3					
0145	600-0001	FLOWABLE FILL	CY	2.000	.000		
				275.000	1.000		
					1.000	\$275.00	\$275.00
Category Amount:						\$95,060.00	\$95,060.00
Category Number: 0010 ROADWAY							
0150	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		2.000	.000		
				1000.000	2.000		
					2.000	\$2,000.00	\$2,000.00
Category Amount:						\$2,000.00	\$2,000.00
Project Total Amount:						\$118,836.36	\$538,634.10