

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0017

Pay Period: 03/01/2016
to 03/31/2016

Contract Location:

BEGINNING NORTH OF SR 115 AND EXTENDING EAST OF S

Time Allowed: 1044 Days

Elapsed Calender Days: 486 Days

Percent Time: 46.55

District: 1

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 11/26/2014

Date Notice to Proceed: 12/02/2014

AUBURN GA 30011-2437

Date Work Began: 12/29/2014

Phone: (770)945-0810

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/10/2017

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$24,976,914.88

Original Contract Amount \$23,532,065.28

Funds Available \$14,770,059.64

Percent Complete 36.41%

Counties:

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010194	\$24,974,514.88	\$23,529,665.28	\$14,767,659.64	40.87%	\$450,171.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0017

Pay Period: 03/01/2016
to 03/31/2016

Project Number: 0010194 W. CLEVELAND BYPASS - ROADWAY RECONSTR

Federal State Project Number: 0010194

	Total to Date	Prev to Date	This Estimate
Participating	\$7,274,785.04	\$7,063,982.40	\$210,802.64
Non-Participating	\$1,818,696.27	\$1,765,995.62	\$52,700.65
Total Earnings	\$9,093,481.31	\$8,829,978.02	\$263,503.29
Stockpiled Materials	\$1,113,373.93	\$926,705.67	\$186,668.26
Gross Earnings	\$10,206,855.24	\$9,756,683.69	\$450,171.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,206,855.24	\$9,756,683.69	

Total Payable: **\$450,171.55**

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0017

Pay Period: 03/01/2016
to 03/31/2016

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.592		
				42027.340	.049		
					.641	\$2,059.34	\$26,939.52
		0010194					
0020	205-0001	UNCLASS EXCAV	CY	606,609.000	205,446.000		
				5.000	40,140.000		
					245,586.000	\$200,700.00	\$1,227,930.00
Category Amount:						\$202,759.34	\$1,254,869.52
Category Number: 0040 EROSION CONTROL							
0250	163-0232	TEMPORARY GRASSING	AC	35.000	96.726		
				428.150	6.784		
					103.510	\$2,904.57	\$44,317.81
0255	163-0240	MULCH	TN	1,163.000	384.215		
				34.000	56.900		
					441.115	\$1,934.60	\$14,997.91
0260	163-0300	CONSTRUCTION EXIT	EA	12.000	8.250		
				1455.410	1.500		
					9.750	\$2,183.12	\$14,190.25
0275	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,520.000	1,185.750		
				18.670	579.750		
					1,765.500	\$10,823.93	\$32,961.89
0280	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		305.000	143.250		
				151.380	36.000		
					179.250	\$5,449.68	\$27,134.87
0285	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,049.000	2,008.590		
				3.800	424.500		
					2,433.090	\$1,613.10	\$9,245.74

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0017

Pay Period: 03/01/2016
to 03/31/2016

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0305	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,998.000 0.010	2,214.000 1,088.000 3,302.000	\$10.88	\$33.02
0340	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 1050.000	11.000 4.000 15.000	\$4,200.00	\$15,750.00
0350	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,995.000 1.300	28,225.441 1,711.500 29,936.941	\$2,224.95	\$38,918.02
0365	700-6910	PERMANENT GRASSING	AC	70.000 992.650	8.671 .616 9.287	\$611.47	\$9,218.74
0380	700-8000	FERTILIZER MIXED GRADE	TN	49.000 561.880	12.241 .825 13.066	\$463.55	\$7,341.52
0400	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,752.000 0.500	18,535.716 2,983.833 21,519.549	\$1,491.92	\$10,759.77
0860	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		83.000 588.340	18.000 3.000 21.000	\$1,765.02	\$12,355.14
0865	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		28.000 944.780	3.000 5.250 8.250	\$4,960.10	\$7,794.44

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0017

Pay Period: 03/01/2016
to 03/31/2016

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0900	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	332.000 39.230	.000 353.556 353.556	\$13,870.00	\$13,870.00
Category Amount:						\$54,506.89	\$258,889.12
Category Number: 0020 BRIDGES							
1010	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 RT	LF	674.000 150.870	.000 .000 .000	\$0.00	\$0.00
1060	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	468.000 23.900	420.344 213.191 633.535	\$5,095.26	\$15,141.49
1135	603-7000	PLASTIC FILTER FABRIC	SY	1,724.000 1.740	.000 353.556 353.556	\$615.19	\$615.19
1180	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 3 RT	LF	1,037.000 195.550	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$5,710.45	\$15,756.68
Category Number: 0040 EROSION CONTROL							
1225	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM	LF	15,893.000 1.510	360.000 348.750 708.750	\$526.61	\$1,070.21
Category Amount:						\$526.61	\$1,070.21
Project Total Amount:						\$263,503.29	\$9,093,481.31