

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14868-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 01/04/2016

Contract Location:
OLD OMEGA RD (CR 299) @US 319/SR 35 TO I-75/SR 401

Time Allowed: 466 **Days**
Elapsed Calender Days: 349 **Days**
Percent Time: 74.89

District: 4

Area: 04

Contractor:
REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 11/21/2014
Date Awarded: 12/05/2014
Date Contract Executed: 12/30/2014
Date Notice to Proceed: 01/21/2015
Date Work Began: 03/02/2015
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2016

MACON GA 31210-1155
Phone: (478)474-9092

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$1,830,882.67
Original Contract Amount \$1,731,318.58
Funds Available \$975,433.66
Percent Complete 46.72%

Counties:
Tift

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007273	\$1,830,882.67	\$1,731,318.58	\$975,433.66	46.72%	\$61,042.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14868-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 01/04/2016

Project Number: 0007273 OLD OMEGA RD (CR 299) - REALIGNMENT

Federal State Project Number: CSSTP-0007-00(273)

	Total to Date	Prev to Date	This Estimate
Participating	\$684,359.18	\$635,524.84	\$48,834.34
Non-Participating	\$171,089.83	\$158,881.24	\$12,208.59
Total Earnings	\$855,449.01	\$794,406.08	\$61,042.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$855,449.01	\$794,406.08	\$61,042.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$855,449.01	\$794,406.08	

Total Payable: **\$61,042.93**

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14868-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 01/04/2016

Project Number 0007273

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.626		
				61500.000	.058		
					.684	\$3,567.00	\$42,066.00
		CSSTP-0007-00(273)					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				335620.000	.020		
					.970	\$6,712.40	\$325,551.40
		CSSTP-0007-00(273)					
0034	648-1350	IMPACT ATTENUATOR UNIT, TYPE P -	EA	1.000	.000		
				17000.000	1.000		
					1.000	\$17,000.00	\$17,000.00
		P-3-B-30					
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		550.000	485.440		
				87.350	162.230		
					647.670	\$14,170.79	\$56,573.97
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		750.000	558.560		
				74.450	71.260		
					629.820	\$5,305.31	\$46,890.10
0050	413-1000	BITUM TACK COAT	GL	1,020.000	68.000		
				3.000	45.000		
					113.000	\$135.00	\$339.00
0065	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	60.000	55.912		
				252.500	.594		
					56.506	\$149.99	\$14,267.77
0090	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,860.000	2,053.700		
				18.200	467.700		
					2,521.400	\$8,512.14	\$45,889.48

Category Amount:

\$55,552.63

\$548,577.72

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14868-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 01/04/2016

Project Number 0007273

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 PERM EROSION CONTROL							
0164	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	40.000	.000		
				73.500	48.889		
					48.889	\$3,593.34	\$3,593.34
Category Amount:						\$3,593.34	\$3,593.34
Category Number: 0030 TEMP EROSION CONTROL							
0194	163-0240	MULCH	TN	61.000	18.400		
				195.000	2.630		
					21.030	\$512.85	\$4,100.85
0200	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	8.000		
				250.000	1.000		
					9.000	\$250.00	\$2,250.00
Category Amount:						\$762.85	\$6,350.85
Category Number: 0020 PERM EROSION CONTROL							
0210	603-7000	PLASTIC FILTER FABRIC	SY	40.000	.000		
				8.000	48.889		
					48.889	\$391.11	\$391.11
Category Amount:						\$391.11	\$391.11
Category Number: 0030 TEMP EROSION CONTROL							
0229	700-8000	FERTILIZER MIXED GRADE	TN	1.000	.300		
				555.000	.200		
					.500	\$111.00	\$277.50
0240	163-0232	TEMPORARY GRASSING	AC	2.500	1.515		
				1000.000	.092		
					1.607	\$92.00	\$1,607.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14868-14-000-0

Estimate Number: 0010

Pay Period: 12/01/2015
to 01/04/2016

Project Number 0007273

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030	TEMP EROSION CONTROL				
0255	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	100.000	15.000		
		/SAND BAGS		240.000	2.250		
					17.250	\$540.00	\$4,140.00
Category Amount:						\$743.00	\$6,024.50
Project Total Amount:						\$61,042.93	\$855,449.01