

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0021

Pay Period: 11/01/2016
to 11/30/2016

Contract Location:

SR 64 OVER SEVENTEEN MILE RIVER

Time Allowed:

587 Days

Elapsed Calender Days:

665 Days

Percent Time:

113.29

District: 4

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let:

11/21/2014

Date Awarded:

12/05/2014

Date Contract Executed:

01/07/2015

Date Notice to Proceed:

01/21/2015

Date Work Began:

03/19/2015

Date Time Stopped:

11/15/2016

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/29/2016

ALBANY

GA 31703-0157

Phone: (229)435-0786

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,462,135.92

Original Contract Amount \$4,378,827.86

Funds Available \$166,784.37

Percent Complete 96.95%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007164	\$4,462,135.92	\$4,378,827.86	\$166,784.37	96.26%	\$66,107.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0021

Pay Period: 11/01/2016
to 11/30/2016

Project Number: 0007164 SR 64 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(164)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,460,679.75	\$3,403,101.57	\$57,578.18
Non-Participating	\$865,169.80	\$850,775.28	\$14,394.52
Total Earnings	\$4,325,849.55	\$4,253,876.85	\$71,972.70
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,325,849.55	\$4,253,876.85	\$71,972.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$30,498.00)	(\$24,633.00)	(\$5,865.00)
Total:	\$4,295,351.55	\$4,229,243.85	

Total Payable: **\$66,107.70**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0021

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.261 26890.450	.000 .261 .261	\$7,018.41	\$7,018.41
0055	500-3101	CLASS A CONCRETE	CY	3.000 1261.170	1.019 .680 1.699	\$857.60	\$2,142.73
0070	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	351.000 35.000	187.000 100.000 287.000	\$3,500.00	\$10,045.00
0074	577-1100	METAL DRAIN INLET - COMPLETE ASSEMBLY	EA	6.000 1200.000	2.000 4.000 6.000	\$4,800.00	\$7,200.00
0080	634-1200	RIGHT OF WAY MARKERS	EA	13.000 110.000	13.000 .000 13.000	\$0.00	\$1,430.00
0090	641-1200	GUARDRAIL, TP W	LF	1,114.000 21.110	584.500 552.000 1,136.500	\$11,652.72	\$23,991.52
0100	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	2.000 4086.210	1.000 1.000 2.000	\$4,086.21	\$8,172.42
Category Amount:						\$31,914.94	\$60,000.08
Category Number: 0020 EROSION CONTROL							
0135	163-0300	CONSTRUCTION EXIT	EA	2.000 1891.760	1.500 .500 2.000	\$945.88	\$3,783.52

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0021

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0150	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		2,135.000 3.590	1,847.400 98.250 1,945.650	\$352.72	\$6,984.88
0155	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		5,468.000 1.260	2,043.000 64.000 2,107.000	\$80.64	\$2,654.82
0188	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,935.000 3.780	5,349.725 1,051.875 6,401.600	\$3,976.09	\$24,198.05
Category Amount:						\$5,355.33	\$37,621.27
Category Number: 0030 SIGNING AND MARKING							
0195	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		22.000 25.220	.000 21.836 21.836	\$550.70	\$550.70
0200	636-2070	GALV STEEL POSTS, TP 7	LF	56.000 10.090	.000 56.000 56.000	\$565.04	\$565.04
0204	636-5020	DELINEATOR, TP 2	EA	12.000 35.310	.000 12.000 12.000	\$423.72	\$423.72
0220	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, C LF E), TP PB		1,260.000 9.080	572.000 572.000 1,144.000	\$5,193.76	\$10,387.52
0225	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, C LF OW), TP PB		1,260.000 9.080	572.000 572.000 1,144.000	\$5,193.76	\$10,387.52
Category Amount:						\$11,926.98	\$22,314.50

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0021

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0245	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 60000.000	.650 .350 1.000	\$21,000.00	\$60,000.00
0250	436-1000	ASPHALTIC CONCRETE CURB - 6 IN	LF	1,246.000 15.130	563.000 459.000 1,022.000	\$6,944.67	\$15,462.86
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-32,084.180 -717.730 -32,801.910	\$-717.73	(\$32,801.91)
9080	402-3100	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN , INCL BITUM MATL & H LIME 95% PAY FACTOR		.000 103.040	464.180 -464.180 .000	\$-47,829.11	\$0.00
9100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME 95% PAY FACTOR		.000 93.450	.000 464.180 464.180	\$43,377.62	\$43,377.62
Category Amount:						\$22,775.45	\$86,038.57
Project Total Amount:						\$71,972.70	\$4,325,849.55