

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Contract Location:

SARDIS CHURCH RD BEGINNING EAST OF SKIPPER RD AN

Time Allowed: 1944 Days

Elapsed Calender Days: 970 Days

Percent Time: 49.90

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/12/2014

Date Awarded: 12/24/2014

Date Contract Executed: 01/28/2015

Date Notice to Proceed: 02/04/2015

Date Work Began: 04/24/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$58,540,464.38

Original Contract Amount \$53,278,239.72

Funds Available \$25,967,655.32

Percent Complete 52.06%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000566	\$58,540,464.38	\$53,278,239.72	\$25,967,655.32	55.64%	\$1,192,075.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Project Number: 0000566 SARDIS CHURCH RD - WIDENING & RCNS

Federal State Project Number: STP00-0000-00(566)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,380,646.43	\$23,426,985.91	\$953,660.52
Non-Participating	\$6,095,161.59	\$5,856,746.44	\$238,415.15
Total Earnings	\$30,475,808.02	\$29,283,732.35	\$1,192,075.67
Stockpiled Materials	\$2,097,001.04	\$2,097,001.04	\$0.00
Gross Earnings	\$32,572,809.06	\$31,380,733.39	\$1,192,075.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,572,809.06	\$31,380,733.39	

Total Payable: **\$1,192,075.67**

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.766		
				324542.680	.020		
					.786	\$6,490.85	\$255,090.55
		STP00-0000-00-(566)					
0029	310-1101	GR AGGR BASE CRS, INCL MATL	TN	228,873.000	105,664.330		
				18.580	17,185.770		
					122,850.100	\$319,311.61	\$2,282,554.86
0034	318-3000	AGGR SURF CRS	TN	5,000.000	1,520.240		
				19.200	36.780		
					1,557.020	\$706.18	\$29,894.78
0044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,825.000	1,169.050		
				61.600	5,073.380		
					6,242.430	\$312,520.21	\$384,533.69
0049	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		28,917.000	835.000		
				71.300	196.690		
					1,031.690	\$14,024.00	\$73,559.50
0054	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		38,187.000	1,464.690		
				65.510	2,697.800		
					4,162.490	\$176,732.88	\$272,684.72
0059	413-1000	BITUM TACK COAT	GL	35,640.000	819.000		
				2.590	900.000		
					1,719.000	\$2,331.00	\$4,452.21
0109	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	61,298.000	20,365.330		
				12.170	3,617.000		
					23,982.330	\$44,018.89	\$291,864.96

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0114	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	62,668.000 12.200	17,680.000 4,369.200 22,049.200	\$53,304.24	\$269,000.24
Category Amount:						\$929,439.86	\$3,863,635.51
Category Number: 0020 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	38,230.000 33.980	24,918.350 112.300 25,030.650	\$3,815.95	\$850,541.49
0314	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,483.000 29.110	490.300 280.000 770.300	\$8,150.80	\$22,423.43
0323	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		22.000 356.650	6.000 4.000 10.000	\$1,426.60	\$3,566.50
0324	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	34.000 252.490	10.000 6.000 16.000	\$1,514.94	\$4,039.84
0404	668-1100	CATCH BASIN, GP 1	EA	257.000 2124.000	110.000 11.500 121.500	\$24,426.00	\$258,066.00
Category Amount:						\$39,334.29	\$1,138,637.26
Category Number: 0050 TEMPORARY EROSION CONTROL							
0674	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		751.000 351.730	255.750 21.000 276.750	\$7,386.33	\$97,341.28
0709	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		119.000 181.190	50.250 3.750 54.000	\$679.46	\$9,784.26

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0724	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		66,650.000 0.550	13,170.000 224.000 13,394.000	\$123.20	\$7,366.70
0764	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	308.000 25.000	54.000 3.000 57.000	\$75.00	\$1,425.00
0784	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	133,300.000 2.650	71,947.263 168.750 72,116.013	\$447.19	\$191,107.43
Category Amount:						\$8,711.18	\$307,024.67
Category Number: 0060 PERMANENT EROSION CONTROL							
0788	163-0240	MULCH	TN	3,601.000 175.000	1,917.805 27.862 1,945.667	\$4,875.85	\$340,491.73
0804	700-6910	PERMANENT GRASSING	AC	158.000 675.000	18.470 5.837 24.307	\$3,939.98	\$16,407.23
0814	700-8000	FERTILIZER MIXED GRADE	TN	33.000 395.000	9.355 2.100 11.455	\$829.50	\$4,524.73
0829	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,600.000 0.750	39,829.505 8,293.334 48,122.839	\$6,220.00	\$36,092.13
Category Amount:						\$15,865.33	\$397,515.82
Category Number: 0070 BRIDGES							
0859	500-3002	CLASS AA CONCRETE	CY	2,271.000 436.350	1,985.215 39.328 2,024.543	\$17,160.77	\$883,409.34

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0869	511-1000	BAR REINF STEEL	LB	364,996.000 0.790	321,478.440 2,846.000 324,324.440	\$2,248.34	\$256,216.31
0969	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3	LS	1.000 754556.200	.055 .010 .065	\$7,545.56	\$49,046.15
0989	511-3000	SUPERSTR REINF STEEL, BR NO - 3	LS	1.000 241574.490	.055 .010 .065	\$2,415.74	\$15,702.34
Category Amount:						\$29,370.41	\$1,204,374.14
Category Number: 0080 WALLS							
1139	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF 4		231.000 36.070	348.000 .500 348.500	\$18.04	\$12,570.40
1144	627-1100	COPING A, WALL NO - 4	LF	39.000 179.710	26.000 13.000 39.000	\$2,336.23	\$7,008.69
1149	627-1160	TRAFFIC BARRIER H, WALL NO - 4	LF	803.000 209.990	160.000 540.000 700.000	\$113,394.60	\$146,993.00
Category Amount:						\$115,748.87	\$166,572.09
Category Number: 0100 WATER AND SEWER							
1454	670-1060	WATER MAIN, 6 IN	LF	216.000 21.000	84.500 31.500 116.000	\$661.50	\$2,436.00
1464	670-1120	WATER MAIN, 12 IN	LF	13,609.000 34.750	12,821.248 615.000 13,436.248	\$21,371.25	\$466,909.62

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER AND SEWER							
1469	670-2060	GATE VALVE, 6 IN	EA	32.000 925.000	32.000 1.000 33.000	\$925.00	\$30,525.00
1484	670-4000	FIRE HYDRANT	EA	33.000 2000.000	32.000 1.000 33.000	\$2,000.00	\$66,000.00
1499	670-5620	WATER SERVICE LINE, 3/4 IN	LF	687.000 6.000	1,314.500 53.000 1,367.500	\$318.00	\$8,205.00
1524	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	8.000 700.000	9.000 1.000 10.000	\$700.00	\$7,000.00
Category Amount:						\$25,975.75	\$581,075.62
Category Number: 0010 ROADWAY							
1539	167-1500	WATER QUALITY INSPECTIONS	MO	39.000 250.000	28.000 1.000 29.000	\$250.00	\$7,250.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN# 1)	*\$*	.000 1.000	-43,877.940 -79,762.650 -123,640.590	\$-79,762.65	(\$123,640.59)
9200	004-0022	EXTRA WORK -	LS	.000 99138.040	.500 .500 1.000	\$49,569.02	\$99,138.04
9210	004-0022	TO ADD A PAY ITEM FOR BRIDGE 3-5 REVISIONS RAILROAD FLAGGING EXTRA WORK -	LS	.000 172376.070	.666 .334 1.000	\$57,573.61	\$172,376.07
Category Amount:						\$27,629.98	\$155,123.52
Project Total Amount:						\$1,192,075.67	\$30,475,808.02

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: tlovett

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0032

Pay Period: 09/01/2017
to 09/30/2017
