

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

SARDIS CHURCH RD BEGINNING EAST OF SKIPPER RD AN

Time Allowed:

1944 Days

Elapsed Calender Days:

1335 Days

Percent Time:

68.67

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

12/12/2014

Date Awarded:

12/24/2014

Date Contract Executed:

01/28/2015

Date Notice to Proceed:

02/04/2015

Date Work Began:

04/24/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$58,633,509.99

Original Contract Amount \$53,278,239.72

Funds Available \$12,916,187.13

Percent Complete 74.71%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000566	\$58,633,509.99	\$53,278,239.72	\$12,916,187.13	77.97%	\$159,673.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 0000566 SARDIS CHURCH RD - WIDENING & RCNS

Federal State Project Number: STP00-0000-00(566)

	Total to Date	Prev to Date	This Estimate
Participating	\$35,041,810.71	\$34,914,071.83	\$127,738.88
Non-Participating	\$8,760,452.85	\$8,728,518.11	\$31,934.74
Total Earnings	\$43,802,263.56	\$43,642,589.94	\$159,673.62
Stockpiled Materials	\$1,915,059.30	\$1,915,059.30	\$0.00
Gross Earnings	\$45,717,322.86	\$45,557,649.24	\$159,673.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$45,717,322.86	\$45,557,649.24	
		Total Payable:	\$159,673.62

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000 10000.000	12.000 2.000 14.000	\$20,000.00	\$140,000.00
0029	310-1101	GR AGGR BASE CRS, INCL MATL	TN	228,873.000 18.580	207,716.300 252.790 207,969.090	\$4,696.84	\$3,864,065.69
0044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,825.000 61.600	36,823.746 240.080 37,063.826	\$14,788.93	\$2,283,131.68
0054	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		38,187.000 65.510	27,591.090 -180.798 27,410.292	\$-11,844.08	\$1,795,648.23
0059	413-1000	BITUM TACK COAT	GL	35,640.000 2.590	12,738.000 363.000 13,101.000	\$940.17	\$33,931.59
0074	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK SY		21,366.000 52.000	17,843.487 1,576.444 19,419.931	\$81,975.09	\$1,009,836.41
0079	441-0104	CONC SIDEWALK, 4 IN	SY	34,019.000 17.290	22,163.481 72.222 22,235.703	\$1,248.72	\$384,455.30
0089	441-0740	CONCRETE MEDIAN, 4 IN	SY	4,964.000 23.520	3,209.882 218.093 3,427.975	\$5,129.55	\$80,625.97
0099	441-3999	CONCRETE V GUTTER	LF	930.000 16.320	1,310.000 876.300 2,186.300	\$14,301.22	\$35,680.42

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0109	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	61,298.000 12.170	49,229.846 -1,533.000 47,696.846	\$-18,656.61	\$580,470.62
0114	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	62,668.000 12.200	43,575.600 2,269.900 45,845.500	\$27,692.78	\$559,315.10
Category Amount:						\$140,272.61	\$10,767,161.01
Category Number: 0020 DRAINAGE							
0234	207-0203	FOUND BKFILL MATL, TP II	CY	1,347.000 38.520	1,374.333 9.954 1,384.287	\$383.43	\$53,322.74
0254	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	72.000 837.000	105.826 3.083 108.909	\$2,580.47	\$91,156.83
0294	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,294.000 73.990	2,171.850 32.000 2,203.850	\$2,367.68	\$163,062.86
0314	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,483.000 29.110	990.300 150.000 1,140.300	\$4,366.50	\$33,194.13
0323	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		22.000 356.650	14.000 6.000 20.000	\$2,139.90	\$7,133.00
0324	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	34.000 252.490	16.000 2.000 18.000	\$504.98	\$4,544.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0349	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	6.000 841.840	5.000 1.000 6.000	\$841.84	\$5,051.04
0369	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,531.000 29.070	4,229.265 35.000 4,264.265	\$1,017.45	\$123,962.18
0384	603-7000	PLASTIC FILTER FABRIC	SY	1,837.000 4.840	4,489.243 35.000 4,524.243	\$169.40	\$21,897.34
0404	668-1100	CATCH BASIN, GP 1	EA	257.000 2124.000	199.500 .000 199.500	\$.00	\$423,738.00
0414	668-2100	DROP INLET, GP 1	EA	37.000 2706.000	18.500 2.500 21.000	\$6,765.00	\$56,826.00
Category Amount:						\$21,136.65	\$983,888.94
Category Number: 0050 TEMPORARY EROSION CONTROL							
0659	163-0232	TEMPORARY GRASSING	AC	79.000 100.000	26.553 .569 27.122	\$56.90	\$2,712.20
0674	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	751.000 351.730	353.250 .750 354.000	\$263.80	\$124,512.42
0714	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	308.000 115.000	187.125 1.500 188.625	\$172.50	\$21,691.88

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0784	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	133,300.000 2.650	74,959.263 132.750 75,092.013	\$351.79	\$198,993.83
Category Amount:						\$844.99	\$347,910.33
Category Number: 0060 PERMANENT EROSION CONTROL							
0788	163-0240	MULCH	TN	3,601.000 175.000	2,335.694 17.609 2,353.303	\$3,081.58	\$411,828.03
0804	700-6910	PERMANENT GRASSING	AC	158.000 675.000	58.849 7.545 66.394	\$5,092.88	\$44,815.95
0814	700-8000	FERTILIZER MIXED GRADE	TN	33.000 395.000	31.285 4.520 35.805	\$1,785.40	\$14,142.98
0829	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,600.000 0.750	94,872.934 3,439.333 98,312.267	\$2,579.50	\$73,734.20
Category Amount:						\$12,539.36	\$544,521.16
Category Number: 0070 BRIDGES							
0844	500-0100	GROOVED CONCRETE	SY	8,798.000 6.590	3,034.861 3,165.889 6,200.750	\$20,863.21	\$40,862.94
0859	500-3002	CLASS AA CONCRETE	CY	2,271.000 436.350	2,093.852 39.900 2,133.752	\$17,410.37	\$931,062.69
Category Amount:						\$38,273.58	\$971,925.63

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2018

User: tlovett

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0044

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-514,078.340		
				1.000	-52,893.570		
					-566,971.910	\$-52,893.57	(\$566,971.91)
		(IN# 1)					
					Category Amount:	\$-52,893.57	\$-566,971.91
	Category Number:	0070 BRIDGES					
9075	002-0012	REDUCTION OF PAY FOR -	EA	.000	.000		
				-500.000	1.000		
					1.000	\$-500.00	(\$500.00)
		BRIDGE DECK SURFACE PROFILE REDUCTION OF PAY					
					Category Amount:	\$-500.00	\$-500.00
					Project Total Amount:	\$159,673.62	\$43,802,263.56