

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Contract Location:

SARDIS CHURCH RD BEGINNING EAST OF SKIPPER RD AN

Time Allowed:

1944 Days

Elapsed Calender Days:

1396 Days

Percent Time:

71.81

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

12/12/2014

Date Awarded:

12/24/2014

Date Contract Executed:

01/28/2015

Date Notice to Proceed:

02/04/2015

Date Work Began:

04/24/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$58,634,920.99

Original Contract Amount \$53,278,239.72

Funds Available \$11,044,356.89

Percent Complete 78.55%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000566	\$58,634,920.99	\$53,278,239.72	\$11,044,356.89	81.16%	\$1,431,564.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Project Number: 0000566 SARDIS CHURCH RD - WIDENING & RCNS

Federal State Project Number: STP00-0000-00(566)

	Total to Date	Prev to Date	This Estimate
Participating	\$36,846,587.13	\$35,395,152.24	\$1,451,434.89
Non-Participating	\$9,211,646.98	\$8,848,788.23	\$362,858.75
Total Earnings	\$46,058,234.11	\$44,243,940.47	\$1,814,293.64
Stockpiled Materials	\$1,532,329.99	\$1,915,059.30	(\$382,729.31)
Gross Earnings	\$47,590,564.10	\$46,158,999.77	\$1,431,564.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$47,590,564.10	\$46,158,999.77	

Total Payable: **\$1,431,564.33**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0029	310-1101	GR AGGR BASE CRS, INCL MATL	TN	228,873.000	214,911.700		
				18.580	97.400		
					215,009.100	\$1,809.69	\$3,994,869.08
0044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,825.000	37,124.296		
				61.600	2,065.660		
					39,189.956	\$127,244.66	\$2,414,101.29
0049	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		28,917.000	1,031.690		
				71.300	4,784.013		
					5,815.703	\$341,100.13	\$414,659.62
Category Amount:						\$470,154.48	\$6,823,629.99
Category Number: 0020 DRAINAGE							
005	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	.000	176.400		
				39.250	314.500		
					490.900	\$12,344.13	\$19,267.83
		ADDING 18 IN CL 5 PIPE TO CONTRACT SUPPLEMENTAL AGREEMENT TO ADD NEW PAY ITEM					
Category Amount:						\$12,344.13	\$19,267.83
Category Number: 0010 ROADWAY							
0054	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		38,187.000	27,579.882		
				65.510	804.160		
					28,384.042	\$52,680.52	\$1,859,438.59
0059	413-1000	BITUM TACK COAT	GL	35,640.000	13,190.000		
				2.590	2,612.000		
					15,802.000	\$6,765.08	\$40,927.18
Category Amount:						\$59,445.60	\$1,900,365.77
Category Number: 0020 DRAINAGE							
007	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	.500		
				5312.380	.500		
					1.000	\$2,656.19	\$5,312.38
		ADDING TYPE M-1 TO CONTRACT SUPPLEMENTAL AGREEMENT TO ADD NEW PAY ITEM					
Category Amount:						\$2,656.19	\$5,312.38

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018

to 11/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0109	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	61,298.000 12.170	47,756.846 4,445.500 52,202.346	\$54,101.74	\$635,302.55
0114	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	62,668.000 12.200	46,100.600 2,025.200 48,125.800	\$24,707.44	\$587,134.76
0124	610-2586	REM ASPH PVMT INCL BASE	SY	10,344.000 1.910	27,059.184 133.000 27,192.184	\$254.03	\$51,937.07
0169	634-1200	RIGHT OF WAY MARKERS	EA	292.000 125.130	85.000 12.000 97.000	\$1,501.56	\$12,137.61
0214	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-B-30	EA	1.000 15288.000	.000 1.000 1.000	\$15,288.00	\$15,288.00
0219	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-S-30	EA	1.000 14714.000	.000 1.000 1.000	\$14,714.00	\$14,714.00
0224	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-U-30	EA	1.000 14972.000	.000 1.000 1.000	\$14,972.00	\$14,972.00
Category Amount:						\$125,538.77	\$1,331,485.99
Category Number: 0020 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	38,230.000 33.980	36,479.224 -152.500 36,326.724	\$-5,181.95	\$1,234,382.08

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0323	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		22.000 356.650	24.000 -2.000 22.000	\$-713.30	\$7,846.30
0324	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	34.000 252.490	18.000 4.000 22.000	\$1,009.96	\$5,554.78
Category Amount:						\$-4,885.29	\$1,247,783.16
Category Number: 0030 SIGNING AND MARKING							
0444	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		209.000 15.000	.000 165.500 165.500	\$2,482.50	\$2,482.50
0449	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,342.000 15.000	.000 582.600 582.600	\$8,739.00	\$8,739.00
0459	636-2070	GALV STEEL POSTS, TP 7	LF	2,816.000 6.000	.000 1,410.000 1,410.000	\$8,460.00	\$8,460.00
0464	636-2080	GALV STEEL POSTS, TP 8	LF	935.000 9.000	.000 180.000 180.000	\$1,620.00	\$1,620.00
Category Amount:						\$21,301.50	\$21,301.50
Category Number: 0050 TEMPORARY EROSION CONTROL							
0659	163-0232	TEMPORARY GRASSING	AC	79.000 100.000	27.122 2.214 29.336	\$221.40	\$2,933.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0714	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		308.000	190.125		
				115.000	4.500		
					194.625	\$517.50	\$22,381.88
Category Amount:						\$738.90	\$25,315.48
Category Number: 0060 PERMANENT EROSION CONTROL							
0788	163-0240	MULCH	TN	3,601.000	2,390.055		
				175.000	19.405		
					2,409.460	\$3,395.88	\$421,655.50
0829	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,600.000	98,312.267		
				0.750	4,473.333		
					102,785.600	\$3,355.00	\$77,089.20
Category Amount:						\$6,750.88	\$498,744.70
Category Number: 0070 BRIDGES							
0859	500-3002	CLASS AA CONCRETE	CY	2,271.000	2,133.752		
				436.350	66.200		
					2,199.952	\$28,886.37	\$959,949.06
0869	511-1000	BAR REINF STEEL	LB	364,996.000	343,435.010		
				0.790	8,096.000		
					351,531.010	\$6,395.84	\$277,709.50
0884	520-2216	PILING, PSC, 16 IN SQ	LF	1,740.000	1,786.576		
				72.340	478.005		
					2,264.581	\$34,578.88	\$163,819.79
0899	520-3216	TEST PILE, PSC, 16 IN SQ	EA	3.000	4.000		
				4547.310	1.000		
					5.000	\$4,547.31	\$22,736.55
0969	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.950		
				754556.200	.050		
					1.000	\$37,727.81	\$754,556.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0999	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 240747.820	.000 .010 .010		
	4					\$2,407.48	\$2,407.48
1004	501-3000	STR STEEL, BR NO -	LS	1.000 1600089.680	.000 .350 .350		
	4					\$560,031.39	\$560,031.39
1009	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 93004.640	.000 .010 .010		
	4					\$930.05	\$930.05
1019	449-1800	ELASTOMERIC PROFILE BRIDGE JOINT SEALS, EA		2.000 3885.600	.000 2.000 2.000		
	5					\$7,771.20	\$7,771.20
1029	501-3000	STR STEEL, BR NO -	LS	1.000 1600089.680	.950 .050 1.000		
	5					\$80,004.48	\$1,600,089.68
Category Amount:						\$763,280.81	\$4,350,000.90
Category Number: 0080 WALLS							
1094	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,719.000 35.980	.000 1,719.000 1,719.000		
	3					\$61,849.62	\$61,849.62
1099	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	6,712.000 35.980	.000 5,872.570 5,872.570		
	3					\$211,295.07	\$211,295.07
Category Amount:						\$273,144.69	\$273,144.69
Category Number: 0090 LANDSCAPING							
1164	702-0030	ACER RUBRUM -	EA	139.000 495.000	.000 131.000 131.000		
	RED MAPLE, 2.5 IN CAL					\$64,845.00	\$64,845.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2018

User: tlovett

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0046

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LANDSCAPING							
1169	702-0030	ACER RUBRUM -	EA	212.000 495.000	.000 57.000 57.000	\$28,215.00	\$28,215.00
		SOUTHERN SUGAR MAPLE, 2.5 IN CAL					
Category Amount:						\$93,060.00	\$93,060.00
Category Number: 0010 ROADWAY							
1634	702-9025	LANDSCAPE MULCH	SY	1,965.000 4.500	.000 413.600 413.600	\$1,861.20	\$1,861.20
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-540,867.160 -12,698.470 -553,565.630	\$-12,698.47	(\$553,565.63)
		(IN# 1)					
9220	520-2216	PILING, PSC, 16 IN SQ	LF	.000 54.255	63.424 29.495 92.919	\$1,600.25	\$5,041.32
		PILING, PSC, 16 IN SQ PAID AT 75%					
Category Amount:						\$-9,237.02	\$-546,663.11
Project Total Amount:						\$1,814,293.64	\$46,058,234.11