

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Contract Location:

SR 140 W OF OOTHKALOOGA CREEK TO US 41/SR 3

Time Allowed: 932 Days

Elapsed Calender Days: 323 Days

Percent Time: 34.66

District: 6

Area: 04

Contractor:

NORTHWEST GEORGIA PAVING, INC.
P. O. BOX 578

Date Let: 12/12/2014

Date Awarded: 12/24/2014

Date Contract Executed: 04/30/2015

Date Notice to Proceed: 05/14/2015

CALHOUN GA 30703-0578

Date Work Began: 06/22/2015

Phone: (706)629-8255

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$12,546,439.21

Original Contract Amount \$11,944,259.48

Funds Available \$11,400,065.83

Percent Complete 9.14%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621500-	\$8,526,209.36	\$7,924,029.63	\$7,609,163.58	10.76%	\$237,197.31
621505-	\$4,018,629.85	\$4,018,629.85	\$3,789,302.25	5.71%	\$99,543.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number: 621500- SR 140- WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0019-01(015)

	Total to Date	Prev to Date	This Estimate
Participating	\$733,636.61	\$543,878.76	\$189,757.85
Non-Participating	\$183,409.17	\$135,969.71	\$47,439.46
Total Earnings	\$917,045.78	\$679,848.47	\$237,197.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$917,045.78	\$679,848.47	\$237,197.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$917,045.78	\$679,848.47	
		Total Payable:	\$237,197.31

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number: 621505- SR 140 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0019-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$183,462.08	\$103,827.14	\$79,634.94
Non-Participating	\$45,865.52	\$25,956.79	\$19,908.73
Total Earnings	\$229,327.60	\$129,783.93	\$99,543.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$229,327.60	\$129,783.93	\$99,543.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$229,327.60	\$129,783.93	
		Total Payable:	\$99,543.67

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	150-1000	TRAFFIC CONTROL -	LS	1.000	.320		
				295000.000	.010		
		STP00-0019-01(015)			.330	\$2,950.00	\$97,350.00
0065	210-0100	GRADING COMPLETE -	LS	1.000	.450		
				650000.000	.040		
		STP00-0019-01(015)			.490	\$26,000.00	\$318,500.00
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,500.000	1,024.110		
				18.300	4,516.260		
					5,540.370	\$82,647.56	\$101,388.77
Category Amount:						\$111,597.56	\$517,238.77
Category Number: 0020 EROSION CONTROL							
0510	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		250.000	300.000		
				15.650	75.000		
					375.000	\$1,173.75	\$5,868.75
0520	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		1,500.000	516.000		
				3.000	248.250		
					764.250	\$744.75	\$2,292.75
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,500.000	1,392.000		
				0.250	59.000		
					1,451.000	\$14.75	\$362.75
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		8.000	8.000		
				150.000	3.000		
					11.000	\$450.00	\$1,650.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	8.000		
				150.000	1.000		
					9.000	\$150.00	\$1,350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0580	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,000.000	9,309.750		
				2.750	150.000		
					9,459.750	\$412.50	\$26,014.31
Category Amount:						\$2,945.75	\$37,538.56
Category Number: 0040 UTILITIES							
0830	670-1160	WATER MAIN, 16 IN	LF	530.000	.000		
				200.000	160.000		
					160.000	\$32,000.00	\$32,000.00
0865	670-7000	STEEL CASING -	LF	300.000	.000		
				148.000	150.000		
					150.000	\$22,200.00	\$22,200.00
		24 IN					
Category Amount:						\$54,200.00	\$54,200.00
Category Number: 0030 DRAINAGE							
1020	615-1000	JACK OR BORE PIPE -	LF	80.000	.000		
				400.000	80.000		
					80.000	\$32,000.00	\$32,000.00
		STEEL, 30 IN DIA, 0.5 THK					
Category Amount:						\$32,000.00	\$32,000.00
Category Number: 0010 ROADWAY							
9050	647-0220	TRAFFIC SIGNAL INSTALLATION, TEMPORARY	LS	.000	.000		
				36454.000	1.000		
					1.000	\$36,454.00	\$36,454.00
		Modify contract to add 647-0220 Traffic Signal Install, Temp					
Category Amount:						\$36,454.00	\$36,454.00
Project Total Amount:						\$237,197.31	\$917,045.78

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number 621505-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGES							
0005	207-0203	FOUND BKFILL MATL, TP II	CY	8.000 56.000	8.167 14.238 22.405	\$797.33	\$1,254.68
0025	500-3002	CLASS AA CONCRETE	CY	491.000 895.000	46.400 48.610 95.010	\$43,505.95	\$85,033.95
0035	511-1000	BAR REINF STEEL	LB	126,434.000 0.900	12,007.000 9,716.300 21,723.300	\$8,744.67	\$19,550.97
0050	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	770.000 66.600	429.590 421.075 850.665	\$28,043.60	\$56,654.29
0090	525-1000	COFFERDAM	EA	6.000 14100.000	2.750 1.250 4.000	\$17,625.00	\$56,400.00
0095	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	580.000 27.000	262.985 30.634 293.619	\$827.12	\$7,927.71
Category Amount:						\$99,543.67	\$226,821.60
Project Total Amount:						\$99,543.67	\$229,327.60