

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0018

Pay Period: 01/01/2017
to 01/31/2017

Contract Location:

SR 140 W OF OOTHKALOOGA CREEK TO US 41/SR 3

Time Allowed: 1095 Days

Elapsed Calender Days: 629 Days

Percent Time: 57.44

District: 6

Area: 04

Contractor:

NORTHWEST GEORGIA PAVING, INC.
P. O. BOX 578

Date Let: 12/12/2014

Date Awarded: 12/24/2014

Date Contract Executed: 04/30/2015

Date Notice to Proceed: 05/14/2015

Date Work Began: 06/22/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/12/2018

CALHOUN

GA 30703-0578

Phone: (706)629-8255

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$12,953,531.27

Original Contract Amount \$11,944,259.48

Funds Available \$7,362,089.58

Percent Complete 41.41%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621500-	\$8,864,302.76	\$7,925,629.63	\$5,151,132.27	41.89%	\$626,174.95
621505-	\$4,089,228.51	\$4,018,629.85	\$2,210,957.31	45.93%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0018

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 621500- SR 140- WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0019-01(015)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,970,536.39	\$2,469,596.42	\$500,939.97
Non-Participating	\$742,634.10	\$617,399.12	\$125,234.98
Total Earnings	\$3,713,170.49	\$3,086,995.54	\$626,174.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,713,170.49	\$3,086,995.54	\$626,174.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,713,170.49	\$3,086,995.54	

Total Payable: **\$626,174.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0018

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 621505- SR 140 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0019-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,320,974.98	\$1,320,974.98	\$0.00
Non-Participating	\$330,243.76	\$330,243.76	\$0.00
Total Earnings	\$1,651,218.74	\$1,651,218.74	\$0.00
Stockpiled Materials	\$227,052.46	\$227,052.46	\$0.00
Gross Earnings	\$1,878,271.20	\$1,878,271.20	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,878,271.20	\$1,878,271.20	

Total Payable: **\$0.00**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0018

Pay Period: 01/01/2017
to 01/31/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	150-1000	TRAFFIC CONTROL -	LS	1.000 295000.000	.689 .020 .709	\$5,900.00	\$209,155.00
		BHF00-0019-01(016)					
0050	150-1000	TRAFFIC CONTROL -	LS	1.000 295000.000	.576 .035 .611	\$10,325.00	\$180,245.00
		STP00-0019-01(015)					
0060	210-0100	GRADING COMPLETE -	LS	1.000 650000.000	.466 .048 .514	\$31,200.00	\$334,100.00
		BHF00-0019-01(016)					
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,500.000 18.300	16,389.630 1,397.610 17,787.240	\$25,576.26	\$325,506.49
0080	318-3000	AGGR SURF CRS	TN	2,000.000 25.000	364.110 91.830 455.940	\$2,295.75	\$11,398.50
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		19,000.000 68.600	1,551.630 2,865.330 4,416.960	\$196,561.64	\$303,003.46
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		7,100.000 74.350	.000 1,156.830 1,156.830	\$86,010.31	\$86,010.31
0105	413-1000	BITUM TACK COAT	GL	8,600.000 0.010	252.000 632.000 884.000	\$6.32	\$8.84
0115	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,152.000 190.000	230.000 113.333 343.333	\$21,533.27	\$65,233.27

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0018

Pay Period: 01/01/2017
to 01/31/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	441-0104	CONC SIDEWALK, 4 IN	SY	4,700.000 27.950	.000 327.778 327.778	\$9,161.40	\$9,161.40
0270	639-3004	STEEL STRAIN POLE, TP IV	EA	14.000 9600.000	8.000 6.000 14.000	\$57,600.00	\$134,400.00
Category Amount:						\$446,169.95	\$1,658,222.27
Category Number: 0020 EROSION CONTROL							
0505	163-0240	MULCH	TN	250.000 190.000	125.357 .130 125.487	\$24.70	\$23,842.53
0555	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	10.000 50.000	11.000 1.000 12.000	\$50.00	\$600.00
0560	165-0111	MAINTENANCE OF STONE FILTER RING	EA	20.000 50.000	3.000 1.000 4.000	\$50.00	\$200.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 150.000	17.000 2.000 19.000	\$300.00	\$2,850.00
0580	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,000.000 2.750	12,732.750 120.000 12,852.750	\$330.00	\$35,345.06
Category Amount:						\$754.70	\$62,837.59
Category Number: 0010 ROADWAY							
0695	635-1000	BARRICADES	LF	20.000 36.500	.000 20.000 20.000	\$730.00	\$730.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0018

Pay Period: 01/01/2017
to 01/31/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0995	158-1000	TRAINING HOURS	HR	2,000.000 0.800	474.000 326.500 800.500	\$261.20	\$640.40
4001	004-0022	EXTRA WORK -	LS	.000 155801.000	.000 1.000 1.000	\$155,801.00	\$155,801.00
		004-0022 Extra Work-Backfill, Excav, Fittings, Trench Box					
4002	615-1000	JACK OR BORE PIPE -	LF	.000 763.670	.000 100.000 100.000	\$76,367.00	\$76,367.00
		615-1000 Jack or Bore Pipe, 12 Inch, Soil					
4004	210-0250	UNDERCUT EXCAVATION	CY	.000 14.800	.000 207.444 207.444	\$3,070.17	\$3,070.17
		210-0250 Undercut Excavation, SA #4					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 -56,979.070 -56,979.070	\$-56,979.07	(\$56,979.07)
		(IN #1)					
Category Amount:						\$179,250.30	\$179,629.50
Project Total Amount:						\$626,174.95	\$3,713,170.49