

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Contract Location:

SR 140 W OF OOTHKALOOGA CREEK TO US 41/SR 3

Time Allowed: 1095 Days

Elapsed Calender Days: 871 Days

Percent Time: 79.54

District: 6

Area: 04

Contractor:

NORTHWEST GEORGIA PAVING, INC.
P. O. BOX 578

Date Let: 12/12/2014

Date Awarded: 12/24/2014

Date Contract Executed: 04/30/2015

Date Notice to Proceed: 05/14/2015

CALHOUN

GA 30703-0578

Date Work Began: 06/22/2015

Phone: (706)629-8255

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/12/2018

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$13,383,231.27

Original Contract Amount \$11,944,259.48

Funds Available \$4,348,254.78

Percent Complete 65.88%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621500-	\$9,294,002.76	\$7,925,629.63	\$2,862,663.53	69.20%	\$485,654.88
621505-	\$4,089,228.51	\$4,018,629.85	\$1,485,591.25	63.67%	\$136,077.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number: 621500- SR 140- WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0019-01(015)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,145,071.38	\$4,756,547.47	\$388,523.91
Non-Participating	\$1,286,267.85	\$1,189,136.88	\$97,130.97
Total Earnings	\$6,431,339.23	\$5,945,684.35	\$485,654.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,431,339.23	\$5,945,684.35	\$485,654.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,431,339.23	\$5,945,684.35	

Total Payable: **\$485,654.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number: 621505- SR 140 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0019-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,908,751.19	\$1,799,889.18	\$108,862.01
Non-Participating	\$477,187.81	\$449,972.31	\$27,215.50
Total Earnings	\$2,385,939.00	\$2,249,861.49	\$136,077.51
Stockpiled Materials	\$217,698.26	\$217,698.26	\$0.00
Gross Earnings	\$2,603,637.26	\$2,467,559.75	\$136,077.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,603,637.26	\$2,467,559.75	

Total Payable: **\$136,077.51**

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	150-1000	TRAFFIC CONTROL -	LS	1.000 295000.000	.832 .021 .853	\$6,195.00	\$251,635.00
		BHF00-0019-01(016)					
0050	150-1000	TRAFFIC CONTROL -	LS	1.000 295000.000	.869 .021 .890	\$6,195.00	\$262,550.00
		STP00-0019-01(015)					
0060	210-0100	GRADING COMPLETE -	LS	1.000 650000.000	.619 .035 .654	\$22,750.00	\$425,100.00
		BHF00-0019-01(016)					
0065	210-0100	GRADING COMPLETE -	LS	1.000 650000.000	.770 .020 .790	\$13,000.00	\$513,500.00
		STP00-0019-01(015)					
0070	207-0203	FOUND BKFILL MATL, TP II	CY	10.000 58.000	50.458 25.278 75.736	\$1,466.12	\$4,392.69
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,500.000 18.300	31,310.180 5,576.650 36,886.830	\$102,052.70	\$675,028.99
0080	318-3000	AGGR SURF CRS	TN	2,000.000 25.000	823.740 115.290 939.030	\$2,882.25	\$23,475.75
0085	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,100.000 90.000	5,270.800 84.760 5,355.560	\$7,628.40	\$482,000.40
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		19,000.000 68.600	9,831.600 2,214.250 12,045.850	\$151,897.55	\$826,345.31

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,100.000 74.350	3,743.360 753.630 4,496.990	\$56,032.39	\$334,351.21
0105	413-1000	BITUM TACK COAT	GL	8,600.000 0.010	3,352.000 204.000 3,556.000	\$2.04	\$35.56
0120	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	325.000 37.500	248.444 43.556 292.000	\$1,633.35	\$10,950.00
0125	441-0104	CONC SIDEWALK, 4 IN	SY	4,700.000 27.950	2,193.555 394.028 2,587.583	\$11,013.08	\$72,322.94
0180	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	45.000 156.000	140.314 52.259 192.573	\$8,152.40	\$30,041.39
Category Amount:						\$390,900.28	\$3,911,729.24
Category Number: 0020 EROSION CONTROL							
0500	163-0232	TEMPORARY GRASSING	AC	4.000 365.000	5.569 .038 5.607	\$13.87	\$2,046.56
0525	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		10.000 560.000	6.750 .750 7.500	\$420.00	\$4,200.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 150.000	26.000 1.000 27.000	\$150.00	\$4,050.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0580	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,000.000 2.750	13,185.000 123.000 13,308.000	\$338.25	\$36,597.00
Category Amount:						\$922.12	\$46,893.56
Category Number: 0030 DRAINAGE							
0605	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,238.000 47.000	711.000 617.000 1,328.000	\$28,999.00	\$62,416.00
0610	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	260.000 53.640	407.000 8.000 415.000	\$429.12	\$22,260.60
0615	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	410.000 67.000	359.933 60.000 419.933	\$4,020.00	\$28,135.51
0620	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	240.000 70.800	146.200 59.000 205.200	\$4,177.20	\$14,528.16
0625	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	1,079.000 48.000	657.000 441.000 1,098.000	\$21,168.00	\$52,704.00
0645	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	2.000 617.000	1.000 1.000 2.000	\$617.00	\$1,234.00
0650	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	4.000 617.000	.000 4.000 4.000	\$2,468.00	\$2,468.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0700	668-1100	CATCH BASIN, GP 1	EA	29.000 3400.000	18.250 7.000 25.250	\$23,800.00	\$85,850.00
0705	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	117.600 100.000	55.300 9.500 64.800	\$950.00	\$6,480.00
0710	668-2100	DROP INLET, GP 1	EA	7.000 2100.000	4.000 4.000 8.000	\$8,400.00	\$16,800.00
0735	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2600.000	1.500 .500 2.000	\$1,300.00	\$5,200.00
0745	668-4400	STORM SEWER MANHOLE, TP 2	EA	3.000 1600.000	.000 2.000 2.000	\$3,200.00	\$3,200.00
0750	668-4411	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		10.000 100.000	.000 2.320 2.320	\$232.00	\$232.00
Category Amount:						\$99,760.32	\$301,508.27
Category Number: 0010 ROADWAY							
1000	208-0200	ROCK EMBANKMENT	CY	1,000.000 42.250	2,623.397 13.741 2,637.138	\$580.56	\$111,419.08
Category Amount:						\$580.56	\$111,419.08

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
1001	713-0300	COCONUT FIBER BLANKET, WATERWAYS	SY	.000 3.380	.000 185.667 185.667	 \$627.55	 \$627.55
		ECTC FA No 1					
		ECTC FA No 1					
Category Amount:						\$627.55	\$627.55
Category Number: 0010 ROADWAY							
1005	441-0600	CONC HEADWALLS	CY	10.000 570.000	6.940 4.900 11.840	 \$2,793.00	 \$6,748.80
1010	441-6725	CONC CURB & GUTTER, 12 IN X 30 IN, TP 2	LF	8,700.000 10.600	4,825.000 847.000 5,672.000	 \$8,978.20	 \$60,123.20
1045	441-0740	CONCRETE MEDIAN, 4 IN	SY	900.000 32.800	.000 44.667 44.667	 \$1,465.08	 \$1,465.08
1050	441-6730	CONC CURB & GUTTER, 12 IN X 30 IN, TP 7	LF	5,300.000 14.000	1,718.000 553.000 2,271.000	 \$7,742.00	 \$31,794.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-173,331.030 -28,114.230 -201,445.260	 \$-28,114.23	 (\$201,445.26)
		(IN #1)					
Category Amount:						\$-7,135.95	\$-101,314.18
Project Total Amount:						\$485,654.88	\$6,431,339.23

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2017

User: jdilling

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0026

Pay Period: 09/01/2017
to 09/30/2017

Project Number 621505-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGES							
0025	500-3002	CLASS AA CONCRETE	CY	491.000 895.000	258.100 12.240 270.340	\$10,954.80	\$241,954.30
0035	511-1000	BAR REINF STEEL	LB	126,434.000 0.900	64,104.000 4,443.900 68,547.900	\$3,999.51	\$61,693.11
0090	525-1000	COFFERDAM	EA	6.000 14100.000	4.000 1.000 5.000	\$14,100.00	\$70,500.00
0135	524-0010	DRILLED CAISSON - 60 IN	LF	262.000 1520.000	119.000 70.410 189.410	\$107,023.20	\$287,903.20
Category Amount:						\$136,077.51	\$662,050.61
Project Total Amount:						\$136,077.51	\$2,385,939.00