

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: 01044267

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0023

Pay Period: 07/01/2017
to 07/31/2017

Contract Location:

I-75/SR 401 AT SR 215; ALSO APPROACHES OVER I-75 / SR

Time Allowed:

874 Days

Elapsed Calender Days:

721 Days

Percent Time:

82.49

District: 3

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/19/2015

Date Awarded:

07/02/2015

Date Contract Executed:

07/31/2015

Date Notice to Proceed:

08/11/2015

Date Work Began:

09/28/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2017

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,207,233.82

Original Contract Amount \$19,713,760.45

Funds Available \$6,519,292.58

Percent Complete 66.42%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005320	\$20,207,233.82	\$19,713,760.45	\$6,519,292.58	67.74%	\$799,524.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: 01044267

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0023

Pay Period: 07/01/2017
to 07/31/2017

Project Number: 0005320 I-75/SR 401 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHS00-0005-00(320)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,737,560.78	\$10,097,941.44	\$639,619.34
Non-Participating	\$2,684,390.16	\$2,524,485.32	\$159,904.84
Total Earnings	\$13,421,950.94	\$12,622,426.76	\$799,524.18
Stockpiled Materials	\$265,990.30	\$265,990.30	\$0.00
Gross Earnings	\$13,687,941.24	\$12,888,417.06	\$799,524.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,687,941.24	\$12,888,417.06	

Total Payable: **\$799,524.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: 01044267

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0023

Pay Period: 07/01/2017
to 07/31/2017

Project Number 0005320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	150-1000	TRAFFIC CONTROL -	LS	1.000	.841		
				421940.450	.047		
					.888	\$19,831.20	\$374,683.12
		NHS00-0005-00(320)					
0003	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		300.000	174.000		
				60.000	101.000		
					275.000	\$6,060.00	\$16,500.00
0005	210-0100	GRADING COMPLETE -	LS	1.000	.812		
				5108299.330	.031		
					.843	\$158,357.28	\$4,306,296.34
		NHS00-0005-00(320)					
0006	310-1101	GR AGGR BASE CRS, INCL MATL	TN	42,060.000	32,060.790		
				32.960	693.460		
					32,754.250	\$22,856.44	\$1,079,580.08
0007	318-3000	AGGR SURF CRS	TN	1,600.000	97.060		
				29.760	73.310		
					170.370	\$2,181.71	\$5,070.21
0008	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		10,000.000	248.880		
				85.170	900.770		
					1,149.650	\$76,718.58	\$97,915.69
0009	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		5,626.000	853.800		
				73.830	1,421.190		
					2,274.990	\$104,926.46	\$167,962.51
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		179.000	.000		
				150.130	212.500		
					212.500	\$31,902.63	\$31,902.63
0011	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,890.000	4,471.150		
				76.870	719.130		
					5,190.280	\$55,279.52	\$398,976.82

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: 01044267

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0023

Pay Period: 07/01/2017
to 07/31/2017

Project Number 0005320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	413-1000	BITUM TACK COAT	GL	2,233.000 2.120	633.000 1,398.000 2,031.000	\$2,963.76	\$4,305.72
Category Amount:						\$481,077.58	\$6,483,193.12
Category Number: 0020 DRAINAGE							
0111	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,962.000 48.690	1,566.100 395.200 1,961.300	\$19,242.29	\$95,495.70
0115	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	683.000 55.200	614.000 68.500 682.500	\$3,781.20	\$37,674.00
0120	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		9.000 483.560	.000 8.000 8.000	\$3,868.48	\$3,868.48
0126	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	14.000 546.210	5.000 1.000 6.000	\$546.21	\$3,277.26
0167	207-0203	FOUND BKFILL MATL, TP II	CY	145.000 65.000	479.676 15.481 495.157	\$1,006.27	\$32,185.21
Category Amount:						\$28,444.45	\$172,500.65
Category Number: 0030 TEMPORARY EROSION CONTROL							
0176	163-0240	MULCH	TN	1,868.000 100.000	105.049 12.730 117.779	\$1,273.00	\$11,777.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: 01044267

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0023

Pay Period: 07/01/2017
to 07/31/2017

Project Number 0005320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0179	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE £ LF		1,200.000	707.500		
				18.110	20.000		
					727.500	\$362.20	\$13,175.03
Category Amount:						\$1,635.20	\$24,952.93
Category Number: 0110 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-33,014.460		
				1.000	-13,408.380		
					-46,422.840	\$-13,408.38	(\$46,422.84)
		(IN# 1)					
Category Amount:						\$-13,408.38	\$-46,422.84
Category Number: 0010 ROADWAY							
9070	002-0037	REDUCTION OF PAY FOR -	TN	.000	.000		
				84.420	3,574.690		
					3,574.690	\$301,775.33	\$301,775.33
		TEMPORARY ASPHALT LEVELING					
Category Amount:						\$301,775.33	\$301,775.33
Project Total Amount:						\$799,524.18	\$13,421,950.94