

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: 01044267

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0030

Pay Period: 04/03/2018
to 05/31/2018

Contract Location:

I-75/SR 401 AT SR 215; ALSO APPROACHES OVER I-75 / SR

Time Allowed: 918 Days

Elapsed Calender Days: 918 Days

Percent Time: 100.00

District: 3

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/19/2015

Date Awarded: 07/02/2015

Date Contract Executed: 07/31/2015

Date Notice to Proceed: 08/11/2015

Date Work Began: 09/28/2015

Date Time Stopped: 02/13/2018

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/13/2018

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,207,233.82

Original Contract Amount \$19,713,760.45

Funds Available \$1,659,707.57

Percent Complete 91.79%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005320	\$20,207,233.82	\$19,713,760.45	\$1,659,707.57	91.79%	\$191,934.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: 01044267

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0030

Pay Period: 04/03/2018
to 05/31/2018

Project Number: 0005320 I-75/SR 401 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHS00-0005-00(320)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,838,021.02	\$14,721,267.87	\$116,753.15
Non-Participating	\$3,709,505.23	\$3,680,316.95	\$29,188.28
Total Earnings	\$18,547,526.25	\$18,401,584.82	\$145,941.43
Stockpiled Materials	\$0.00	\$6,411.06	(\$6,411.06)
Gross Earnings	\$18,547,526.25	\$18,407,995.88	\$139,530.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$52,404.00)	\$52,404.00
Total:	\$18,547,526.25	\$18,355,591.88	
		Total Payable:	\$191,934.37

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: 01044267

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0030

Pay Period: 04/03/2018
to 05/31/2018

Project Number 0005320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0003	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		300.000 60.000	300.000 75.500 375.500	\$4,530.00	\$22,530.00
0004	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 87818.640	.650 .350 1.000	\$30,736.52	\$87,818.64
0022	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		2.000 5243.890	.000 2.000 2.000	\$10,487.78	\$10,487.78
0029	634-1200	RIGHT OF WAY MARKERS	EA	54.000 111.100	40.000 9.000 49.000	\$999.90	\$5,443.90
0041	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	3,581.000 14.250	4,445.000 1,377.000 5,822.000	\$19,622.25	\$82,963.50
Category Amount:						\$66,376.45	\$209,243.82
Category Number: 0020 DRAINAGE							
0107	441-0050	CONC SLOPE DRAIN	SY	49.000 85.000	105.000 81.889 186.889	\$6,960.57	\$15,885.57
0109	441-0304	CONC SPILLWAY, TP 4	EA	1.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
0142	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	306.000 56.240	303.667 40.667 344.334	\$2,287.11	\$19,365.34

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: 01044267

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0030

Pay Period: 04/03/2018
to 05/31/2018

Project Number 0005320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0143	603-7000	PLASTIC FILTER FABRIC	SY	955.000 5.240	595.056 40.667 635.723	\$213.10	\$3,331.19
0145	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	5.000 243.000	.000 10.000 10.000	\$2,430.00	\$2,430.00
0146	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1805.000	3.500 .500 4.000	\$902.50	\$7,220.00
0147	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		4.000 228.000	.000 2.000 2.000	\$456.00	\$456.00
Category Amount:						\$15,249.28	\$50,688.10
Category Number: 0030 TEMPORARY EROSION CONTROL							
0176	163-0240	MULCH	TN	1,868.000 100.000	133.099 7.070 140.169	\$707.00	\$14,016.90
0177	163-0300	CONSTRUCTION EXIT	EA	11.000 1828.550	3.750 2.250 6.000	\$4,114.24	\$10,971.30
0178	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	29.000 350.000	1.500 .500 2.000	\$175.00	\$700.00
0179	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,200.000 18.110	952.500 357.500 1,310.000	\$6,474.33	\$23,724.10

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2018

User: 01044267

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0030

Pay Period: 04/03/2018
to 05/31/2018

Project Number 0005320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0180	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		105.000 450.730	20.750 3.250 24.000	\$1,464.87	\$10,817.52
0184	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		19.000 150.000	3.000 1.000 4.000	\$150.00	\$600.00
0204	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	21,270.000 3.250	14,788.000 4,328.667 19,116.667	\$14,068.17	\$62,129.17
0207	716-2000	EROSION CONTROL MATS, SLOPES	SY	11,250.000 1.300	5,659.405 5,711.222 11,370.627	\$7,424.59	\$14,781.82
Category Amount:						\$34,578.20	\$137,740.81
Category Number: 0040 PERMANENT EROSION CONTROL							
0210	700-6910	PERMANENT GRASSING	AC	46.000 2200.000	19.036 1.175 20.211	\$2,585.00	\$44,464.20
Category Amount:						\$2,585.00	\$44,464.20
Category Number: 0050 SIGNING AND MARKING							
0245	636-5010	DELINEATOR, TP 1	EA	136.000 41.500	.000 101.000 101.000	\$4,191.50	\$4,191.50
0250	636-5020	DELINEATOR, TP 2	EA	66.000 39.000	.000 61.000 61.000	\$2,379.00	\$2,379.00
Category Amount:						\$6,570.50	\$6,570.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: 01044267

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14880-15-000-0

Estimate Number: 0030

Pay Period: 04/03/2018
to 05/31/2018

Project Number 0005320

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0060 TRAFFIC SIGNAL					
0303	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				52330.000	.200		
					1.000	\$10,466.00	\$52,330.00
	1						
0305	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				50580.000	.200		
					1.000	\$10,116.00	\$50,580.00
	2						
Category Amount:						\$20,582.00	\$102,910.00
Project Total Amount:						\$145,941.43	\$18,547,526.25