

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0010

Pay Period: 10/26/2016
to 11/25/2016

Contract Location:

SR 140 AT HEMBREE RD (CR 186)

Time Allowed: 1293 Days

Elapsed Calender Days: 376 Days

Percent Time: 29.08

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/13/2015

Date Notice to Proceed: 11/16/2015

MARIETTA GA 30060-7911

Date Work Began: 02/04/2016

Phone: (770)425-9191

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2019

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$4,614,463.97

Original Contract Amount \$4,470,204.04

Funds Available \$3,732,930.54

Percent Complete 19.10%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010419	\$4,614,463.97	\$4,470,204.04	\$3,732,930.54	19.10%	\$11,824.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0010

Pay Period: 10/26/2016
to 11/25/2016

Project Number: 0010419 SR 140 - CONST OF A ROUNDABOUT

Federal State Project Number: 0010419

	Total to Date	Prev to Date	This Estimate
Participating	\$705,226.71	\$695,767.20	\$9,459.51
Non-Participating	\$176,306.72	\$173,941.84	\$2,364.88
Total Earnings	\$881,533.43	\$869,709.04	\$11,824.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$881,533.43	\$869,709.04	\$11,824.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$881,533.43	\$869,709.04	

Total Payable: **\$11,824.39**

Rpt-ID: RCPEsprj

Georgia

Date: 12/08/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0010

Pay Period: 10/26/2016
to 11/25/2016

Project Number 0010419

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0003 EROSION CONTROL							
0020	163-0240	MULCH	TN	42.000 288.750	39.710 9.780 49.490	\$2,823.98	\$14,290.24
0033	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		125.000 13.790	17.250 52.500 69.750	\$723.98	\$961.85
0049	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,812.000 1.260	625.000 56.000 681.000	\$70.56	\$858.06
0054	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		41.500 5.020	224.000 96.000 320.000	\$481.92	\$1,606.40
0074	171-0030	TEMPORARY SILT FENCE, TYPE C LF		9,623.000 3.210	5,028.750 .000 5,028.750	\$0.00	\$16,142.29
0089	167-1500	WATER QUALITY INSPECTIONS	MO	55.000 339.600	9.000 1.000 10.000	\$339.60	\$3,396.00
Category Amount:						\$4,440.04	\$37,254.84
Category Number: 0001 ROADWAY							
0384	668-1100	CATCH BASIN, GP 1	EA	16.000 2572.500	1.500 1.000 2.500	\$2,572.50	\$6,431.25
0394	668-2100	DROP INLET, GP 1	EA	14.000 1719.900	.000 1.000 1.000	\$1,719.90	\$1,719.90

Rpt-ID: RCPEsprj

Georgia

Date: 12/08/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0010

Pay Period: 10/26/2016
to 11/25/2016

Project Number 0010419

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0001 ROADWAY							
0404	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	1.000		
				1837.500	.500		
					1.500	\$918.75	\$2,756.25
0574	150-1000	TRAFFIC CONTROL -	LS	1.000	.417		
				85527.270	.022		
					.439	\$1,881.60	\$37,546.47
		0010419					
Category Amount:						\$7,092.75	\$48,453.87
Category Number: 0003 EROSION CONTROL							
0579	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		83.000	989.250		
				9.720	30.000		
					1,019.250	\$291.60	\$9,907.11
Category Amount:						\$291.60	\$9,907.11
Project Total Amount:						\$11,824.39	\$881,533.43