

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: bamurray

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0016

Pay Period: 04/26/2017
to 05/25/2017

Contract Location:

SR 140 AT HEMBREE RD (CR 186)

Time Allowed: 1293 Days

Elapsed Calender Days: 557 Days

Percent Time: 43.08

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/13/2015

Date Notice to Proceed: 11/16/2015

MARIETTA GA 30060-7911

Phone: (770)425-9191

Date Work Began: 02/04/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$4,614,463.97

Original Contract Amount \$4,470,204.04

Funds Available \$2,361,608.14

Percent Complete 48.82%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010419	\$4,614,463.97	\$4,470,204.04	\$2,361,608.14	48.82%	\$145,788.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: bamurray

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0016

Pay Period: 04/26/2017
to 05/25/2017

Project Number: 0010419 SR 140 - CONST OF A ROUNDABOUT

Federal State Project Number: 0010419

	Total to Date	Prev to Date	This Estimate
Participating	\$1,802,284.61	\$1,685,653.92	\$116,630.69
Non-Participating	\$450,571.22	\$421,413.54	\$29,157.68
Total Earnings	\$2,252,855.83	\$2,107,067.46	\$145,788.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,252,855.83	\$2,107,067.46	\$145,788.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,252,855.83	\$2,107,067.46	

Total Payable: **\$145,788.37**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: bamurray

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0016

Pay Period: 04/26/2017
to 05/25/2017

Project Number 0010419

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0003 EROSION CONTROL							
0020	163-0240	MULCH	TN	42.000 288.750	69.180 2.300 71.480	\$664.13	\$20,639.85
0044	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		36.000 56.270	4.500 .750 5.250	\$42.20	\$295.42
0049	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,812.000 1.260	1,119.000 150.000 1,269.000	\$189.00	\$1,598.94
0089	167-1500	WATER QUALITY INSPECTIONS	MO	55.000 339.600	15.000 1.000 16.000	\$339.60	\$5,433.60
Category Amount:						\$1,234.93	\$27,967.81
Category Number: 0001 ROADWAY							
0094	210-0100	GRADING COMPLETE -	LS	1.000 1606380.060	.650 .030 .680	\$48,191.40	\$1,092,338.44
0010419							
0169	441-4020	CONC VALLEY GUTTER, 6 IN	SY	208.000 46.200	20.067 33.234 53.301	\$1,535.41	\$2,462.51
0194	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	178.000 672.000	.000 110.000 110.000	\$73,920.00	\$73,920.00
0204	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,066.000 41.300	1,078.000 45.000 1,123.000	\$1,858.50	\$46,379.90

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2017

User: bamurray

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0016

Pay Period: 04/26/2017
to 05/25/2017

Project Number 0010419

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
0209	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,068.000 60.560	845.000 143.000 988.000	\$8,660.08	\$59,833.28
0404	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 1837.500	1.500 1.000 2.500	\$1,837.50	\$4,593.75
0574	150-1000	TRAFFIC CONTROL -	LS	1.000 85527.270	.639 .068 .707	\$5,815.85	\$60,467.78
0010419							
0589	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	400.000 38.850	68.522 65.408 133.930	\$2,541.10	\$5,203.18
0859	158-1000	TRAINING HOURS	HR	1,000.000 0.800	798.000 242.000 1,040.000	\$193.60	\$832.00
Category Amount:						\$144,553.44	\$1,346,030.84
Project Total Amount:						\$145,788.37	\$2,252,855.83