

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Contract Location:

BRIDGE REHABILITATION ON SR 34 OVER THE CHATTAHOOC

Time Allowed: 322 Days

Elapsed Calender Days: 179 Days

Percent Time: 55.59

District: 3

Area: 05

Contractor:

J. M. WILKERSON CONSTRUCTION CO., INC.
1734 SANDS PLACE, S.E.

Date Let: 07/17/2015

Date Awarded: 07/31/2015

Date Contract Executed: 08/31/2015

Date Notice to Proceed: 09/04/2015

Date Work Began: 10/01/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/21/2016

MARIETTA GA 30067-9214

Phone: (770)953-2659

Escrow Agent:

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$1,945,839.00

Original Contract Amount \$1,877,893.00

Funds Available \$691,767.83

Percent Complete 64.45%

Counties:

Heard

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004915	\$1,945,839.00	\$1,877,893.00	\$691,767.83	64.45%	\$499,490.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Project Number: M004915 SR 34 - BRIDGE REHABILITATION

Federal State Project Number: M004915

	Total to Date	Prev to Date	This Estimate
Participating	\$1,003,256.93	\$603,664.59	\$399,592.34
Non-Participating	\$250,814.24	\$150,916.15	\$99,898.09
Total Earnings	\$1,254,071.17	\$754,580.74	\$499,490.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,254,071.17	\$754,580.74	\$499,490.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,254,071.17	\$754,580.74	

Total Payable: **\$499,490.43**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Project Number M004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.476		
				375000.000	.162		
					.638	\$60,750.00	\$239,250.00
		M004915					
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		110.000	.000		
				165.000	76.450		
					76.450	\$12,614.25	\$12,614.25
0075	402-3113	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		330.000	.000		
				115.000	265.130		
					265.130	\$30,489.95	\$30,489.95
0080	413-1000	BITUM TACK COAT	GL	280.000	.000		
				4.500	225.000		
					225.000	\$1,012.50	\$1,012.50
Category Amount:						\$104,866.70	\$283,366.70
Category Number: 0030 BRIDGE NO. 1 - OVER THE CHATTAHOOCHEE RIVER							
0105	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.111		
				51000.000	.666		
					.777	\$33,966.00	\$39,627.00
		1					
0115	501-2000	STR STEEL	LB	2,050.000	.000		
				24.000	1,025.000		
					1,025.000	\$24,600.00	\$24,600.00
0125	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.111		
				19000.000	.666		
					.777	\$12,654.00	\$14,763.00
		1					
0130	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.300		
				806000.000	.300		
					.600	\$241,800.00	\$483,600.00
		49+00.00					

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Project Number M004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER THE CHATTAHOOCHEE RIVER							
0135	521-1000	PATCHING CONCRETE BRIDGE DECK	SF	500.000 67.500	124.000 69.270 193.270	\$4,675.73	\$13,045.73
0145	528-0500	EPOXY PRESSURE INJECTION OF CONCRETE C L S 1		1.000 45000.000	.500 .100 .600	\$4,500.00	\$27,000.00
0150	535-1005	PAINT EXIST STEEL STRUCTURE, STA NO - 49+00.00	LS	1.000 85000.000	.220 .200 .420	\$17,000.00	\$35,700.00
0155	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR L S 1	LS	1.000 124000.000	.553 .447 1.000	\$55,428.00	\$124,000.00
Category Amount:						\$394,623.73	\$762,335.73
Project Total Amount:						\$499,490.43	\$1,254,071.17