

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2017

User: amccart

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0008

Pay Period: 05/01/2016
to 08/02/2017

Contract Location:

BRIDGE REHABILITATION ON SR 34 OVER THE CHATTAHOOC

Time Allowed: 322 Days

Elapsed Calender Days: 256 Days

Percent Time: 79.50

District: 3

Area: 05

Contractor:

J. M. WILKERSON CONSTRUCTION CO., INC.
1734 SANDS PLACE, S.E.

Date Let: 07/17/2015

Date Awarded: 07/31/2015

Date Contract Executed: 08/31/2015

Date Notice to Proceed: 09/04/2015

Date Work Began: 10/01/2015

Date Time Stopped: 05/16/2016

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/21/2016

MARIETTA GA 30067-9214

Phone: (770)953-2659

Escrow Agent:

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$2,032,900.81

Original Contract Amount \$1,877,893.00

Funds Available \$6,849.46

Percent Complete 99.66%

Counties:

Heard

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004915	\$2,032,900.81	\$1,877,893.00	\$6,849.46	99.66%	\$81,696.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2017

User: amccart

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0008

Pay Period: 05/01/2016
to 08/02/2017

Project Number: M004915 SR 34 - BRIDGE REHABILITATION

Federal State Project Number: M004915

	Total to Date	Prev to Date	This Estimate
Participating	\$1,620,841.07	\$1,555,484.23	\$65,356.84
Non-Participating	\$405,210.28	\$388,871.07	\$16,339.21
Total Earnings	\$2,026,051.35	\$1,944,355.30	\$81,696.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,026,051.35	\$1,944,355.30	\$81,696.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,026,051.35	\$1,944,355.30	

Total Payable: **\$81,696.05**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2017

User: amccart

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0008

Pay Period: 05/01/2016
to 08/02/2017

Project Number M004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SIGNING AND MARKING							
0030	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		1,400.000 1.250	.000 1,728.000 1,728.000	\$2,160.00	\$2,160.00
0035	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		1,400.000 1.250	.000 1,728.000 1,728.000	\$2,160.00	\$2,160.00
0040	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		700.000 1.000	.000 864.000 864.000	\$864.00	\$864.00
0045	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		1,400.000 1.000	.000 1,728.000 1,728.000	\$1,728.00	\$1,728.00
0050	654-1001	RAISED PVMT MARKERS TP 1	EA	20.000 12.000	.000 23.000 23.000	\$276.00	\$276.00
0055	654-1003	RAISED PVMT MARKERS TP 3	EA	10.000 12.000	.000 12.000 12.000	\$144.00	\$144.00
Category Amount:						\$7,332.00	\$7,332.00
Category Number: 0010 ROADWAY							
0080	413-1000	BITUM TACK COAT	GL	280.000 4.500	225.000 357.000 582.000	\$1,606.50	\$2,619.00
Category Amount:						\$1,606.50	\$2,619.00
Category Number: 0030 BRIDGE NO. 1 - OVER THE CHATTAHOOCHEE RIVER							
0095	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		710.000 44.000	704.000 382.000 1,086.000	\$16,808.00	\$47,784.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2017

User: amccart

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14883-15-000-0

Estimate Number: 0008

Pay Period: 05/01/2016
to 08/02/2017

Project Number M004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER THE CHATTAHOOCHEE RIVER							
0115	501-2000	STR STEEL	LS	2,050.000	2,050.000		
				24.000	812.000		
					2,862.000	\$19,488.00	\$68,688.00
9005	004-0022	EXTRA WORK -	LS	.000	.000		
				7480.000	1.000		
					1.000	\$7,480.00	\$7,480.00
		Superstructure Contrete and Steel					
9050	004-0022	EXTRA WORK -	LS	.000	.900		
				67946.000	.100		
					1.000	\$6,794.60	\$67,946.00
		BRIDGE JOINT REPAIRS					
Category Amount:						\$50,570.60	\$191,898.00
Category Number: 0010 ROADWAY							
9060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYN		.000	.000		
		L BITUM MATL & H LIME		115.000	192.930		
					192.930	\$22,186.95	\$22,186.95
Category Amount:						\$22,186.95	\$22,186.95
Project Total Amount:						\$81,696.05	\$2,026,051.35