

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0012

Pay Period: 01/01/2017
to 01/31/2017

Contract Location: US 78/SR 10 BEGINNING WEST OF ARBOR PLACE (CR 258) /
Time Allowed: 716 **Days**
Elapsed Calender Days: 413 **Days**
Percent Time: 57.68

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/16/2015

SNELLVILLE GA 30078-0306

Date Work Began: 02/22/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$8,885,380.55

Original Contract Amount \$8,168,887.20

Funds Available \$5,338,594.73

Percent Complete 39.92%

Counties:

Oglethorpe Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222460-	\$8,885,380.55	\$8,168,887.20	\$5,338,594.73	39.92%	\$300,278.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0012

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 222460- US 78/SR 10 - CNST OF PASSING LANES

Federal State Project Number: STP00-0014-01(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,837,428.65	\$2,597,205.67	\$240,222.98
Non-Participating	\$709,357.17	\$649,301.42	\$60,055.75
Total Earnings	\$3,546,785.82	\$3,246,507.09	\$300,278.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,546,785.82	\$3,246,507.09	\$300,278.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,546,785.82	\$3,246,507.09	

Total Payable: **\$300,278.73**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0012

Pay Period: 01/01/2017
to 01/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0016	210-0100	GRADING COMPLETE -	LS	1.000	.700		
				2480100.000	.050		
					.750	\$124,005.00	\$1,860,075.00
		STP00-0014-01(062)					
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	50,435.000	15,695.460		
				24.500	75.230		
					15,770.690	\$1,843.14	\$386,381.91
0026	318-3000	AGGR SURF CRS	TN	1,550.000	267.280		
				24.500	19.340		
					286.620	\$473.83	\$7,022.19
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,864.000	143.790		
				75.500	90.310		
					234.100	\$6,818.41	\$17,674.55
0036	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN		10,106.000	3,184.110		
		TL & H LIME		59.500	216.170		
					3,400.280	\$12,862.12	\$202,316.66
0046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN		7,331.000	.000		
		L & H LIME		72.500	1,346.490		
					1,346.490	\$97,620.53	\$97,620.53
0051	413-0750	TACK COAT	GL	8,535.000	225.000		
				2.400	500.000		
					725.000	\$1,200.00	\$1,740.00
0081	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	868.000	568.000		
				44.000	40.000		
					608.000	\$1,760.00	\$26,752.00
0086	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	324.000	.000		
				53.250	152.000		
					152.000	\$8,094.00	\$8,094.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0012

Pay Period: 01/01/2017
to 01/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0111	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	26.000 715.000	17.000 4.000 21.000	\$2,860.00	\$15,015.00
0116	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	6.000 794.000	.000 2.000 2.000	\$1,588.00	\$1,588.00
0126	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE LS		1.000 3690.000	.000 1.000 1.000	\$3,690.00	\$3,690.00
		1					
0131	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE LS		1.000 3690.000	.000 1.000 1.000	\$3,690.00	\$3,690.00
		2					
Category Amount:						\$266,505.03	\$2,631,659.84
Category Number: 0020 TEMP EROSION CONTROL							
0261	163-0232	TEMPORARY GRASSING	AC	183.000 554.000	31.197 .172 31.369	\$95.29	\$17,378.43
0275	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	15.000 499.000	6.000 4.500 10.500	\$2,245.50	\$5,239.50
0276	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		3,900.000 9.650	720.000 90.000 810.000	\$868.50	\$7,816.50
0281	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI /SAND BAGS	EA	672.000 327.000	360.250 26.500 386.750	\$8,665.50	\$126,467.25

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0012

Pay Period: 01/01/2017
to 01/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMP EROSION CONTROL							
0303	163-0542	CONSTRUCT AND REMOVE STONE FILTER RING EA		15.000 937.000	.000 .750 .750	\$702.75	\$702.75
0305	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,500.000 1.650	1,825.000 24.000 1,849.000	\$39.60	\$3,050.85
0326	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 560.000	11.000 1.000 12.000	\$560.00	\$6,720.00
0336	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,000.000 4.450	27,076.500 125.000 27,201.500	\$556.25	\$121,046.68
0341	700-8000	FERTILIZER MIXED GRADE	TN	37.000 693.000	6.637 .186 6.823	\$128.90	\$4,728.34
0346	716-2000	EROSION CONTROL MATS, SLOPES	SY	31,258.000 1.050	5,869.361 .393 5,869.754	\$.41	\$6,163.24
Category Amount:						\$13,862.70	\$299,313.54
Category Number: 0030 EROSION CONTROL							
0351	163-0240	MULCH	TN	548.000 189.000	34.063 1.375 35.438	\$259.88	\$6,697.78
0354	208-0200	ROCK EMBANKMENT	CY	565.000 57.000	278.519 312.000 590.519	\$17,784.00	\$33,659.58

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0012

Pay Period: 01/01/2017
to 01/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030	EROSION CONTROL				
0361	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	51.000	174.267		
				33.500	43.000		
					217.267	\$1,440.50	\$7,278.44
0371	700-6910	PERMANENT GRASSING	AC	61.000	1.213		
				998.000	.393		
					1.606	\$392.21	\$1,602.79
0376	700-7000	AGRICULTURAL LIME	TN	183.000	2.734		
				111.000	.310		
					3.044	\$34.41	\$337.88
Category Amount:						\$19,911.00	\$49,576.47
Project Total Amount:						\$300,278.73	\$3,546,785.82