

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01036961

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0014

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:

US 78/SR 10 BEGINNING WEST OF ARBOR PLACE (CR 258) /

Time Allowed: 716 Days

Elapsed Calender Days: 472 Days

Percent Time: 65.92

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/16/2015

SNELLVILLE GA 30078-0306

Date Work Began: 02/22/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$8,885,380.55

Original Contract Amount \$8,168,887.20

Funds Available \$4,515,391.76

Percent Complete 49.18%

Counties:

Oglethorpe Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222460-	\$8,885,380.55	\$8,168,887.20	\$4,515,391.76	49.18%	\$543,123.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01036961

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0014

Pay Period: 03/01/2017
to 03/31/2017

Project Number: 222460- US 78/SR 10 - CNST OF PASSING LANES

Federal State Project Number: STP00-0014-01(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,495,991.02	\$3,061,491.97	\$434,499.05
Non-Participating	\$873,997.77	\$765,373.01	\$108,624.76
Total Earnings	\$4,369,988.79	\$3,826,864.98	\$543,123.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,369,988.79	\$3,826,864.98	\$543,123.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,369,988.79	\$3,826,864.98	

Total Payable: **\$543,123.81**

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: 01036961

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0014

Pay Period: 03/01/2017
to 03/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0006	150-1000	TRAFFIC CONTROL -	LS	1.000	.650		
				263000.000	.031		
					.681	\$8,153.00	\$179,103.00
		STP00-0014-01(062)					
0007	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYP EA		.000	.000		
				9000.000	2.000		
					2.000	\$18,000.00	\$18,000.00
		Variable Message Boards TP3					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENU EA		4.000	.000		
				8880.000	1.000		
					1.000	\$8,880.00	\$8,880.00
0016	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				2480100.000	.050		
					.850	\$124,005.00	\$2,108,085.00
		STP00-0014-01(062)					
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	50,435.000	15,770.690		
				24.500	10,609.750		
					26,380.440	\$259,938.88	\$646,320.78
0026	318-3000	AGGR SURF CRS	TN	1,550.000	286.620		
				24.500	186.400		
					473.020	\$4,566.80	\$11,588.99
0056	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		30,600.000	.000		
				6.850	12,500.000		
					12,500.000	\$85,625.00	\$85,625.00
0096	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,924.000	1,584.023		
				30.500	80.000		
					1,664.023	\$2,440.00	\$50,752.70
0101	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		98.000	86.000		
				493.000	4.000		
					90.000	\$1,972.00	\$44,370.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01036961

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0014

Pay Period: 03/01/2017
to 03/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0246	643-0010	FIELD FENCE WOVEN WIRE	LF	580.000 7.300	.000 526.000 526.000	\$3,839.80	\$3,839.80
Category Amount:						\$517,420.48	\$3,156,565.27
Category Number: 0020 TEMP EROSION CONTROL							
0261	163-0232	TEMPORARY GRASSING	AC	183.000 554.000	32.704 .672 33.376	\$372.29	\$18,490.30
0266	163-0240	MULCH	TN	548.000 189.000	109.293 3.550 112.843	\$670.95	\$21,327.33
0276	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		3,900.000 9.650	1,190.000 150.000 1,340.000	\$1,447.50	\$12,931.00
0281	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		672.000 327.000	423.000 55.000 478.000	\$17,985.00	\$156,306.00
0306	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,720.000 16.750	420.000 2.000 422.000	\$33.50	\$7,068.50
0319	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	15.000 83.250	.000 1.000 1.000	\$83.25	\$83.25
0326	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 560.000	13.000 1.000 14.000	\$560.00	\$7,840.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: 01036961

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0014

Pay Period: 03/01/2017
to 03/31/2017

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMP EROSION CONTROL							
0336	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,000.000	27,559.250		
				4.450	268.250		
					27,827.500	\$1,193.71	\$123,832.38
0341	700-8000	FERTILIZER MIXED GRADE	TN	37.000	6.823		
				693.000	.319		
					7.142	\$221.07	\$4,949.41
0346	716-2000	EROSION CONTROL MATS, SLOPES	SY	31,258.000	14,524.054		
				1.050	1,780.361		
					16,304.415	\$1,869.38	\$17,119.64
Category Amount:						\$24,436.65	\$369,947.81
Category Number: 0030 EROSION CONTROL							
0351	163-0240	MULCH	TN	548.000	52.663		
				189.000	4.950		
					57.613	\$935.55	\$10,888.86
0371	700-6910	PERMANENT GRASSING	AC	61.000	3.187		
				998.000	.313		
					3.500	\$312.37	\$3,493.00
0376	700-7000	AGRICULTURAL LIME	TN	183.000	5.324		
				111.000	.169		
					5.493	\$18.76	\$609.72
Category Amount:						\$1,266.68	\$14,991.58
Project Total Amount:						\$543,123.81	\$4,369,988.79