

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Contract Location:

US84/SR38/PEAGLER CROSSING TO FIRE TOWER RDGREA

Time Allowed:

1481 Days

Elapsed Calender Days:

1111 Days

Percent Time:

75.02

District: 5

Area: 02

Contractor:

LITTLEFIELD CONSTRUCTION COMPANY
P. O. BOX 1985

Date Let:

06/19/2015

Date Awarded:

07/02/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/16/2015

WAYCROSS

GA 31502-1985

Date Work Began:

12/14/2015

Phone: (912)283-6171

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

12/05/2019

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$39,692,303.27

Original Contract Amount \$36,817,340.37

Funds Available \$12,476,046.97

Percent Complete 68.57%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012845	\$16,895,573.85	\$12,166,924.66	\$5,213,794.71	69.14%	\$106,401.70
522770-	\$18,586,484.62	\$20,440,170.91	\$6,990,996.98	62.39%	\$566,581.56
522775-	\$4,210,244.80	\$4,210,244.80	\$271,255.29	93.56%	\$187,257.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number: 0012845 US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: 0012845

	Total to Date	Prev to Date	This Estimate
Participating	\$9,345,423.30	\$9,260,301.95	\$85,121.35
Non-Participating	\$2,336,355.84	\$2,315,075.49	\$21,280.35
Total Earnings	\$11,681,779.14	\$11,575,377.44	\$106,401.70
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,681,779.14	\$11,575,377.44	\$106,401.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,681,779.14	\$11,575,377.44	

Total Payable: **\$106,401.70**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number: 522770- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(026)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,276,390.12	\$8,823,124.88	\$453,265.24
Non-Participating	\$2,319,097.53	\$2,205,781.21	\$113,316.32
Total Earnings	\$11,595,487.65	\$11,028,906.09	\$566,581.56
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$11,595,487.64	\$11,028,906.08	\$566,581.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,595,487.64	\$11,028,906.08	

Total Payable: **\$566,581.56**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number: 522775- US 84/SR 38 - BRIDGE REHABILITATION

Federal State Project Number: BHN00-0007-03(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,151,191.62	\$3,001,386.02	\$149,805.60
Non-Participating	\$787,797.89	\$750,346.49	\$37,451.40
Total Earnings	\$3,938,989.51	\$3,751,732.51	\$187,257.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,938,989.51	\$3,751,732.51	\$187,257.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,938,989.51	\$3,751,732.51	
		Total Payable:	\$187,257.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0012845

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	441-0104	CONC SIDEWALK, 4 IN	SY	3,771.000 25.000	3,246.111 11.667 3,257.778	\$291.68	\$81,444.45
0050	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	8,513.000 15.500	7,089.000 429.000 7,518.000	\$6,649.50	\$116,529.00
Category Amount:						\$6,941.18	\$197,973.45
Category Number: 0020 DRAINAGE							
0075	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,576.000 35.000	7,896.250 966.670 8,862.920	\$33,833.45	\$310,202.20
0090	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	53.000 640.000	36.000 6.000 42.000	\$3,840.00	\$26,880.00
Category Amount:						\$37,673.45	\$337,082.20
Category Number: 0030 TEMPORARY EROSION CONTROL							
0150	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 750.000	31.000 1.000 32.000	\$750.00	\$24,000.00
Category Amount:						\$750.00	\$24,000.00
Category Number: 0040 PERMANENT EROSION CONTROL							
0170	603-7000	PLASTIC FILTER FABRIC	SY	802.000 4.250	18.667 288.833 307.500	\$1,227.54	\$1,306.88
Category Amount:						\$1,227.54	\$1,306.88

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number 0012845

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0300	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	253.000	307.500		
				70.000	68.889		
					376.389	\$4,822.23	\$26,347.23
0305	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	600.000	1,152.338		
				20.000	189.113		
					1,341.451	\$3,782.26	\$26,829.02
0320	150-1000	TRAFFIC CONTROL -	LS	1.000	.894		
				250000.000	.041		
					.935	\$10,250.00	\$233,750.00
		0012845					
0420	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	41.000	19.762		
				1500.000	18.940		
					38.702	\$28,410.00	\$58,053.00
0425	207-0203	FOUND BKFILL MATL, TP II	CY	6,529.000	1,257.803		
				60.000	209.084		
					1,466.887	\$12,545.04	\$88,013.22
Category Amount:						\$59,809.53	\$432,992.47
Project Total Amount:						\$106,401.70	\$11,681,779.14

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number 522770-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.836		
				400000.000	.007		
		EDS00-0084-00(026)			.843	\$2,800.00	\$337,200.00
0065	433-1000	REINF CONC APPROACH SLAB	SY	992.000	513.333		
				154.000	256.667		
					770.000	\$39,526.72	\$118,580.00
Category Amount:						\$42,326.72	\$455,780.00
Category Number: 0060 EROSION CONTROL - TEMPORARY							
0080	163-0232	TEMPORARY GRASSING	AC	40.000	42.724		
				600.000	6.812		
					49.536	\$4,087.20	\$29,721.60
0085	163-0240	MULCH	TN	3,304.000	386.690		
				60.000	12.420		
					399.110	\$745.20	\$23,946.60
Category Amount:						\$4,832.40	\$53,668.20
Category Number: 0030 DRAINAGE							
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	881.000	296.000		
				32.000	120.000		
					416.000	\$3,840.00	\$13,312.00
0215	668-2100	DROP INLET, GP 1	EA	95.000	84.250		
				2820.000	2.750		
					87.000	\$7,755.00	\$245,340.00
Category Amount:						\$11,595.00	\$258,652.00
Category Number: 0070 EROSION CONTROL - PERTMANENT							
0260	700-8000	FERTILIZER MIXED GRADE	TN	36.000	15.959		
				600.000	1.362		
					17.321	\$817.20	\$10,392.60
Category Amount:						\$817.20	\$10,392.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number 522770-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0375	441-3999	CONCRETE V GUTTER	LF	6,699.000 16.250	.000 3,035.000 3,035.000	\$49,318.75	\$49,318.75
Category Amount:						\$49,318.75	\$49,318.75
Category Number: 0010 ROADWAY							
0405	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,106.000 20.000	3,661.000 857.000 4,518.000	\$17,140.00	\$90,360.00
Category Amount:						\$17,140.00	\$90,360.00
Category Number: 0020 EARTHWORK							
0420	208-0100	IN PLACE EMBANKMENT	CY	278,747.000 7.000	263,916.524 4,130.000 268,046.524	\$28,910.00	\$1,876,325.67
Category Amount:						\$28,910.00	\$1,876,325.67
Category Number: 0030 DRAINAGE							
0440	603-7000	PLASTIC FILTER FABRIC	SY	1,298.000 4.250	261.478 144.889 406.367	\$615.78	\$1,727.06
0690	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		54.000 600.000	8.000 6.000 14.000	\$3,600.00	\$8,400.00
Category Amount:						\$4,215.78	\$10,127.06
Category Number: 0060 EROSION CONTROL - TEMPORARY							
0795	163-0300	CONSTRUCTION EXIT	EA	12.000 1200.000	5.750 1.250 7.000	\$1,500.00	\$8,400.00
Category Amount:						\$1,500.00	\$8,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number 522770-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 DRAINAGE							
0800	441-0206	PLAIN CONC DITCH PAVING, 6 IN	SY	3,728.000	.000		
				38.000	240.000		
					240.000	\$9,120.00	\$9,120.00
Category Amount:						\$9,120.00	\$9,120.00
Category Number: 0080 ALTERNATE 1 - (COMBINATION PAVEMENT ALT 1 & 3)							
0900	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		44,082.000	26,078.221		
		TL & H LIME		67.800	5,578.920		
					31,657.141	\$378,250.78	\$2,146,354.16
Category Amount:						\$378,250.78	\$2,146,354.16
Category Number: 0010 ROADWAY							
9005	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-118,255.760		
				1.000	18,554.930		
					-99,700.830	\$18,554.93	(\$99,700.83)
		(IN #1)					
Category Amount:						\$18,554.93	\$-99,700.83
Project Total Amount:						\$566,581.56	\$11,595,487.65

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2018

User: c0008243

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0037

Pay Period: 11/01/2018
to 11/30/2018

Project Number 522775-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGES							
0055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.650		
				450000.000	.300		
		3 LT			.950	\$135,000.00	\$427,500.00
0085	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.650		
				60000.000	.300		
		3 LT			.950	\$18,000.00	\$57,000.00
0170	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	4,803.000	3,048.946		
				70.000	456.760		
					3,505.706	\$31,973.20	\$245,399.42
0175	603-7000	PLASTIC FILTER FABRIC	SY	4,803.000	3,048.946		
				5.000	456.760		
					3,505.706	\$2,283.80	\$17,528.53
Category Amount:						\$187,257.00	\$747,427.95
Project Total Amount:						\$187,257.00	\$3,938,989.51