

Estimate Summary By Project

Contract ID: B14899-15-000-0

Estimate Number: 0005

Pay Period: 11/01/2015

to 12/02/2015

Contract Location:
SR 21/SR 30 OVER I-95/SR 405

Time Allowed: 600 **Days**
Elapsed Calender Days: 181 **Days**
Percent Time: 30.17

District: 5

Area: 05

Contractor:
REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 04/17/2015
Date Awarded: 05/01/2015
Date Contract Executed: 06/03/2015
Date Notice to Proceed: 06/05/2015
Date Work Began: 06/05/2015
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 01/24/2017

MACON GA 31210-1155
Phone: (478)474-9092

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$6,371,300.00
Original Contract Amount \$6,371,300.00
Funds Available \$6,058,667.70
Percent Complete 4.91%

Counties:
Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012722	\$6,371,300.00	\$6,371,300.00	\$6,058,667.70	4.91%	\$82,418.40

Chief Engineer

Estimate Summary By Project

Contract ID: B14899-15-000-0

Estimate Number: 0005

Pay Period: 11/01/2015

to 12/02/2015

Project Number: 0012722 SR 21/SR 30 - DIVERGING DIAMOND INTERCHANC

Federal State Project Number: 0012722

	Total to Date	Prev to Date	This Estimate
Participating	\$250,105.84	\$184,171.12	\$65,934.72
Non-Participating	\$62,526.46	\$46,042.78	\$16,483.68
Total Earnings	\$312,632.30	\$230,213.90	\$82,418.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$312,632.30	\$230,213.90	\$82,418.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$312,632.30	\$230,213.90	

Total Payable:	\$82,418.40
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14899-15-000-0

Estimate Number: 0005

Pay Period: 11/01/2015
to 12/02/2015

Project Number 0012722

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
0015	999-2010	DESIGN COMPLETE	LS	1.000 416300.000	.553 .058 .611	\$24,145.40	\$254,359.30
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 5827300.000	.000 .010 .010	\$58,273.00	\$58,273.00
Category Amount:						\$82,418.40	\$312,632.30
Project Total Amount:						\$82,418.40	\$312,632.30