

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0017

Pay Period: 02/01/2017
to 02/28/2017

Contract Location: INSTALLATION OF INTERSECTION VIDEO DETECTION SYS1
Time Allowed: 482 **Days**
Elapsed Calender Days: 663 **Days**
Percent Time: 137.55

District: 1

Area: 04

Contractor:

NORTH CHEROKEE ELECTRICAL CONTRACTORS
P. O. BOX 4098

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/07/2015

Date Notice to Proceed: 05/08/2015

CANTON GA 30114-0217

Date Work Began: 10/19/2015

Phone: (770)345-2667

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2016

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$2,564,228.69

Original Contract Amount \$2,564,228.69

Funds Available \$542,632.46

Percent Complete 81.60%

Counties:

Lumpkin Towns Union
White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007495	\$2,564,228.69	\$2,564,228.69	\$542,632.46	78.84%	\$16,040.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0017

Pay Period: 02/01/2017
to 02/28/2017

Project Number: 0007495 SIGNAL UPGRADES - VARIOUS LOCATIONS

Federal State Project Number: CSSTP-0007-00(495)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,883,130.57	\$1,858,841.30	\$24,289.27
Non-Participating	\$209,236.66	\$206,537.87	\$2,698.79
Total Earnings	\$2,092,367.23	\$2,065,379.17	\$26,988.06
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,092,367.23	\$2,065,379.17	\$26,988.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$70,771.00)	(\$59,823.00)	(\$10,948.00)
Total:	\$2,021,596.23	\$2,005,556.17	

Total Payable: **\$16,040.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0017

Pay Period: 02/01/2017
to 02/28/2017

Project Number 0007495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0015	163-0240	MULCH	TN	20.000 306.950	9.855 .300 10.155	\$92.09	\$3,117.08
Category Amount:						\$92.09	\$3,117.08
Category Number: 0010 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000 5212.330	.900 .050 .950	\$260.62	\$4,951.71
		CSSTP-0007-00(495)					
0220	515-1002	FERROUS METAL HANDRAIL, TWO PIPE	LF	115.000 65.440	.000 113.000 113.000	\$7,394.72	\$7,394.72
Category Amount:						\$7,655.34	\$12,346.43
Category Number: 0040 SIGNING AND MARKING							
0500	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 2 EA		151.000 75.290	87.000 20.000 107.000	\$1,505.80	\$8,056.03
0505	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		8.000 110.040	2.000 1.000 3.000	\$110.04	\$330.12
0506	653-0230	THERMOPLASTIC PVMT MARKING, WORD, TP 3/ EA		1.000 347.490	.000 1.000 1.000	\$347.49	\$347.49
0520	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, WH LF		2,007.000 5.790	1,234.000 328.400 1,562.400	\$1,901.44	\$9,046.30
0525	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		21,705.000 1.740	14,515.000 5,496.000 20,011.000	\$9,563.04	\$34,819.14

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0017

Pay Period: 02/01/2017
to 02/28/2017

Project Number 0007495

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 SIGNING AND MARKING							
0540	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	5,378.000	2,629.541		
				4.050	990.151		
					3,619.692	\$4,010.11	\$14,659.75
0545	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	835.000	192.400		
				4.050	359.313		
					551.713	\$1,455.22	\$2,234.44
Category Amount:						\$18,893.14	\$69,493.27
Category Number: 0010 ROADWAY							
0785	653-0296	THERMOPLASTIC PVMT MARKING, WORD, TP 1½ EA		1.000	.000		
				347.490	1.000		
					1.000	\$347.49	\$347.49
Category Amount:						\$347.49	\$347.49
Project Total Amount:						\$26,988.06	\$2,092,367.23