

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0012

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

ROUNDAABOUT ON SR 18 AT US 23/SR 87.

Time Allowed:

1320 Days

Elapsed Calender Days:

378 Days

Percent Time:

28.64

District: 3

Area: 04

Contractor:

GEORGIA ASPHALT, INC.
P. O. BOX 7261

Date Let:

08/21/2015

Date Awarded:

09/04/2015

Date Contract Executed:

10/15/2015

Date Notice to Proceed:

10/20/2015

Date Work Began:

11/11/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

MACON

GA 31209-7261

Phone: (478)476-8484

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$3,273,774.35

Original Contract Amount \$3,251,274.35

Funds Available \$2,013,504.18

Percent Complete 38.50%

Counties:

Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008884	\$3,273,774.35	\$3,251,274.35	\$2,013,504.18	38.50%	\$171,273.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0012

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0008884 SR 18 - CONSTRUCTION OF A ROUNDABOUT

Federal State Project Number: CSSFT-0008-00(884)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,134,243.27	\$980,096.92	\$154,146.35
Non-Participating	\$126,026.90	\$108,899.52	\$17,127.38
Total Earnings	\$1,260,270.17	\$1,088,996.44	\$171,273.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,260,270.17	\$1,088,996.44	\$171,273.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,260,270.17	\$1,088,996.44	

Total Payable: **\$171,273.73**

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0012

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0008884

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.548		
				148558.000	.035		
					.583	\$5,199.53	\$86,609.31
		CSSFT-0008-00(884)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.629		
				859321.000	.065		
					.694	\$55,855.87	\$596,368.77
		CSSFT-0008-00(884)					
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		1,970.000	.000		
				68.350	706.130		
					706.130	\$48,263.99	\$48,263.99
0031	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		.000	58.150		
				67.600	549.800		
					607.950	\$37,166.48	\$41,097.42
		Asphalt Concrete for Temporary Detour					
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,850.000	3,382.500		
				28.160	59.960		
					3,442.460	\$1,688.47	\$96,939.67
0045	413-1000	BITUM TACK COAT	GL	1,530.000	971.000		
				2.750	318.000		
					1,289.000	\$874.50	\$3,544.75
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	140.000	31.759		
				190.050	33.403		
					65.162	\$6,348.24	\$12,384.04
Category Amount:						\$155,397.08	\$885,207.95
Category Number: 0020 DRAINAGE							
0190	668-1100	CATCH BASIN, GP 1	EA	1.000	.500		
				3067.870	.500		
					1.000	\$1,533.94	\$3,067.87

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0012

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0008884

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0200	668-2100	DROP INLET, GP 1	EA	24.000 3146.060	8.500 .000 8.500	\$0.00	\$26,741.51
0215	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	220.000 43.440	168.056 24.166 192.222	\$1,049.77	\$8,350.12
0220	603-7000	PLASTIC FILTER FABRIC	SY	220.000 4.890	168.056 24.166 192.222	\$118.17	\$939.97
Category Amount:						\$2,701.88	\$39,099.47
Category Number: 0030 EROSION CONTROL							
0225	700-6910	PERMANENT GRASSING	AC	3.000 2063.350	.000 1.635 1.635	\$3,373.58	\$3,373.58
0230	163-0232	TEMPORARY GRASSING	AC	2.000 1514.930	4.161 1.422 5.583	\$2,154.23	\$8,457.85
0235	700-7000	AGRICULTURAL LIME	TN	6.000 108.600	.000 1.710 1.710	\$185.71	\$185.71
0240	700-8000	FERTILIZER MIXED GRADE	TN	2.000 1085.970	1.720 1.265 2.985	\$1,373.75	\$3,241.62
0280	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		23.000 309.500	12.750 2.250 15.000	\$696.38	\$4,642.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0012

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0008884

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 EROSION CONTROL							
0345	167-1500	WATER QUALITY INSPECTIONS	MO	20.000	11.000		
				760.000	1.000		
					12.000	\$760.00	\$9,120.00
0350	716-2000	EROSION CONTROL MATS, SLOPES	SY	11,200.000	.000		
				1.730	6,936.333		
					6,936.333	\$11,999.86	\$11,999.86
Category Amount:						\$20,543.51	\$41,021.12
Category Number: 0010 ROADWAY							
4001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-4,746.780		
				1.000	-7,368.740		
					-12,115.520	\$-7,368.74	(\$12,115.52)
		CO #4					
		Add Asph Index Item					
Category Amount:						\$-7,368.74	\$-12,115.52
Project Total Amount:						\$171,273.73	\$1,260,270.17