

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0011

Pay Period: 09/26/2016
to 10/25/2016

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AN

Time Allowed: 1364 Days

Elapsed Calender Days: 342 Days

Percent Time: 25.07

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

Date Work Began: 12/15/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/13/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,814,857.05

Original Contract Amount \$41,417,000.00

Funds Available \$36,258,181.11

Percent Complete 17.18%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,814,857.05	\$41,417,000.00	\$36,258,181.11	17.25%	\$1,003,002.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0011

Pay Period: 09/26/2016
to 10/25/2016

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,193,162.60	\$4,501,090.99	\$692,071.61
Non-Participating	\$2,333,159.94	\$2,022,229.24	\$310,930.70
Total Earnings	\$7,526,322.54	\$6,523,320.23	\$1,003,002.31
Stockpiled Materials	\$30,353.40	\$30,353.40	\$0.00
Gross Earnings	\$7,556,675.94	\$6,553,673.63	\$1,003,002.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,556,675.94	\$6,553,673.63	

Total Payable: **\$1,003,002.31**

Rpt-ID: RCPEsprj

Georgia

Date: 10/28/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0011

Pay Period: 09/26/2016
to 10/25/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.337		
				415000.000	.063		
					.400	\$26,145.00	\$166,000.00
		EDS00-0545-00(053)					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENU EA		4.000	.000		
				7000.000	4.000		
					4.000	\$28,000.00	\$28,000.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.514		
				6738306.670	.012		
					.526	\$80,859.68	\$3,544,349.31
		EDS00-0545-00(053)					
0040	205-0001	UNCLASS EXCAV	CY	1,210,122.000	290,086.852		
				3.900	117,000.000		
					407,086.852	\$456,300.00	\$1,587,638.72
0070	318-3000	AGGR SURF CRS	TN	5,000.000	408.210		
				20.000	210.530		
					618.740	\$4,210.60	\$12,374.80
0155	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,000.000	.000		
				27.000	675.000		
					675.000	\$18,225.00	\$18,225.00
0195	670-1010	WATER MAIN -	LF	13.000	.000		
				56.000	10.000		
					10.000	\$560.00	\$560.00
		3 IN					
0200	670-1060	WATER MAIN, 6 IN	LF	989.000	956.000		
				50.000	22.500		
					978.500	\$1,125.00	\$48,925.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0011

Pay Period: 09/26/2016
to 10/25/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0223	670-4000	FIRE HYDRANT	EA	4.000	2.000		
				4750.000	1.000		
					3.000	\$4,750.00	\$14,250.00
Category Amount:						\$620,175.28	\$5,420,322.83
Category Number: 0020 DRAINAGE							
0265	207-0203	FOUND BKFILL MATL, TP II	CY	3,339.000	790.634		
				42.750	33.704		
					824.338	\$1,440.85	\$35,240.45
0270	500-3101	CLASS A CONCRETE	CY	1,353.000	786.254		
				400.000	462.365		
					1,248.619	\$184,946.00	\$499,447.60
0285	511-1000	BAR REINF STEEL	LB	177,141.000	103,291.752		
				1.000	62,824.278		
					166,116.030	\$62,824.28	\$166,116.03
0290	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,038.000	1,865.200		
				29.150	577.100		
					2,442.300	\$16,822.47	\$71,193.05
0350	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,511.000	.000		
				21.650	129.000		
					129.000	\$2,792.85	\$2,792.85
0360	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 SL EA		9.000	4.000		
				515.000	6.000		
					10.000	\$3,090.00	\$5,150.00
0370	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	65.000	21.000		
				675.000	3.000		
					24.000	\$2,025.00	\$16,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0011

Pay Period: 09/26/2016
to 10/25/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0425	668-2100	DROP INLET, GP 1	EA	104.000 2281.000	4.250 9.000 13.250	\$20,529.00	\$30,223.25
0440	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000 2275.000	.000 2.000 2.000	\$4,550.00	\$4,550.00
Category Amount:						\$299,020.45	\$830,913.23
Category Number: 0040 EROSION - TEMPORARY							
0580	163-0232	TEMPORARY GRASSING	AC	104.000 500.000	140.262 12.741 153.003	\$6,370.50	\$76,501.50
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		7,050.000 10.650	381.750 200.250 582.000	\$2,132.66	\$6,198.30
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,725.000 4.500	1,182.750 1,534.500 2,717.250	\$6,905.25	\$12,227.63
0960	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,241.000 3.000	81,583.500 604.500 82,188.000	\$1,813.50	\$246,564.00
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000 1.000	34,599.111 37,924.777 72,523.888	\$37,924.78	\$72,523.89
Category Amount:						\$55,146.69	\$414,015.32
Category Number: 0050 EROSION - PERMANENT							
0970	163-0240	MULCH	TN	3,626.000 125.000	618.399 69.210 687.609	\$8,651.25	\$85,951.13

Rpt-ID: RCPESPRJ

Georgia

Date: 10/28/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0011

Pay Period: 09/26/2016
to 10/25/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION - PERMANENT							
0975	700-6910	PERMANENT GRASSING	AC	208.000 900.000	16.237 7.836 24.073	\$7,052.40	\$21,665.70
0980	700-7000	AGRICULTURAL LIME	TN	624.000 53.000	25.110 20.570 45.680	\$1,090.21	\$2,421.04
0985	700-8000	FERTILIZER MIXED GRADE	TN	187.000 450.000	36.285 12.350 48.635	\$5,557.50	\$21,885.75
0995	711-0100	TURF REINFORCING MATTING, TP 1	SY	49,200.000 3.250	3,880.000 765.333 4,645.333	\$2,487.33	\$15,097.33
Category Amount:						\$24,838.69	\$147,020.95
Category Number: 0010 ROADWAY							
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000 20.000	.000 191.060 191.060	\$3,821.20	\$3,821.20
Category Amount:						\$3,821.20	\$3,821.20
Project Total Amount:						\$1,003,002.31	\$7,526,322.54