

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0013

Pay Period: 11/26/2016
to 12/21/2016

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AN

Time Allowed: 1364 Days

Elapsed Calender Days: 399 Days

Percent Time: 29.25

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

Date Work Began: 12/15/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/13/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$34,517,380.74

Percent Complete 21.23%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$34,517,380.74	21.30%	\$462,348.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0013

Pay Period: 11/26/2016
to 12/21/2016

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,425,431.34	\$6,106,410.57	\$319,020.77
Non-Participating	\$2,886,787.86	\$2,743,459.72	\$143,328.14
Total Earnings	\$9,312,219.20	\$8,849,870.29	\$462,348.91
Stockpiled Materials	\$30,353.40	\$30,353.40	\$0.00
Gross Earnings	\$9,342,572.60	\$8,880,223.69	\$462,348.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,342,572.60	\$8,880,223.69	

Total Payable: **\$462,348.91**

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0013

Pay Period: 11/26/2016
to 12/21/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.423		
				415000.000	.030		
		EDS00-0545-00(053)			.453	\$12,450.00	\$187,995.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.534		
				6738306.670	.008		
		EDS00-0545-00(053)			.542	\$53,906.45	\$3,652,162.22
0040	205-0001	UNCLASS EXCAV	CY	1,210,122.000	553,216.867		
				3.900	7,009.333		
					560,226.200	\$27,336.40	\$2,184,882.18
0070	318-3000	AGGR SURF CRS	TN	5,000.000	677.760		
				20.000	299.970		
					977.730	\$5,999.40	\$19,554.60
Category Amount:						\$99,692.25	\$6,044,594.00
Category Number: 0020 DRAINAGE							
0305	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,587.000	452.600		
				41.000	72.800		
					525.400	\$2,984.80	\$21,541.40
0375	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	24.000	4.000		
				790.000	1.000		
					5.000	\$790.00	\$3,950.00
0405	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,864.000	262.500		
				31.650	63.333		
					325.833	\$2,004.49	\$10,312.61
0445	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, C LF		120.700	.000		
				270.000	86.121		
					86.121	\$23,252.67	\$23,252.67
Category Amount:						\$29,031.96	\$59,056.68

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0013

Pay Period: 11/26/2016
to 12/21/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0580	163-0232	TEMPORARY GRASSING	AC	104.000 500.000	154.291 5.326 159.617	\$2,663.00	\$79,808.50
0585	163-0300	CONSTRUCTION EXIT	EA	12.000 1245.000	3.750 1.500 5.250	\$1,867.50	\$6,536.25
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		7,050.000 10.650	1,116.000 601.500 1,717.500	\$6,405.98	\$18,291.38
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,725.000 4.500	3,921.000 657.750 4,578.750	\$2,959.88	\$20,604.38
0650	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 229+32 RT		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
0655	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 236+44 LT		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
0660	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 255+33 LT		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
0960	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,241.000 3.000	82,830.750 1,278.000 84,108.750	\$3,834.00	\$252,326.25

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0013

Pay Period: 11/26/2016
to 12/21/2016

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000 1.000	82,357.019 9,065.111 91,422.130	\$9,065.11	\$91,422.13
Category Amount:						\$60,545.47	\$502,738.89
Category Number: 0050 EROSION - PERMANENT							
0970	163-0240	MULCH	TN	3,626.000 125.000	687.609 23.739 711.348	\$2,967.38	\$88,918.50
0975	700-6910	PERMANENT GRASSING	AC	208.000 900.000	29.742 1.873 31.615	\$1,685.70	\$28,453.50
0980	700-7000	AGRICULTURAL LIME	TN	624.000 53.000	51.349 6.945 58.294	\$368.09	\$3,089.58
0985	700-8000	FERTILIZER MIXED GRADE	TN	187.000 450.000	52.036 2.091 54.127	\$940.95	\$24,357.15
0995	711-0100	TURF REINFORCING MATTING, TP 1	SY	49,200.000 3.250	6,260.443 311.111 6,571.554	\$1,011.11	\$21,357.55
Category Amount:						\$6,973.23	\$166,176.28
Category Number: 0010 ROADWAY							
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000 20.000	191.060 13,305.300 13,496.360	\$266,106.00	\$269,927.20
Category Amount:						\$266,106.00	\$269,927.20
Project Total Amount:						\$462,348.91	\$9,312,219.20