

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0015

Pay Period: 01/26/2017
to 02/25/2017

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AN

Time Allowed: 1364 Days

Elapsed Calender Days: 465 Days

Percent Time: 34.09

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

Date Work Began: 12/15/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/13/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$32,567,119.15

Percent Complete 24.51%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$32,567,119.15	25.75%	\$652,384.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0015

Pay Period: 01/26/2017
to 02/25/2017

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,418,252.06	\$6,968,106.78	\$450,145.28
Non-Participating	\$3,332,837.72	\$3,130,598.55	\$202,239.17
Total Earnings	\$10,751,089.78	\$10,098,705.33	\$652,384.45
Stockpiled Materials	\$541,744.41	\$541,744.41	\$0.00
Gross Earnings	\$11,292,834.19	\$10,640,449.74	\$652,384.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,292,834.19	\$10,640,449.74	

Total Payable: **\$652,384.45**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0015

Pay Period: 01/26/2017
to 02/25/2017

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.452		
				415000.000	.041		
		EDS00-0545-00(053)			.493	\$17,015.00	\$204,595.00
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	11.000		
				100.000	1.000		
					12.000	\$100.00	\$1,200.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.560		
				6738306.670	.008		
		EDS00-0545-00(053)			.568	\$53,906.45	\$3,827,358.19
0040	205-0001	UNCLASS EXCAV	CY	1,210,122.000	582,095.320		
				3.900	58,441.930		
					640,537.250	\$227,923.53	\$2,498,095.28
0070	318-3000	AGGR SURF CRS	TN	5,000.000	977.730		
				20.000	74.090		
					1,051.820	\$1,481.80	\$21,036.40
Category Amount:						\$300,426.78	\$6,552,284.87
Category Number: 0020 DRAINAGE							
0280	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	101.670	10.380		
				1175.000	9.630		
					20.010	\$11,315.25	\$23,511.75
0290	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,038.000	3,270.600		
				29.150	634.000		
					3,904.600	\$18,481.10	\$113,819.09
0425	668-2100	DROP INLET, GP 1	EA	104.000	19.250		
				2281.000	14.000		
					33.250	\$31,934.00	\$75,843.25

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0015

Pay Period: 01/26/2017
to 02/25/2017

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0430	668-2105	DROP INLET, GP 1, SPCL DES	EA	50.000 2581.000	5.000 5.000 10.000	\$12,905.00	\$25,810.00
0435	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	70.130 250.000	22.750 6.750 29.500	\$1,687.50	\$7,375.00
Category Amount:						\$76,322.85	\$246,359.09
Category Number: 0040 EROSION - TEMPORARY							
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		7,050.000 10.650	1,717.500 336.000 2,053.500	\$3,578.40	\$21,869.78
0665	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
		290+11 RT					
0670	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
		308+94 LT					
0675	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
		320+59 LT					
0680	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 15000.000	.000 .750 .750	\$11,250.00	\$11,250.00
		343+50 RT					
0960	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,241.000 3.000	84,168.750 748.500 84,917.250	\$2,245.50	\$254,751.75

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0015

Pay Period: 01/26/2017
to 02/25/2017

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000	91,422.130		
				1.000	16,404.086		
					107,826.216	\$16,404.09	\$107,826.22
Category Amount:						\$67,227.99	\$429,447.75
Category Number: 0050 EROSION - PERMANENT							
0975	700-6910	PERMANENT GRASSING	AC	208.000	31.615		
				900.000	3.071		
					34.686	\$2,763.90	\$31,217.40
0980	700-7000	AGRICULTURAL LIME	TN	624.000	58.294		
				53.000	3.090		
					61.384	\$163.77	\$3,253.35
0995	711-0100	TURF REINFORCING MATTING, TP 1	SY	49,200.000	6,571.554		
				3.250	3,027.556		
					9,599.110	\$9,839.56	\$31,197.11
Category Amount:						\$12,767.23	\$65,667.86
Category Number: 0010 ROADWAY							
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000	39,131.330		
				20.000	9,781.980		
					48,913.310	\$195,639.60	\$978,266.20
Category Amount:						\$195,639.60	\$978,266.20
Project Total Amount:						\$652,384.45	\$10,751,089.78