

Rpt-ID: RCPESPRJ

Georgia

Date: 10/30/2018

User: c0004095

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0035

Pay Period: 09/26/2018
to 10/25/2018

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AT

Time Allowed: 1364 Days

Elapsed Calender Days: 1072 Days

Percent Time: 78.59

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

MACON GA 31210-1155

Date Work Began: 12/15/2015

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/13/2019

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$16,032,368.14

Percent Complete 62.80%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$16,032,368.14	63.45%	\$604,976.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/30/2018

User: c0004095

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0035

Pay Period: 09/26/2018
to 10/25/2018

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,006,711.54	\$18,589,277.66	\$417,433.88
Non-Participating	\$8,539,246.77	\$8,351,704.02	\$187,542.75
Total Earnings	\$27,545,958.31	\$26,940,981.68	\$604,976.63
Stockpiled Materials	\$281,626.89	\$281,626.89	\$0.00
Gross Earnings	\$27,827,585.20	\$27,222,608.57	\$604,976.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,827,585.20	\$27,222,608.57	

Total Payable: **\$604,976.63**

Rpt-ID: RCPEsprj

Georgia

Date: 10/30/2018

User: c0004095

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0035

Pay Period: 09/26/2018
to 10/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.859		
				415000.000	.012		
		EDS00-0545-00(053)			.871	\$4,980.00	\$361,465.00
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	31.000		
				100.000	1.000		
					32.000	\$100.00	\$3,200.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.924		
				6738306.670	.024		
		EDS00-0545-00(053)			.948	\$161,719.36	\$6,387,914.72
0040	205-0001	UNCLASS EXCAV	CY	,210,122.000	1,114,627.793		
				3.900	38,458.000		
					1,153,085.793	\$149,986.20	\$4,497,034.59
0070	318-3000	AGGR SURF CRS	TN	5,000.000	2,860.720		
				20.000	166.720		
					3,027.440	\$3,334.40	\$60,548.80
Category Amount:						\$320,119.96	\$11,310,163.11
Category Number: 0020 DRAINAGE							
0290	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,038.000	10,068.300		
				29.150	70.000		
					10,138.300	\$2,040.50	\$295,531.45
0350	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,511.000	1,203.300		
				21.650	374.000		
					1,577.300	\$8,097.10	\$34,148.55
0405	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,864.000	2,706.833		
				31.650	391.667		
					3,098.500	\$12,396.26	\$98,067.53

Rpt-ID: RCPESPRJ

Georgia

Date: 10/30/2018

User: c0004095

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0035

Pay Period: 09/26/2018
to 10/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0425	668-2100	DROP INLET, GP 1	EA	104.000 2281.000	98.500 .500 99.000	\$1,140.50	\$225,819.00
Category Amount:						\$23,674.36	\$653,566.53
Category Number: 0040 EROSION - TEMPORARY							
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		7,050.000 10.650	6,778.125 47.250 6,825.375	\$503.21	\$72,690.24
0600	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		1,071.000 315.000	76.750 3.750 80.500	\$1,181.25	\$25,357.50
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,725.000 4.500	10,726.875 98.250 10,825.125	\$442.13	\$48,713.06
0745	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		1,155.000 145.000	642.000 21.750 663.750	\$3,153.75	\$96,243.75
0795	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1000.000	.000 1.000 1.000	\$1,000.00	\$1,000.00
		142+60 RT					
0960	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,241.000 3.000	87,615.000 306.000 87,921.000	\$918.00	\$263,763.00
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000 1.000	232,020.940 10,117.111 242,138.051	\$10,117.11	\$242,138.05
Category Amount:						\$17,315.45	\$749,905.60

Rpt-ID: RCPEsprj

Georgia

Date: 10/30/2018

User: c0004095

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0035

Pay Period: 09/26/2018
to 10/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION - PERMANENT							
0975	700-6910	PERMANENT GRASSING	AC	208.000 900.000	92.899 3.094 95.993	\$2,784.60	\$86,393.70
0995	711-0100	TURF REINFORCING MATTING, TP 1	SY	49,200.000 3.250	30,351.109 576.000 30,927.109	\$1,872.00	\$100,513.10
Category Amount:						\$4,656.60	\$186,906.80
Category Number: 0040 EROSION - TEMPORARY							
1001	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		.000 5.500	281.250 15.750 297.000	\$86.63	\$1,633.50
		ECTC FA No 1 ECTC FA No 1					
Category Amount:						\$86.63	\$1,633.50
Category Number: 0020 DRAINAGE							
1195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		78.000 565.000	58.000 16.000 74.000	\$9,040.00	\$41,810.00
1200	603-7000	PLASTIC FILTER FABRIC	SY	2,239.000 2.250	2,269.889 391.667 2,661.556	\$881.25	\$5,988.50
Category Amount:						\$9,921.25	\$47,798.50
Category Number: 0060 BRIDGES							
1210	540-1101	REMOVAL OF EXISTING BR, STA NO - 160+00	LS	1.000 325000.000	.400 .550 .950	\$178,750.00	\$308,750.00
Category Amount:						\$178,750.00	\$308,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/30/2018

User: c0004095

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0035

Pay Period: 09/26/2018
to 10/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This	Amount
		Supplemental Description 2			Qty To Date	Period	
Category Number: 0010 ROADWAY							
1225	225-9001	LIME	TN	6,096.000	3,402.138		
				225.000	50.090		
					3,452.228	\$11,270.25	\$776,751.30
1285	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	461,789.000	282,739.251		
				3.020	3,986.667		
					286,725.918	\$12,039.73	\$865,912.27
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000	178,199.780		
				20.000	1,357.120		
					179,556.900	\$27,142.40	\$3,591,138.00
Category Amount:						\$50,452.38	\$5,233,801.57
Project Total Amount:						\$604,976.63	\$27,545,958.31