

Rpt-ID: RCPESPRJ

Georgia

Date: 06/27/2019

User: c0004095

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0043

Pay Period: 05/26/2019
to 06/25/2019

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AT

Time Allowed: 1364 Days

Elapsed Calender Days: 1315 Days

Percent Time: 96.41

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

MACON GA 31210-1155

Date Work Began: 12/15/2015

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/13/2019

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$12,324,592.82

Percent Complete 71.90%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$12,324,592.82	71.90%	\$1,062,315.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/27/2019

User: c0004095

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0043

Pay Period: 05/26/2019
to 06/25/2019

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,759,399.16	\$21,026,401.55	\$732,997.61
Non-Participating	\$9,775,961.36	\$9,446,643.59	\$329,317.77
Total Earnings	\$31,535,360.52	\$30,473,045.14	\$1,062,315.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$31,535,360.52	\$30,473,045.14	\$1,062,315.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,535,360.52	\$30,473,045.14	

Total Payable: **\$1,062,315.38**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/27/2019

User: c0004095

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0043

Pay Period: 05/26/2019

to 06/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.924		
				415000.000	.021		
		EDS00-0545-00(053)			.945	\$8,715.00	\$392,175.00
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	39.000		
				100.000	1.000		
					40.000	\$100.00	\$4,000.00
0040	205-0001	UNCLASS EXCAV	CY	,210,122.000	1,208,949.213		
				3.900	10,629.330		
					1,219,578.543	\$41,454.39	\$4,756,356.32
0070	318-3000	AGGR SURF CRS	TN	5,000.000	3,915.500		
				20.000	77.570		
					3,993.070	\$1,551.40	\$79,861.40
Category Amount:						\$51,820.79	\$5,232,392.72
Category Number: 0020 DRAINAGE							
0265	207-0203	FOUND BKFILL MATL, TP II	CY	3,339.000	1,234.556		
				42.750	23.796		
					1,258.352	\$1,017.28	\$53,794.55
0290	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,038.000	10,215.600		
				29.150	160.800		
					10,376.400	\$4,687.32	\$302,472.06
0315	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	394.000	318.720		
				45.650	128.500		
					447.220	\$5,866.03	\$20,415.59
0350	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,511.000	1,872.300		
				21.650	34.000		
					1,906.300	\$736.10	\$41,271.40

Rpt-ID: RCPEsprj

Georgia

Date: 06/27/2019

User: c0004095

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0043

Pay Period: 05/26/2019
to 06/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0370	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	65.000 675.000	57.000 4.000 61.000	\$2,700.00	\$41,175.00
0380	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	6.000 870.000	5.000 1.000 6.000	\$870.00	\$5,220.00
Category Amount:						\$15,876.73	\$464,348.60
Category Number: 0040 EROSION - TEMPORARY							
0760	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		11,121.000 0.100	4,117.000 110.000 4,227.000	\$11.00	\$422.70
0765	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	12,573.000 0.100	8,967.000 220.000 9,187.000	\$22.00	\$918.70
0930	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	242.000 150.000	173.000 21.000 194.000	\$3,150.00	\$29,100.00
0935	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	52.000 50.000	90.000 3.000 93.000	\$150.00	\$4,650.00
Category Amount:						\$3,333.00	\$35,091.40
Category Number: 0060 BRIDGES							
1015	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 475000.000	.200 .780 .980	\$370,500.00	\$465,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/27/2019

User: c0004095

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0043

Pay Period: 05/26/2019
to 06/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
1060	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.200		
				95000.000	.780		
					.980	\$74,100.00	\$93,100.00
		1 RT					
Category Amount:						\$444,600.00	\$558,600.00
Category Number: 0020 DRAINAGE							
1195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		78.000	86.000		
				565.000	2.000		
					88.000	\$1,130.00	\$49,720.00
Category Amount:						\$1,130.00	\$49,720.00
Category Number: 0010 ROADWAY							
1225	225-9001	LIME	TN	6,096.000	4,403.158		
				225.000	135.455		
					4,538.613	\$30,477.38	\$1,021,187.93
1285	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	461,789.000	365,689.640		
				3.020	11,351.219		
					377,040.859	\$34,280.68	\$1,138,663.39
1300	635-1000	BARRICADES	LF	100.000	.000		
				60.000	.000		
					.000	\$0.00	\$0.00
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000	206,938.570		
				20.000	24,039.840		
					230,978.410	\$480,796.80	\$4,619,568.20
Category Amount:						\$545,554.86	\$6,779,419.52
Project Total Amount:						\$1,062,315.38	\$31,535,360.52