

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2019

User: 01068139

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0049

Pay Period: 11/26/2019
to 12/25/2019

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AT

Time Allowed:

1504 Days

Elapsed Calender Days:

1498 Days

Percent Time:

99.60

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let:

08/21/2015

Date Awarded:

09/04/2015

Date Contract Executed:

11/16/2015

Date Notice to Proceed:

11/19/2015

Date Work Began:

12/15/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2019

MACON

GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$7,732,145.11

Percent Complete 82.37%

Counties:

McDuffie

Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$7,732,145.11	82.37%	\$538,798.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2019

User: 01068139

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0049

Pay Period: 11/26/2019
to 12/25/2019

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,928,188.12	\$24,556,417.25	\$371,770.87
Non-Participating	\$11,199,620.11	\$11,032,592.63	\$167,027.48
Total Earnings	\$36,127,808.23	\$35,589,009.88	\$538,798.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$36,127,808.23	\$35,589,009.88	\$538,798.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$36,127,808.23	\$35,589,009.88	

Total Payable: **\$538,798.35**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2019

User: 01068139

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0049

Pay Period: 11/26/2019
to 12/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 100.000	45.000 1.000 46.000	\$100.00	\$4,600.00
0040	205-0001	UNCLASS EXCAV	CY	,210,122.000 3.900	1,253,998.243 1,937.370 1,255,935.613	\$7,555.74	\$4,898,148.89
0070	318-3000	AGGR SURF CRS	TN	5,000.000 20.000	4,927.320 227.490 5,154.810	\$4,549.80	\$103,096.20
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,856.000 58.700	71,629.204 3,974.910 75,604.114	\$233,327.22	\$4,437,961.49
0095	413-1000	BITUM TACK COAT	GL	56,073.000 2.500	24,199.000 158.000 24,357.000	\$395.00	\$60,892.50
0175	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	31.000 797.000	25.000 3.000 28.000	\$2,391.00	\$22,316.00
Category Amount:						\$248,318.76	\$9,527,015.08
Category Number: 0020 DRAINAGE							
0350	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,511.000 21.650	2,038.300 252.000 2,290.300	\$5,455.80	\$49,585.00
0450	668-8011	SAFETY GRATE, TP 1	SF	1,148.000 43.000	602.000 56.000 658.000	\$2,408.00	\$28,294.00
Category Amount:						\$7,863.80	\$77,879.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2019

User: 01068139

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0049

Pay Period: 11/26/2019
to 12/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0580	163-0232	TEMPORARY GRASSING	AC	104.000 500.000	191.811 6.557 198.368	\$3,278.50	\$99,184.00
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,725.000 4.500	12,517.125 57.750 12,574.875	\$259.88	\$56,586.94
0760	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,121.000 0.100	4,347.000 20.000 4,367.000	\$2.00	\$436.70
0765	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,573.000 0.100	10,074.000 10.000 10,084.000	\$1.00	\$1,008.40
0930	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	242.000 150.000	206.000 1.000 207.000	\$150.00	\$31,050.00
0960	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,241.000 3.000	87,921.000 37.500 87,958.500	\$112.50	\$263,875.50
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000 1.000	284,158.830 5,294.000 289,452.830	\$5,294.00	\$289,452.83
Category Amount:						\$9,097.88	\$741,594.37
Category Number: 0050 EROSION - PERMANENT							
0970	163-0240	MULCH	TN	3,626.000 125.000	1,038.954 27.900 1,066.854	\$3,487.50	\$133,356.75

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2019

User: 01068139

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0049

Pay Period: 11/26/2019
to 12/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION - PERMANENT							
0975	700-6910	PERMANENT GRASSING	AC	208.000	127.652		
				900.000	1.094		
					128.746	\$984.60	\$115,871.40
Category Amount:						\$4,472.10	\$249,228.15
Category Number: 0020 DRAINAGE							
1195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		78.000	96.000		
				565.000	12.000		
					108.000	\$6,780.00	\$61,020.00
Category Amount:						\$6,780.00	\$61,020.00
Category Number: 0010 ROADWAY							
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000	252,554.450		
				20.000	12,841.150		
					265,395.600	\$256,823.00	\$5,307,912.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-173,225.840		
				1.000	5,442.810		
					-167,783.030	\$5,442.81	(\$167,783.03)
		(IN# 1)					
Category Amount:						\$262,265.81	\$5,140,128.97
Project Total Amount:						\$538,798.35	\$36,127,808.23