

Rpt-ID: RCPESPRJ

Georgia

Date: 10/20/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14918-15-000-0

Estimate Number: 0006

Pay Period: 09/13/2016
to 10/17/2016

Contract Location:

US 41/SR 3 AT PUMPKINVINE CREEK

Time Allowed:

354 Days

Elapsed Calender Days:

340 Days

Percent Time:

96.05

District: 6

Area: 01

Contractor:

COMANCHE CONSTRUCTION OF GEORGIA, LLC
1734 SANDS PLACE

MARIETTA GA 30067

Phone: (770)984-1580

Date Let:

09/18/2015

Date Awarded:

10/02/2015

Date Contract Executed:

11/06/2015

Date Notice to Proceed:

11/13/2015

Date Work Began:

04/06/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2016

Escrow Agent:

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$1,464,346.00

Original Contract Amount \$1,415,986.00

Funds Available \$130,385.34

Percent Complete 91.10%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004916	\$1,464,346.00	\$1,415,986.00	\$130,385.34	91.10%	\$462,303.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/20/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14918-15-000-0

Estimate Number: 0006

Pay Period: 09/13/2016
to 10/17/2016

Project Number: M004916 US 41/SR 3 - BRIDGE REHABILITATION

Federal State Project Number: M004916

	Total to Date	Prev to Date	This Estimate
Participating	\$1,067,168.51	\$697,325.37	\$369,843.14
Non-Participating	\$266,792.15	\$174,331.36	\$92,460.79
Total Earnings	\$1,333,960.66	\$871,656.73	\$462,303.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,333,960.66	\$871,656.73	\$462,303.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,333,960.66	\$871,656.73	

Total Payable: **\$462,303.93**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/20/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14918-15-000-0

Estimate Number: 0006

Pay Period: 09/13/2016
to 10/17/2016

Project Number M004916

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	2,728.000 11.000	1,484.000 1,244.000 2,728.000	\$13,684.00	\$30,008.00
0025	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,590.000 30.000	774.169 815.831 1,590.000	\$24,474.93	\$47,700.00
0030	641-1100	GUARDRAIL, TP T	LF	135.000 60.000	67.500 67.500 135.000	\$4,050.00	\$8,100.00
Category Amount:						\$42,208.93	\$85,808.00
Category Number: 0030 BRIDGES							
0115	600-0001	FLOWABLE FILL	CY	4.000 650.000	2.000 2.000 4.000	\$1,300.00	\$2,600.00
0150	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3	LS	1.000 15000.000	.000 1.000 1.000	\$15,000.00	\$15,000.00
0155	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 4	LS	1.000 9000.000	.000 1.000 1.000	\$9,000.00	\$9,000.00
0165	501-3000	STR STEEL, BR NO - 3	LS	1.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
0170	501-3000	STR STEEL, BR NO - 4	LS	1.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/20/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14918-15-000-0

Estimate Number: 0006

Pay Period: 09/13/2016

to 10/17/2016

Project Number M004916

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0180	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 2200.000	.000 1.000 1.000	\$2,200.00	\$2,200.00
		3					
0185	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 1500.000	.000 1.000 1.000	\$1,500.00	\$1,500.00
		4					
0195	528-0500	EPOXY PRESSURE INJECTION OF CONCRETE C LS		1.000 2800.000	.000 1.000 1.000	\$2,800.00	\$2,800.00
		3					
0200	528-0500	EPOXY PRESSURE INJECTION OF CONCRETE C LS		1.000 3000.000	.000 1.000 1.000	\$3,000.00	\$3,000.00
		4					
0210	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR I LS		1.000 35000.000	.000 1.000 1.000	\$35,000.00	\$35,000.00
		3					
0215	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR I LS		1.000 30000.000	.000 1.000 1.000	\$30,000.00	\$30,000.00
		4					
1001	519-0225	CONCRETE OVERLAY, LATEX MODIFIED, THICK 2"		.000 245.000	1,484.000 1,291.000 2,775.000	\$316,295.00	\$679,875.00
		Add item 519-0225 Concrete Overlay, Latex Mod, THK 2", SA #1					
Category Amount:						\$420,095.00	\$784,975.00
Project Total Amount:						\$462,303.93	\$1,333,960.66