

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14927-15-000-0

Estimate Number: 0006

Pay Period: 08/01/2016
to 08/31/2016

Contract Location:

APPROACHES ON OLD SAVANNAH RD (CR 200) OVER SCUI

Time Allowed: 372 Days

Elapsed Calender Days: 287 Days

Percent Time: 77.15

District: 2

Area: 03

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 09/18/2015

Date Awarded: 10/02/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

EATONTON

GA 31024-3355

Date Work Began: 04/20/2016

Phone: (706)485-7283

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/24/2016

Escrow Agent:

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,386,225.15

Original Contract Amount \$1,357,623.53

Funds Available \$703,104.31

Percent Complete 49.28%

Counties:

Jenkins

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006319	\$1,386,225.15	\$1,357,623.53	\$703,104.31	49.28%	\$348,663.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14927-15-000-0

Estimate Number: 0006

Pay Period: 08/01/2016
to 08/31/2016

Project Number: 0006319 OLD SAVANNAH RD (CR 200) - BRIDGE REPL

Federal State Project Number: CSBRG-0006-00(319)

	Total to Date	Prev to Date	This Estimate
Participating	\$546,496.67	\$267,565.77	\$278,930.90
Non-Participating	\$136,624.17	\$66,891.45	\$69,732.72
Total Earnings	\$683,120.84	\$334,457.22	\$348,663.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$683,120.84	\$334,457.22	\$348,663.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$683,120.84	\$334,457.22	

Total Payable: **\$348,663.62**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14927-15-000-0

Estimate Number: 0006

Pay Period: 08/01/2016

to 08/31/2016

Project Number 0006319

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.423		
				10750.000	.068		
					.491	\$731.00	\$5,278.25
		CSBRG-0006-00(319)					
Category Amount:						\$731.00	\$5,278.25
Category Number: 0020 TEMPORARY EROSION							
0174	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		600.000	913.500		
				4.710	25.500		
					939.000	\$120.11	\$4,422.69
0219	167-1500	WATER QUALITY INSPECTIONS	MO	8.000	4.000		
				1250.000	1.000		
					5.000	\$1,250.00	\$6,250.00
0229	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	7,800.000	2,499.750		
				2.800	58.500		
					2,558.250	\$163.80	\$7,163.10
Category Amount:						\$1,533.91	\$17,835.79
Category Number: 0030 EROSION							
0234	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	700.000	132.111		
				60.000	288.334		
					420.445	\$17,300.04	\$25,226.70
Category Amount:						\$17,300.04	\$25,226.70
Category Number: 0050 BRIDGE NO. 1 OVER SCULLS CREEK							
0329	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				188100.000	.980		
					.980	\$184,338.00	\$184,338.00
		1					
0339	500-3101	CLASS A CONCRETE	CY	40.000	27.800		
				1750.000	12.000		
					39.800	\$21,000.00	\$69,650.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14927-15-000-0

Estimate Number: 0006

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0006319

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 1 OVER SCULLS CREEK							
0344	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	526.000	.000		
				158.000	525.000		
		1			525.000	\$82,950.00	\$82,950.00
0349	511-1000	BAR REINF STEEL	LB	4,758.000	3,119.000		
				1.000	1,639.000		
					4,758.000	\$1,639.00	\$4,758.00
0354	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				38500.000	.980		
		1			.980	\$37,730.00	\$37,730.00
0394	603-7000	PLASTIC FILTER FABRIC	SY	700.000	132.111		
				5.000	288.334		
					420.445	\$1,441.67	\$2,102.23
Category Amount:						\$329,098.67	\$381,528.23
Project Total Amount:						\$348,663.62	\$683,120.84