

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: robroger

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0024

Pay Period: 10/31/2017
to 12/01/2017

Contract Location:

GRANGE RD (CS 650) FROM SR 21 EXTENDING EAST OF SF

Time Allowed: 907 Days

Elapsed Calender Days: 751 Days

Percent Time: 82.80

District: 5

Area: 05

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 06/19/2015

Date Awarded: 07/02/2015

Date Contract Executed: 11/06/2015

Date Notice to Proceed: 11/12/2015

VIDALIA GA 30474-9064

Date Work Began: 12/11/2015

Phone: (912)537-7887

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/06/2018

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$11,174,362.72

Original Contract Amount \$10,781,514.95

Funds Available \$4,985,938.96

Percent Complete 55.38%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007885	\$11,174,362.72	\$10,781,514.95	\$4,985,938.96	55.38%	\$781,949.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: robroger

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0024

Pay Period: 10/31/2017
to 12/01/2017

Project Number: 0007885 GRANGE RD (CS 650) - INTERSECTION IMPROVEM

Federal State Project Number: CSNHS-0007-00(885)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,950,738.88	\$4,325,178.92	\$625,559.96
Non-Participating	\$1,237,684.88	\$1,081,294.88	\$156,390.00
Total Earnings	\$6,188,423.76	\$5,406,473.80	\$781,949.96
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,188,423.76	\$5,406,473.80	\$781,949.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,188,423.76	\$5,406,473.80	

Total Payable: **\$781,949.96**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: robroger

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0024

Pay Period: 10/31/2017
to 12/01/2017

Project Number 0007885

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	63,447.000 18.660	31,821.546 2,434.444 34,255.990	\$45,426.73	\$639,216.77
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,242.000 91.040	4,881.670 877.890 5,759.560	\$79,923.11	\$524,350.34
0050	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	551.000 39.560	239.019 2,390.222 2,629.241	\$94,557.18	\$104,012.77
006	150-1000	TRAFFIC CONTROL - Adding for Striping	LS	.000 317079.130	.642 .000 .642	\$.00	\$203,564.80
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		682.000 92.910	165.870 73.350 239.220	\$6,814.95	\$22,225.93
Category Amount:						\$226,721.97	\$1,493,370.61
Category Number: 0030 TEMPORARY EROSION CONTROL							
0130	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 9917.580	22.000 1.000 23.000	\$9,917.58	\$228,104.34
Category Amount:						\$9,917.58	\$228,104.34
Category Number: 0010 ROADWAY							
0185	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,465.000 26.160	1,368.000 60.000 1,428.000	\$1,569.60	\$37,356.48
0380	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		12.000 510.720	4.000 2.000 6.000	\$1,021.44	\$3,064.32

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: robroger

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0024

Pay Period: 10/31/2017
to 12/01/2017

Project Number 0007885

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0615	318-3000	AGGR SURF CRS	TN	1,550.000 36.820	1,414.300 382.670 1,796.970	\$14,089.91	\$66,164.44
0715	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		52,674.000 83.450	20,231.062 5,720.000 25,951.062	\$477,334.00	\$2,165,616.12
086	210-0100	GRADING COMPLETE -	LS	.000 1339141.590	.742 .045 .787	\$60,261.37	\$1,053,904.43
		Adding for Striping					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-22,906.330 -8,965.910 -31,872.240	\$-8,965.91	(\$31,872.24)
		(IN #1)					
Category Amount:						\$545,310.41	\$3,294,233.55
Project Total Amount:						\$781,949.96	\$6,188,423.76