

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: baraya

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0031

Pay Period: 05/31/2018
to 07/03/2018

Contract Location:

GRANGE RD (CS 650) FROM SR 21 EXTENDING EAST OF SF

Time Allowed:

1087 Days

Elapsed Calender Days:

965 Days

Percent Time:

88.78

District: 5

Area: 05

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let:

06/19/2015

Date Awarded:

07/02/2015

Date Contract Executed:

11/06/2015

Date Notice to Proceed:

11/12/2015

Date Work Began:

12/11/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/02/2018

VIDALIA

GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$13,313,967.22

Original Contract Amount \$10,781,514.95

Funds Available \$2,230,547.95

Percent Complete 83.25%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007885	\$13,313,967.22	\$10,781,514.95	\$2,230,547.95	83.25%	\$334,455.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: baraya

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0031

Pay Period: 05/31/2018
to 07/03/2018

Project Number: 0007885 GRANGE RD (CS 650) - INTERSECTION IMPROVEM

Federal State Project Number: CSNHS-0007-00(885)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,866,735.27	\$8,599,170.63	\$267,564.64
Non-Participating	\$2,216,684.00	\$2,149,792.83	\$66,891.17
Total Earnings	\$11,083,419.27	\$10,748,963.46	\$334,455.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,083,419.27	\$10,748,963.46	\$334,455.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,083,419.27	\$10,748,963.46	

Total Payable: **\$334,455.81**

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2018

User: baraya

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0031

Pay Period: 05/31/2018
to 07/03/2018

Project Number 0007885

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	63,447.000 18.660	53,949.679 1,820.111 55,769.790	\$33,963.27	\$1,040,664.28
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,242.000 91.040	9,320.530 699.950 10,020.480	\$63,723.45	\$912,264.50
0055	413-1000	BITUM TACK COAT	GL	2,368.000 3.350	1,321.000 42.000 1,363.000	\$140.70	\$4,566.05
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		682.000 92.910	750.170 253.120 1,003.290	\$23,517.38	\$93,215.67
Category Amount:						\$121,344.80	\$2,050,710.50
Category Number: 0030 TEMPORARY EROSION CONTROL							
0130	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 9917.580	29.000 1.000 30.000	\$9,917.58	\$297,527.40
Category Amount:						\$9,917.58	\$297,527.40
Category Number: 0050 TRAFFIC SIGNALS							
0285	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 82141.760	.770 .130 .900	\$10,678.43	\$73,927.58
Category Amount:						\$10,678.43	\$73,927.58
Category Number: 0010 ROADWAY							
0370	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	155.000 96.630	70.000 112.444 182.444	\$10,865.46	\$17,629.56

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: baraya

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14929-15-000-0

Estimate Number: 0031

Pay Period: 05/31/2018
to 07/03/2018

Project Number 0007885

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0375	603-7000	PLASTIC FILTER FABRIC	SY	155.000 1.750	70.000 120.111 190.111	\$210.19	\$332.69
Category Amount:						\$11,075.65	\$17,962.25
Category Number: 0060 UTILITIES							
550	004-0012	EXTRA WORK -	EA	.000 6463.000	7.000 1.000 8.000	\$6,463.00	\$51,704.00
		Vibration Monitoring Item Added by SA					
Category Amount:						\$6,463.00	\$51,704.00
Category Number: 0010 ROADWAY							
792	004-0022	EXTRA WORK -	LS	.000 1210604.500	.900 .100 1.000	\$121,060.45	\$1,210,604.50
		Extra Work Lump Sum Item Added by SA					
794	670-2500	INSERTION VALVE -	EA	.000 63250.000	.000 .850 .850	\$53,762.50	\$53,762.50
		Connect to existing 48" Stub Out Item added by SA					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-53,336.060 153.400 -53,182.660	\$153.40	(\$53,182.66)
		(IN #1)					
Category Amount:						\$174,976.35	\$1,211,184.34
Project Total Amount:						\$334,455.81	\$11,083,419.27