

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: dmercer

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0022

Pay Period: 09/01/2017
to 09/30/2017

Contract Location:

US 84/SR 38 W OF RUSKIN RD (CR 88) TO E OF WADLEY RD

Time Allowed:

857 Days

Elapsed Calendar Days:

614 Days

Percent Time:

71.65

District: 5

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let:

11/20/2015

Date Awarded:

11/20/2015

Date Contract Executed:

01/20/2016

Date Notice to Proceed:

01/26/2016

Date Work Began:

01/27/2016

Phone:

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

05/31/2018

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$35,438,109.83

Original Contract Amount \$34,096,742.03

Funds Available \$16,949,489.92

Percent Complete 52.17%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522780-	\$35,438,109.83	\$34,096,742.03	\$16,949,489.92	52.17%	\$670,540.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: dmerc

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0022

Pay Period: 09/01/2017
to 09/30/2017

Project Number: 522780- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: HPPNE-0084-00(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,790,895.94	\$14,254,463.20	\$536,432.74
Non-Participating	\$3,697,723.97	\$3,563,615.79	\$134,108.18
Total Earnings	\$18,488,619.91	\$17,818,078.99	\$670,540.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,488,619.91	\$17,818,078.99	\$670,540.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,488,619.91	\$17,818,078.99	

Total Payable: **\$670,540.92**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: dmercer

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0022

Pay Period: 09/01/2017
to 09/30/2017

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.741		
				886550.000	.012		
					.753	\$10,638.60	\$667,572.15
		HPPNE-0084-00(027)					
0039	318-3000	AGGR SURF CRS	TN	6,100.000	1,781.720		
				39.890	70.240		
					1,851.960	\$2,801.87	\$73,874.68
0094	441-0104	CONC SIDEWALK, 4 IN	SY	13,300.000	3,008.889		
				24.250	151.111		
					3,160.000	\$3,664.44	\$76,630.00
Category Amount:						\$17,104.91	\$818,076.83
Category Number: 0060 EROSION CONTROL TEMPORARY							
0123	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	245.000	53.000		
				90.000	14.000		
					67.000	\$1,260.00	\$6,030.00
0273	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		500.000	173.250		
				24.310	94.500		
					267.750	\$2,297.30	\$6,509.00
Category Amount:						\$3,557.30	\$12,539.00
Category Number: 0030 DRAINAGE							
0288	668-1100	CATCH BASIN, GP 1	EA	96.000	78.550		
				3195.360	1.350		
					79.900	\$4,313.74	\$255,309.26
Category Amount:						\$4,313.74	\$255,309.26
Category Number: 0060 EROSION CONTROL TEMPORARY							
0408	163-0232	TEMPORARY GRASSING	AC	220.000	33.258		
				950.000	6.596		
					39.854	\$6,266.20	\$37,861.30

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2017

User: dmercer

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0022

Pay Period: 09/01/2017
to 09/30/2017

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL TEMPORARY							
0463	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	75.000 100.000	11.000 1.000 12.000	\$100.00	\$1,200.00
0478	167-1500	WATER QUALITY INSPECTIONS	MO	26.000 350.000	18.000 1.000 19.000	\$350.00	\$6,650.00
0508	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.500	2,153.000 480.000 2,633.000	\$240.00	\$1,316.50
0537	700-8000	FERTILIZER MIXED GRADE	TN	44.000 670.000	6.849 1.350 8.199	\$904.50	\$5,493.33
Category Amount:						\$7,860.70	\$52,521.13
Category Number: 0030 DRAINAGE							
0688	668-1105	CATCH BASIN, GP 1, SPCL DES	EA	30.000 3759.930	18.500 .200 18.700	\$751.99	\$70,310.69
Category Amount:						\$751.99	\$70,310.69
Category Number: 0060 EROSION CONTROL TEMPORARY							
0758	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF	LF	13,700.000 0.750	371.000 272.000 643.000	\$204.00	\$482.25
Category Amount:						\$204.00	\$482.25
Category Number: 0090 ALT - 2 (ASPH CONC ON SCB & OUTSIDE SHLDR ASPH CONC ON GAB)							
1188	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		53,450.000 72.000	18,679.080 5,642.330 24,321.410	\$406,247.76	\$1,751,141.52

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2017

User: dmercer

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0022

Pay Period: 09/01/2017
to 09/30/2017

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 ALT - 2 (ASPH CONC ON SCB & OUTSIDE SHLDR ASPH CONC ON GAB)							
1198	413-0750	TACK COAT	GL	25,810.000	455.000		
				2.000	72.000		
					527.000	\$144.00	\$1,054.00
1203	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	30,255.000	.000		
				13.250	3,014.556		
					3,014.556	\$39,942.87	\$39,942.87
1213	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,350.000	12,469.000		
				13.850	1,221.000		
					13,690.000	\$16,910.85	\$189,606.50
2033	301-5000	PORTLAND CEMENT	TN	10,000.000	3,215.310		
				130.000	289.970		
					3,505.280	\$37,696.10	\$455,686.40
2113	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, IN SY		249,970.000	121,957.962		
				14.000	10,583.556		
					132,541.518	\$148,169.78	\$1,855,581.25
Category Amount:						\$649,111.36	\$4,293,012.54
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-37,160.620		
				1.000	-12,363.080		
					-49,523.700	\$-12,363.08	(\$49,523.70)
		(IN #1)					
Category Amount:						\$-12,363.08	\$-49,523.70
Project Total Amount:						\$670,540.92	\$18,488,619.91