

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: dmercer

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0026

Pay Period: 01/01/2018
to 01/31/2018

Contract Location:

US 84/SR 38 W OF RUSKIN RD (CR 88) TO E OF WADLEY RD

Time Allowed: 977 Days

Elapsed Calender Days: 737 Days

Percent Time: 75.44

District: 5

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 01/27/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/28/2018

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$36,088,821.98

Original Contract Amount \$34,096,742.03

Funds Available \$14,658,586.70

Percent Complete 59.38%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522780-	\$36,088,821.98	\$34,096,742.03	\$14,658,586.70	59.38%	\$105,416.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: dmerc

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0026

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 522780- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: HPPNE-0084-00(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,144,188.22	\$17,059,855.08	\$84,333.14
Non-Participating	\$4,286,047.06	\$4,264,963.76	\$21,083.30
Total Earnings	\$21,430,235.28	\$21,324,818.84	\$105,416.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,430,235.28	\$21,324,818.84	\$105,416.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,430,235.28	\$21,324,818.84	
		Total Payable:	\$105,416.44

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: dmercer

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0026

Pay Period: 01/01/2018
to 01/31/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.825		
				886550.000	.016		
					.841	\$14,184.80	\$745,588.55
		HPPNE-0084-00(027)					
0094	441-0104	CONC SIDEWALK, 4 IN	SY	13,300.000	6,024.889		
				24.250	1,433.333		
					7,458.222	\$34,758.33	\$180,861.88
0109	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,370.000	63.779		
				39.000	216.997		
					280.776	\$8,462.88	\$10,950.26
0114	441-4030	CONC VALLEY GUTTER, 8 IN	SY	400.000	.000		
				43.000	22.556		
					22.556	\$969.91	\$969.91
Category Amount:						\$58,375.92	\$938,370.60
Category Number: 0060 EROSION CONTROL TEMPORARY							
0123	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	245.000	67.000		
				90.000	1.000		
					68.000	\$90.00	\$6,120.00
0273	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		500.000	708.750		
				24.310	30.000		
					738.750	\$729.30	\$17,959.01
Category Amount:						\$819.30	\$24,079.01
Category Number: 0030 DRAINAGE							
0303	668-2100	DROP INLET, GP 1	EA	77.000	60.000		
				3189.530	6.200		
					66.200	\$19,775.09	\$211,146.89
Category Amount:						\$19,775.09	\$211,146.89

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: dmerc

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0026

Pay Period: 01/01/2018
to 01/31/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL TEMPORARY							
0408	163-0232	TEMPORARY GRASSING	AC	220.000 950.000	76.155 15.300 91.455	\$14,535.00	\$86,882.25
0478	167-1500	WATER QUALITY INSPECTIONS	MO	26.000 350.000	22.000 1.000 23.000	\$350.00	\$8,050.00
0488	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	141,000.000 2.790	60,946.029 37.500 60,983.529	\$104.63	\$170,144.05
0508	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.500	3,437.000 57.000 3,494.000	\$28.50	\$1,747.00
Category Amount:						\$15,018.13	\$266,823.30
Category Number: 0070 EROSION CONTROL - PERMANENT							
0518	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	512.000 93.070	802.163 96.331 898.494	\$8,965.53	\$83,622.84
0523	603-7000	PLASTIC FILTER FABRIC	SY	1,035.000 1.610	710.829 177.000 887.829	\$284.97	\$1,429.40
Category Amount:						\$9,250.50	\$85,052.24
Category Number: 0060 EROSION CONTROL TEMPORARY							
0537	700-8000	FERTILIZER MIXED GRADE	TN	44.000 670.000	15.524 3.250 18.774	\$2,177.50	\$12,578.58
Category Amount:						\$2,177.50	\$12,578.58
Project Total Amount:						\$105,416.44	\$21,430,235.28