

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: dmercer

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0034

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

US 84/SR 38 W OF RUSKIN RD (CR 88) TO E OF WADLEY RD

Time Allowed: 977 Days

Elapsed Calendar Days: 979 Days

Percent Time: 100.20

District: 5

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 01/27/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/28/2018

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$36,088,821.98

Original Contract Amount \$34,096,742.03

Funds Available \$9,345,672.72

Percent Complete 74.11%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522780-	\$36,088,821.98	\$34,096,742.03	\$9,345,672.72	74.10%	\$159,070.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: dmercer

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0034

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 522780- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: HPPNE-0084-00(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,397,509.81	\$21,267,262.98	\$130,246.83
Non-Participating	\$5,349,377.45	\$5,316,815.74	\$32,561.71
Total Earnings	\$26,746,887.26	\$26,584,078.72	\$162,808.54
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,746,887.26	\$26,584,078.72	\$162,808.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$3,738.00)	\$0.00	(\$3,738.00)
Total:	\$26,743,149.26	\$26,584,078.72	
		Total Payable:	\$159,070.54

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: dmercer

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0034

Pay Period: 09/01/2018
to 09/30/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.990		
				886550.000	.010		
		HPPNE-0084-00(027)			1.000	\$8,865.50	\$886,550.00
0029	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	2,940.000	2,472.580		
				28.000	778.666		
					3,251.246	\$21,802.65	\$91,034.89
0039	318-3000	AGGR SURF CRS	TN	6,100.000	3,146.000		
				39.890	1,064.110		
					4,210.110	\$42,447.35	\$167,941.29
Category Amount:						\$73,115.50	\$1,145,526.18
Category Number: 0060 EROSION CONTROL TEMPORARY							
0123	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	245.000	80.000		
				90.000	19.000		
					99.000	\$1,710.00	\$8,910.00
Category Amount:						\$1,710.00	\$8,910.00
Category Number: 0020 EARTHWORK							
0174	201-1500	CLEARING & GRUBBING -	LS	1.000	.930		
				5200000.000	.010		
		HPPNE-0084-00(027)			.940	\$52,000.00	\$4,888,000.00
0184	004-0022	EXTRA WORK -	LS	.000	.360		
				152225.200	.030		
		EXTRA WORK			.390	\$4,566.76	\$59,367.83
		ITEM ADDED BY SA					
Category Amount:						\$56,566.76	\$4,947,367.83
Category Number: 0030 DRAINAGE							
0203	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,642.000	18,646.180		
				34.490	122.500		
					18,768.680	\$4,225.03	\$647,331.77

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: dmercer

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0034

Pay Period: 09/01/2018
to 09/30/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0228	668-8011	SAFETY GRATE, TP 1	SF	1,700.000 38.500	839.715 47.500 887.215	\$1,828.75	\$34,157.78
0243	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	935.000 24.680	1,069.280 274.280 1,343.560	\$6,769.23	\$33,159.06
0248	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	36.000 737.890	40.000 1.000 41.000	\$737.89	\$30,253.49
0293	668-2105	DROP INLET, GP 1, SPCL DES	EA	15.000 3314.370	16.500 2.250 18.750	\$7,457.33	\$62,144.44
Category Amount:						\$21,018.23	\$807,046.54
Category Number: 0060 EROSION CONTROL TEMPORARY							
0423	163-0240	MULCH	TN	2,325.000 100.000	1,020.450 44.520 1,064.970	\$4,452.00	\$106,497.00
0478	167-1500	WATER QUALITY INSPECTIONS	MO	26.000 350.000	30.000 1.000 31.000	\$350.00	\$10,850.00
0508	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.500	6,350.000 107.000 6,457.000	\$53.50	\$3,228.50
Category Amount:						\$4,855.50	\$120,575.50
Category Number: 0070 EROSION CONTROL - PERMANENT							
0518	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	512.000 93.070	1,129.513 5.444 1,134.957	\$506.67	\$105,630.45

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: dmerc

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0034

Pay Period: 09/01/2018
to 09/30/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 EROSION CONTROL - PERMANENT							
0523	603-7000	PLASTIC FILTER FABRIC	SY	1,035.000	1,129.513		
				1.610	5.444		
					1,134.957	\$8.76	\$1,827.28
Category Amount:						\$515.43	\$107,457.73
Category Number: 0030 DRAINAGE							
0668	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	20.000	12.000		
				319.580	14.000		
					26.000	\$4,474.12	\$8,309.08
0723	207-0203	FOUND BKFILL MATL, TP II	CY	1,920.000	1,184.443		
				72.610	7.616		
					1,192.059	\$553.00	\$86,555.40
Category Amount:						\$5,027.12	\$94,864.48
Project Total Amount:						\$162,808.54	\$26,746,887.26