

Estimate Summary By Project

Contract ID: B14935-15-000-0

Estimate Number: 0006

Pay Period: 02/01/2016

to 02/29/2016

Contract Location: SR 279 @FAYETTE CTY LINE TO US 29/SR 14 (ROOSEVELT)

Time Allowed: 301 Days

Elapsed Calender Days: 179 Days

Percent Time: 59.47

District: 7 Area: 03

Contractor: E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 07/17/2015

Date Awarded: 07/31/2015

Date Contract Executed: 08/31/2015

Date Notice to Proceed: 09/04/2015

Date Work Began: 09/13/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2016

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,619,760.40

Original Contract Amount \$2,590,082.16

Funds Available \$296,680.50

Percent Complete 88.68%

Counties: Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004642	\$2,619,760.40	\$2,590,082.16	\$296,680.50	88.68%	\$1,498.56

Chief Engineer

Estimate Summary By Project

Contract ID: B14935-15-000-0

Estimate Number: 0006

Pay Period: 02/01/2016

to 02/29/2016

Project Number: M004642 SR 279 - MILL & PLMX RESF

Federal State Project Number: M004642

	Total to Date	Prev to Date	This Estimate
Participating	\$1,858,463.91	\$1,857,265.06	\$1,198.85
Non-Participating	\$464,615.99	\$464,316.28	\$299.71
Total Earnings	\$2,323,079.90	\$2,321,581.34	\$1,498.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,323,079.90	\$2,321,581.34	\$1,498.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,323,079.90	\$2,321,581.34	

Total Payable: \$1,498.56

Rpt-ID: RCPEsprj

Georgia

Date: 03/29/2016

User: vepps

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B14935-15-000-0

Estimate Number: 0006

Pay Period: 02/01/2016
to 02/29/2016

Project Number M004642

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	647-6250	LOOP DETECTOR, 6 FT X 40 FT, BIPOLE	EA	14.000 749.280	.000 2.000 2.000	\$1,498.56	\$1,498.56
Category Amount:						\$1,498.56	\$1,498.56
Project Total Amount:						\$1,498.56	\$2,323,079.90