

Rpt-ID: RCPESPRJ

Georgia

Date: 06/12/2019

User: dwade

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14937-15-000-2

Estimate Number: 0033

Pay Period: 04/02/2019
to 04/11/2019

Contract Location:

SR 53 BEGIN NORTH OF DOGWOOD PATH AND EXTENDING

Time Allowed:

1056 Days

Elapsed Calender Days:

1067 Days

Percent Time:

101.04

District: 1

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let:

03/18/2016

Date Awarded:

03/18/2016

Date Contract Executed:

05/04/2016

Date Notice to Proceed:

05/10/2016

Date Work Began:

06/08/2016

Date Time Stopped:

04/11/2019

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2019

OPELIKA

AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,860,659.28

Original Contract Amount \$19,887,991.75

Funds Available \$262,942.53

Percent Complete 98.74%

Counties:

Forsyth

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007021	\$19,860,659.28	\$19,887,991.75	\$262,942.53	98.68%	\$242,081.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/12/2019

User: dwade

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14937-15-000-2

Estimate Number: 0033

Pay Period: 04/02/2019
to 04/11/2019

Project Number: 0007021 SR 53 - BRIDGE RCNS

Federal State Project Number: CSBRG-0007-00(021)

	Total to Date	Prev to Date	This Estimate
Participating	\$15,688,654.08	\$15,485,461.19	\$203,192.89
Non-Participating	\$3,922,163.68	\$3,871,365.44	\$50,798.24
Total Earnings	\$19,610,817.76	\$19,356,826.63	\$253,991.13
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$19,610,817.75	\$19,356,826.62	\$253,991.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$13,101.00)	(\$1,191.00)	(\$11,910.00)
Total:	\$19,597,716.75	\$19,355,635.62	
		Total Payable:	\$242,081.13

Rpt-ID: RCPESPRJ

Georgia

Date: 06/12/2019

User: dwade

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14937-15-000-2

Estimate Number: 0033

Pay Period: 04/02/2019
to 04/11/2019

Project Number 0007021

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 139259.960	.965 .035 1.000	\$4,874.10	\$139,259.96
		CSBRG-0007-00(021)					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 160883.590	.650 .330 .980	\$53,091.58	\$157,665.92
0024	318-3000	AGGR SURF CRS	TN	110.000 22.270	19.580 54.330 73.910	\$1,209.93	\$1,645.98
0085	641-1200	GUARDRAIL, TP W	LF	2,507.000 17.250	2,616.260 240.000 2,856.260	\$4,140.00	\$49,270.49
Category Amount:						\$63,315.61	\$347,842.35
Category Number: 0020 DRAINAGE							
0105	441-0301	CONC SPILLWAY, TP 1	EA	1.000 2888.000	.000 5.000 5.000	\$14,440.00	\$14,440.00
0110	500-3200	CLASS B CONCRETE	CY	21.000 862.350	4.741 .431 5.172	\$371.67	\$4,460.07
0200	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	39.000 260.000	19.000 6.660 25.660	\$1,731.60	\$6,671.60
Category Amount:						\$16,543.27	\$25,571.67
Category Number: 0030 EROSION CONTROL							
0245	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		715.000 15.000	532.000 159.248 691.248	\$2,388.72	\$10,368.72

Rpt-ID: RCPEsprj

Georgia

Date: 06/12/2019

User: dwade

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14937-15-000-2

Estimate Number: 0033

Pay Period: 04/02/2019
to 04/11/2019

Project Number 0007021

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0250	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		119.000 375.000	26.750 7.250 34.000	\$2,718.75	\$12,750.00
0259	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		300.000 4.950	217.050 72.350 289.400	\$358.13	\$1,432.53
0260	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		12.000 450.000	6.250 1.750 8.000	\$787.50	\$3,600.00
0265	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		4.000 500.000	1.750 .250 2.000	\$125.00	\$1,000.00
0320	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,000.000 4.500	8,343.147 2,781.040 11,124.187	\$12,514.68	\$50,058.84
0335	700-6910	PERMANENT GRASSING	AC	10.000 810.000	5.956 1.500 7.456	\$1,215.00	\$6,039.36
0345	700-8000	FERTILIZER MIXED GRADE	TN	7.000 445.000	1.659 .200 1.859	\$89.00	\$827.26
0355	700-9300	SOD	SY	1,419.000 6.250	711.083 475.500 1,186.583	\$2,971.88	\$7,416.14
Category Amount:						\$23,168.66	\$93,492.85

Rpt-ID: RCPEsprj

Georgia

Date: 06/12/2019

User: dwade

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14937-15-000-2

Estimate Number: 0033

Pay Period: 04/02/2019
to 04/11/2019

Project Number 0007021

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0395	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		5,530.000	.000		
				0.500	5,532.000		
					5,532.000	\$2,766.00	\$2,766.00
0400	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		5,530.000	.000		
				0.500	7,489.000		
					7,489.000	\$3,744.50	\$3,744.50
0410	654-1001	RAISED PVMT MARKERS TP 1	EA	96.000	48.000		
				6.000	105.000		
					153.000	\$630.00	\$918.00
0415	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		2,090.000	1,547.000		
				7.000	435.000		
					1,982.000	\$3,045.00	\$13,874.00
Category Amount:						\$10,185.50	\$21,302.50
Category Number: 0020 DRAINAGE							
0625	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE LS		1.000	.750		
				2462.000	.250		
					1.000	\$615.50	\$2,462.00
		E3					
Category Amount:						\$615.50	\$2,462.00
Category Number: 0050 WALLS							
0645	522-1000	SHORING	LS	1.000	.750		
				271071.130	.250		
					1.000	\$67,767.78	\$271,071.13
		(TEMP WALL 5)					
Category Amount:						\$67,767.78	\$271,071.13
Category Number: 0010 ROADWAY							
0830	713-0300	COCONUT FIBER BLANKET, WATERWAYS	SY	2,380.000	.000		
				3.000	384.000		
					384.000	\$1,152.00	\$1,152.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/12/2019

User: dwade

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14937-15-000-2

Estimate Number: 0033

Pay Period: 04/02/2019
to 04/11/2019

Project Number 0007021

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9045	004-0022	EXTRA WORK -	LS	.000	.900		
				7768.000	.100		
					1.000	\$776.80	\$7,768.00
		Extra Work-Grading Complete @ Sta: 48+50 LT					
9055	210-0100	GRADING COMPLETE -	LS	.000	.950		
				1147300.120	.050		
					1.000	\$57,365.01	\$1,147,300.12
		GRADING COMPLETE					
9090	004-0096	EXTRA WORK -	DAY	.000	.000		
				1191.000	11.000		
					11.000	\$13,101.00	\$13,101.00
		EXTRA WORK - RETURN LDs DUE TO WAIVER OF LDs SITE 00					
Category Amount:						\$72,394.81	\$1,169,321.12
Project Total Amount:						\$253,991.13	\$19,610,817.76