

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Contract Location:

US 78/SR 17/SR 10 BEGINNING AT SR 43 AND EXTENDING TO

Time Allowed: 1406 Days

Elapsed Calendar Days: 500 Days

Percent Time: 35.56

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 06/19/2015

Date Awarded: 06/19/2015

Date Contract Executed: 11/06/2015

Date Notice to Proceed: 11/12/2015

Date Work Began: 11/13/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/17/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$34,375,236.08

Original Contract Amount \$32,396,829.96

Funds Available \$28,279,305.14

Percent Complete 17.67%

Counties:

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222250-	\$28,766,269.28	\$26,855,063.16	\$23,716,085.83	17.56%	\$227,064.14
227815-	\$2,292,726.92	\$2,259,126.92	\$1,832,069.07	20.09%	\$0.00
227816-	\$3,316,239.88	\$3,282,639.88	\$2,731,150.24	17.64%	\$0.00

 Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number: 222250- US 78/SR 17/SR 10 - WIDENING & RECNST

Federal State Project Number: EDS00-0545-00 (040)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,282,619.42	\$3,135,027.71	\$147,591.71
Non-Participating	\$1,767,564.03	\$1,688,091.60	\$79,472.43
Total Earnings	\$5,050,183.45	\$4,823,119.31	\$227,064.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,050,183.45	\$4,823,119.31	\$227,064.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,050,183.45	\$4,823,119.31	

Total Payable: **\$227,064.14**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number: 227815- US 78/SR 17 - BRIDGE REPLACEMENT

Federal State Project Number: BRN00-0014-01(073)

	Total to Date	Prev to Date	This Estimate
Participating	\$359,094.28	\$359,094.28	\$0.00
Non-Participating	\$89,773.57	\$89,773.57	\$0.00
Total Earnings	\$448,867.85	\$448,867.85	\$0.00
Stockpiled Materials	\$11,790.00	\$11,790.00	\$0.00
Gross Earnings	\$460,657.85	\$460,657.85	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$460,657.85	\$460,657.85	

Total Payable: **\$0.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number: 227816- US 78/SR 17 - BRIDGE REPLACEMENT

Federal State Project Number: BRN00-0014-01 (074)

	Total to Date	Prev to Date	This Estimate
Participating	\$458,933.95	\$458,933.95	\$0.00
Non-Participating	\$114,733.49	\$114,733.49	\$0.00
Total Earnings	\$573,667.44	\$573,667.44	\$0.00
Stockpiled Materials	\$11,422.20	\$11,422.20	\$0.00
Gross Earnings	\$585,089.64	\$585,089.64	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$585,089.64	\$585,089.64	

Total Payable: **\$0.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.409		
				455000.000	.009		
		EDS00-0545-00(040)			.418	\$4,095.00	\$190,190.00
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.582		
				5014440.000	.006		
		EDS00-0545-00(040)			.588	\$30,086.64	\$2,948,490.72
0035	318-3000	AGGR SURF CRS	TN	2,150.000	126.000		
				21.600	37.680		
					163.680	\$813.89	\$3,535.49
Category Amount:						\$34,995.53	\$3,142,216.21
Category Number: 0020 DRAINAGE							
0100	207-0203	FOUND BKFILL MATL, TP II	CY	315.000	92.129		
				50.000	7.111		
					99.240	\$355.55	\$4,962.00
0120	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,098.000	329.600		
				33.100	70.000		
					399.600	\$2,317.00	\$13,226.76
0215	668-2100	DROP INLET, GP 1	EA	85.000	.500		
				2358.000	.500		
					1.000	\$1,179.00	\$2,358.00
0225	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	186.000	10.250		
				250.000	10.500		
					20.750	\$2,625.00	\$5,187.50
Category Amount:						\$6,476.55	\$25,734.26
Category Number: 0030 EROSION CONTROL							
0240	163-0240	MULCH	TN	1,593.000	209.085		
				195.000	36.690		
					245.775	\$7,154.55	\$47,926.13

Rpt-ID: RCPEsprj

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0245	163-0300	CONSTRUCTION EXIT	EA	11.000 1100.000	5.250 1.500 6.750	\$1,650.00	\$7,425.00
0250	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		11,205.000 4.500	3,206.250 234.000 3,440.250	\$1,053.00	\$15,481.13
0305	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	9.000 395.000	5.000 8.000 13.000	\$3,160.00	\$5,135.00
0310	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 100.000	12.000 1.000 13.000	\$100.00	\$1,300.00
0325	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,456.000 3.000	15,715.500 270.750 15,986.250	\$812.25	\$47,958.75
0330	700-6910	PERMANENT GRASSING	AC	87.000 900.000	8.126 1.569 9.695	\$1,412.10	\$8,725.50
0335	700-7000	AGRICULTURAL LIME	TN	174.000 53.000	22.668 1.569 24.237	\$83.16	\$1,284.56
0345	700-8000	FERTILIZER MIXED GRADE	TN	53.000 450.000	21.845 .950 22.795	\$427.50	\$10,257.75

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0355	716-2000	EROSION CONTROL MATS, SLOPES	SY	30,351.000	15,054.992		
				1.000	7,593.000		
					22,647.992	\$7,593.00	\$22,647.99
Category Amount:						\$23,445.56	\$168,141.81
Category Number: 0010 ROADWAY							
0460	205-0001	UNCLASS EXCAV	CY	320,000.000	79,142.578		
				4.500	9,387.000		
					88,529.578	\$42,241.50	\$398,383.10
Category Amount:						\$42,241.50	\$398,383.10
Category Number: 0020 DRAINAGE							
0555	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	14.000	2.000		
				800.000	1.000		
					3.000	\$800.00	\$2,400.00
Category Amount:						\$800.00	\$2,400.00
Category Number: 0010 ROADWAY							
0605	206-0002	BORROW EXCAV, INCL MATL	CY	180,000.000	16,102.597		
				7.550	15,500.000		
					31,602.597	\$117,025.00	\$238,599.61
Category Amount:						\$117,025.00	\$238,599.61
Category Number: 0030 EROSION CONTROL							
0650	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		9,000.000	235.500		
				10.000	66.000		
					301.500	\$660.00	\$3,015.00
Category Amount:						\$660.00	\$3,015.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/31/2017

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0016

Pay Period: 02/26/2017
to 03/25/2017

Project Number 222250-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0955	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	141.000	32.000		
				35.500	40.000		
					72.000	\$1,420.00	\$2,556.00
Category Amount:						\$1,420.00	\$2,556.00
Project Total Amount:						\$227,064.14	\$5,050,183.45