

Rpt-ID: RCPESPRJ

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Contract Location:

US 78/SR 17/SR 10 BEGINNING AT SR 43 AND EXTENDING T

Time Allowed:

1406 Days

Elapsed Calender Days:

1110 Days

Percent Time:

78.95

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let:

06/19/2015

Date Awarded:

06/19/2015

Date Contract Executed:

11/06/2015

Date Notice to Proceed:

11/12/2015

MACON

GA 31210-1155

Date Work Began:

11/13/2015

Phone: (478)474-9092

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

09/17/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$34,375,236.02

Original Contract Amount \$32,396,829.96

Funds Available \$18,348,980.33

Percent Complete 46.57%

Counties:

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222250-	\$28,766,269.22	\$26,855,063.16	\$15,450,997.70	46.29%	\$758,177.43
227815-	\$2,292,726.92	\$2,259,126.92	\$1,256,410.31	45.20%	\$0.00
227816-	\$3,316,239.88	\$3,282,639.88	\$1,641,572.32	50.50%	\$137,500.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number: 222250- US 78/SR 17/SR 10 - WIDENING & RECNST

Federal State Project Number: EDS00-0545-00 (040)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,654,927.06	\$8,162,111.70	\$492,815.36
Non-Participating	\$4,660,344.46	\$4,394,982.39	\$265,362.07
Total Earnings	\$13,315,271.52	\$12,557,094.09	\$758,177.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,315,271.52	\$12,557,094.09	\$758,177.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,315,271.52	\$12,557,094.09	

Total Payable: **\$758,177.43**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number: 227815- US 78/SR 17 - BRIDGE REPLACEMENT

Federal State Project Number: BRN00-0014-01(073)

	Total to Date	Prev to Date	This Estimate
Participating	\$823,394.08	\$823,394.08	\$0.00
Non-Participating	\$205,848.53	\$205,848.53	\$0.00
Total Earnings	\$1,029,242.61	\$1,029,242.61	\$0.00
Stockpiled Materials	\$7,074.00	\$7,074.00	\$0.00
Gross Earnings	\$1,036,316.61	\$1,036,316.61	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,036,316.61	\$1,036,316.61	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number: 227816- US 78/SR 17 - BRIDGE REPLACEMENT

Federal State Project Number: BRN00-0014-01 (074)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,330,596.28	\$1,220,596.28	\$110,000.00
Non-Participating	\$332,649.08	\$305,149.08	\$27,500.00
Total Earnings	\$1,663,245.36	\$1,525,745.36	\$137,500.00
Stockpiled Materials	\$11,422.20	\$11,422.20	\$0.00
Gross Earnings	\$1,674,667.56	\$1,537,167.56	\$137,500.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,674,667.56	\$1,537,167.56	

Total Payable: **\$137,500.00**

Rpt-ID: RCPEsprj

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.674		
				455000.000	.013		
					.687	\$5,915.00	\$312,585.00
		EDS00-0545-00(040)					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.930		
				5014440.000	.016		
					.946	\$80,231.04	\$4,743,660.24
		EDS00-0545-00(040)					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	169,600.000	59,012.550		
				19.300	64.260		
					59,076.810	\$1,240.22	\$1,140,182.43
0035	318-3000	AGGR SURF CRS	TN	2,150.000	1,781.720		
				21.600	75.270		
					1,856.990	\$1,625.83	\$40,110.98
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		34,700.000	9,172.500		
				62.500	2,786.552		
					11,959.052	\$174,159.50	\$747,440.75
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		65,600.000	17,697.590		
				60.250	4,942.500		
					22,640.090	\$297,785.63	\$1,364,065.42
0060	413-1000	BITUM TACK COAT	GL	30,900.000	5,340.000		
				2.500	1,374.000		
					6,714.000	\$3,435.00	\$16,785.00
0080	641-1100	GUARDRAIL, TP T	LF	340.000	82.800		
				61.000	41.400		
					124.200	\$2,525.40	\$7,576.20
0085	641-1200	GUARDRAIL, TP W	LF	10,800.000	3,090.700		
				16.200	1,538.900		
					4,629.600	\$24,930.18	\$74,999.52

Rpt-ID: RCPEsprj

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 793.000	6.000 1.000 7.000	\$793.00	\$5,551.00
0095	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	23.000 1800.000	8.000 3.000 11.000	\$5,400.00	\$19,800.00
Category Amount:						\$598,040.80	\$8,472,756.54
Category Number: 0020 DRAINAGE							
0100	207-0203	FOUND BKFILL MATL, TP II	CY	315.000 50.000	399.430 61.585 461.015	\$3,079.25	\$23,050.75
0105	500-3101	CLASS A CONCRETE	CY	632.000 670.000	440.813 97.667 538.480	\$65,436.89	\$360,781.60
0110	511-1000	BAR REINF STEEL	LB	70,541.440 0.920	49,199.146 9,465.603 58,664.749	\$8,708.35	\$53,971.57
0120	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,098.000 33.100	2,599.900 126.100 2,726.000	\$4,173.91	\$90,230.60
0125	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,717.000 45.150	1,000.600 235.900 1,236.500	\$10,650.89	\$55,827.98
0180	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	95.000 1175.000	44.800 9.000 53.800	\$10,575.00	\$63,215.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0215	668-2100	DROP INLET, GP 1	EA	85.000 2358.000	31.250 4.750 36.000	\$11,200.50	\$84,888.00
0225	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	186.000 250.000	52.510 22.340 74.850	\$5,585.00	\$18,712.50
Category Amount:						\$119,409.79	\$750,678.00
Category Number: 0030 EROSION CONTROL							
0310	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 100.000	32.000 1.000 33.000	\$100.00	\$3,300.00
Category Amount:						\$100.00	\$3,300.00
Category Number: 0020 DRAINAGE							
0555	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	14.000 800.000	9.000 1.000 10.000	\$800.00	\$8,000.00
0560	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000 820.000	6.000 1.000 7.000	\$820.00	\$5,740.00
Category Amount:						\$1,620.00	\$13,740.00
Category Number: 0010 ROADWAY							
0615	441-3999	CONCRETE V GUTTER	LF	11,720.000 15.000	4,910.400 480.500 5,390.900	\$7,207.50	\$80,863.50
0940	158-1000	TRAINING HOURS	HR	5,000.000 0.800	355.500 325.000 680.500	\$260.00	\$544.40

Rpt-ID: RCPEsprj

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0955	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	141.000	72.000		
				35.500	39.000		
					111.000	\$1,384.50	\$3,940.50
0960	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	878.000	425.000		
				35.500	48.500		
					473.500	\$1,721.75	\$16,809.25
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	21,432.630		
				1.000	28,433.090		
					49,865.720	\$28,433.09	\$49,865.72
		(IN# 1)					
Category Amount:						\$39,006.84	\$152,023.37
Project Total Amount:						\$758,177.43	\$13,315,271.52

Rpt-ID: RCPESPRJ

Georgia

Date: 11/27/2018

User: c0004095

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0036

Pay Period: 10/26/2018
to 11/25/2018

Project Number 227816-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 BRIDGES					
0055	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.100		
				275000.000	.500		
					.600	\$137,500.00	\$165,000.00
		1 RT					
Category Amount:						\$137,500.00	\$165,000.00
Project Total Amount:						\$137,500.00	\$1,663,245.36