

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: veppe

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0010

Pay Period: 09/01/2016
to 09/30/2016

Contract Location:

US 84/SR 38 AT WOODYARD CREEK AND EXTENDING TO GF

Time Allowed:

1410 Days

Elapsed Calender Days:

317 Days

Percent Time:

22.48

District: 5

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

07/17/2015

Date Awarded:

07/31/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/19/2015

Date Work Began:

12/14/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/28/2019

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$59,915,920.03

Original Contract Amount \$55,867,848.99

Funds Available \$47,264,841.26

Percent Complete 20.78%

Counties:

Clinch

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422120-	\$57,739,641.72	\$53,691,570.68	\$45,088,562.95	21.91%	\$3,261,495.49
422125-	\$2,176,278.30	\$2,176,278.30	\$2,176,278.30	0.00%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0010

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 422120- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,959,444.64	\$7,404,913.96	\$2,554,530.68
Non-Participating	\$2,489,861.19	\$1,851,228.54	\$638,632.65
Total Earnings	\$12,449,305.83	\$9,256,142.50	\$3,193,163.33
Stockpiled Materials	\$201,772.94	\$133,440.78	\$68,332.16
Gross Earnings	\$12,651,078.77	\$9,389,583.28	\$3,261,495.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,651,078.77	\$9,389,583.28	

Total Payable: **\$3,261,495.49**

Estimate Summary By Project

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 422125- US 84/SR 38 - BRIDGE CONSTRUCTION

Federal State Project Number: BHN00-0007-03(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$0.00	\$0.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$0.00	\$0.00	

Total Payable: **\$0.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0010

Pay Period: 09/01/2016
to 09/30/2016

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.372		
				2060874.260	.041		
		EDS00-0084-00(023)			.413	\$84,495.84	\$851,141.07
Category Amount:						\$84,495.84	\$851,141.07
Category Number: 0030 DRAINAGE QUANTITIES							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,657.000	4,012.850		
				34.060	2,157.440		
					6,170.290	\$73,482.41	\$210,160.08
0140	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,273.000	425.330		
				26.510	187.830		
					613.160	\$4,979.37	\$16,254.87
0145	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		4.000	4.000		
				912.570	12.000		
					16.000	\$10,950.84	\$14,601.12
0155	668-2100	DROP INLET, GP 1	EA	196.000	14.500		
				2415.000	-1.250		
					13.250	\$-3,018.75	\$31,998.75
Category Amount:						\$86,393.87	\$273,014.82
Category Number: 0060 EROSION CONTROL							
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		217.000	.000		
				157.500	30.750		
					30.750	\$4,843.13	\$4,843.13
0310	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	80.000	3.000		
				907.290	4.000		
					7.000	\$3,629.16	\$6,351.03
0315	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	14.000	4.000		
				414.750	3.000		
					7.000	\$1,244.25	\$2,903.25

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0010

Pay Period: 09/01/2016
to 09/30/2016

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0316	170-2000	STAKED SILT RETENTION BARRIER	LF	.000	13,788.000		
				5.000	2,138.000		
					15,926.000	\$10,690.00	\$79,630.00
		STAKED SILT RETENTION BARRIER					
0320	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	211,318.000	31,185.750		
				3.150	684.000		
					31,869.750	\$2,154.60	\$100,389.71
Category Amount:						\$22,561.14	\$194,117.12
Category Number: 0030 DRAINAGE QUANTITIES							
0470	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,335.000	282.500		
				42.610	299.160		
					581.660	\$12,747.21	\$24,784.53
0475	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,814.000	194.400		
				58.470	169.500		
					363.900	\$9,910.67	\$21,277.23
0530	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	147.000	16.000		
				864.660	22.000		
					38.000	\$19,022.52	\$32,857.08
0535	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	16.000	9.000		
				996.430	2.000		
					11.000	\$1,992.86	\$10,960.73
0550	668-1100	CATCH BASIN, GP 1	EA	9.000	.000		
				2625.000	16.250		
					16.250	\$42,656.25	\$42,656.25
Category Amount:						\$86,329.51	\$132,535.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0010

Pay Period: 09/01/2016
to 09/30/2016

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1010	207-0203	FOUND BKFILL MATL, TP II	CY	720.000 102.070	494.391 438.152 932.543	\$44,722.17	\$95,184.66
Category Amount:						\$44,722.17	\$95,184.66
Category Number: 0050 BRIDGES							
1050	520-1314	PILING IN PLACE, METAL SHELL, 14 IN OD	LF	7,054.000 57.750	262.620 962.810 1,225.430	\$55,602.28	\$70,768.58
1055	520-1316	PILING IN PLACE, METAL SHELL, 16 IN OD	LF	7,887.000 66.150	528.930 2,239.020 2,767.950	\$148,111.17	\$183,099.89
1110	520-5000	PILOT HOLES	LF	110.000 78.750	.000 60.000 60.000	\$4,725.00	\$4,725.00
1115	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	8,178.000 89.250	195.444 471.000 666.444	\$42,036.75	\$59,480.13
1120	603-7000	PLASTIC FILTER FABRIC	SY	10,602.000 5.250	195.444 471.000 666.444	\$2,472.75	\$3,498.83
1130	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 866250.000	.072 .830 .902	\$718,987.50	\$781,357.50
1135	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 157500.000	.076 .820 .896	\$129,150.00	\$141,120.00
Category Amount:						\$1,101,085.45	\$1,244,049.93

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0010

Pay Period: 09/01/2016
to 09/30/2016

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
1295	167-1500	WATER QUALITY INSPECTIONS	MO	45.000 1044.750	8.000 1.000 9.000	\$1,044.75	\$9,402.75
Category Amount:						\$1,044.75	\$9,402.75
Category Number: 0010 ROADWAY							
1365	668-5000	JUNCTION BOX	EA	1.000 2415.000	.000 1.000 1.000	\$2,415.00	\$2,415.00
Category Amount:						\$2,415.00	\$2,415.00
Category Number: 0050 BRIDGES							
1430	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO - 4 LT	LF	435.000 105.000	.000 .000 .000	\$0.00	\$0.00
1450	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO - 6 LT	LF	435.000 105.000	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0010 ROADWAY							
1900	206-0002	BORROW EXCAV, INCL MATL	CY	.000 10.150	376,225.500 173,604.000 549,829.500	\$1,762,080.60	\$5,580,769.43
ADD PAY ITEM DUE TO USE IN LIEU OF IN PLACE EMBANKMENT AND GRANULAR EMBANKMENT							
2115	158-1000	TRAINING HOURS	HR	10,000.000 0.800	720.000 2,543.750 3,263.750	\$2,035.00	\$2,611.00
Category Amount:						\$1,764,115.60	\$5,583,380.43
Project Total Amount:						\$3,193,163.33	\$12,449,305.83