

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Contract Location:

US 84/SR 38 AT WOODYARD CREEK AND EXTENDING TO GI

Time Allowed:

1686 Days

Elapsed Calender Days:

833 Days

Percent Time:

49.41

District: 5

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

07/17/2015

Date Awarded:

07/31/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/19/2015

Date Work Began:

12/14/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2020

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$62,190,124.75

Original Contract Amount \$55,867,848.99

Funds Available \$26,359,139.05

Percent Complete 57.62%

Counties:

Clinch

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422120-	\$60,013,846.44	\$53,691,570.68	\$25,127,000.45	58.13%	\$1,396,676.92
422125-	\$2,176,278.30	\$2,176,278.30	\$1,232,138.59	43.38%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number: 422120- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$27,909,476.69	\$26,792,135.18	\$1,117,341.51
Non-Participating	\$6,977,369.30	\$6,698,033.89	\$279,335.41
Total Earnings	\$34,886,845.99	\$33,490,169.07	\$1,396,676.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$34,886,845.99	\$33,490,169.07	\$1,396,676.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,886,845.99	\$33,490,169.07	

Total Payable: **\$1,396,676.92**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number: 422125- US 84/SR 38 - BRIDGE CONSTRUCTION

Federal State Project Number: BHN00-0007-03(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$755,311.75	\$755,311.75	\$0.00
Non-Participating	\$188,827.96	\$188,827.96	\$0.00
Total Earnings	\$944,139.71	\$944,139.71	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$944,139.71	\$944,139.71	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$944,139.71	\$944,139.71	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.787		
				2060874.260	.021		
		EDS00-0084-00(023)			.808	\$43,278.36	\$1,665,186.40
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.750		
				5232107.750	.050		
		EDS00-0084-00(023)			.800	\$261,605.39	\$4,185,686.20
0075	641-1100	GUARDRAIL, TP T	LF	748.000	208.640		
				67.200	42.400		
					251.040	\$2,849.28	\$16,869.89
0085	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	31.000	3.000		
				1018.500	1.000		
					4.000	\$1,018.50	\$4,074.00
0090	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	28.000	4.000		
				1942.500	1.000		
					5.000	\$1,942.50	\$9,712.50
Category Amount:						\$310,694.03	\$5,881,528.99
Category Number: 0020 PAVEMENT							
0100	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	12,406.000	9,381.333		
				31.110	144.444		
					9,525.777	\$4,493.65	\$296,346.92
Category Amount:						\$4,493.65	\$296,346.92
Category Number: 0030 DRAINAGE QUANTITIES							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,657.000	13,377.070		
				34.060	1,520.600		
					14,897.670	\$51,791.64	\$507,414.64
0146	600-0001	FLOWABLE FILL	CY	.000	21.000		
				301.490	7.000		
					28.000	\$2,110.43	\$8,441.72

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE QUANTITIES							
0155	668-2100	DROP INLET, GP 1	EA	196.000 2415.000	47.750 9.500 57.250	\$22,942.50	\$138,258.75
Category Amount:						\$76,844.57	\$654,115.11
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
0160	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		875.250 14.700	.000 15.000 15.000	\$220.50	\$220.50
0170	636-2070	GALV STEEL POSTS, TP 7	LF	2,991.000 6.300	.000 101.834 101.834	\$641.55	\$641.55
0175	636-2080	GALV STEEL POSTS, TP 8	LF	1,564.000 9.450	.000 38.666 38.666	\$365.39	\$365.39
Category Amount:						\$1,227.44	\$1,227.44
Category Number: 0060 EROSION CONTROL							
0245	163-0232	TEMPORARY GRASSING	AC	30.000 840.000	117.614 17.802 135.416	\$14,953.68	\$113,749.44
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		217.000 157.500	126.500 23.250 149.750	\$3,661.88	\$23,585.63
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		105,659.000 0.050	.000 611.500 611.500	\$30.58	\$30.58
0295	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF		2,000.000 0.050	50.000 487.000 537.000	\$24.35	\$26.85

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0320	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	211,318.000 3.150	48,732.000 787.500 49,519.500	\$2,480.63	\$155,986.43
Category Amount:						\$21,151.12	\$293,378.93
Category Number: 0030 DRAINAGE QUANTITIES							
0460	511-1000	BAR REINF STEEL	LB	57,989.000 0.980	48,060.750 5,668.950 53,729.700	\$5,555.57	\$52,655.11
0465	500-3101	CLASS A CONCRETE	CY	462.000 718.400	398.058 38.429 436.487	\$27,607.39	\$313,572.26
0470	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,335.000 42.610	1,133.360 337.000 1,470.360	\$14,359.57	\$62,652.04
0530	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	147.000 864.660	77.000 38.000 115.000	\$32,857.08	\$99,435.90
0550	668-1100	CATCH BASIN, GP 1	EA	9.000 2625.000	60.250 2.250 62.500	\$5,906.25	\$164,062.50
Category Amount:						\$86,285.86	\$692,377.81
Category Number: 0010 ROADWAY							
0625	430-0600	PLAIN PC CONC PVMT, CL HES CONC, 10 INCH ` SY		1,268.000 89.250	962.045 102.186 1,064.231	\$9,120.10	\$94,982.62
0910	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	5,000.000 40.350	6,215.618 238.758 6,454.376	\$9,633.89	\$260,434.07

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0915	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000 7443.190	2.000 4.000 6.000	\$29,772.76	\$44,659.14
1005	641-1200	GUARDRAIL, TP W	LF	36,752.000 15.330	3,606.430 342.000 3,948.430	\$5,242.86	\$60,529.43
1010	207-0203	FOUND BKFILL MATL, TP II	CY	720.000 102.070	1,809.258 903.281 2,712.539	\$92,197.89	\$276,868.86
1015	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		4.000 8865.390	20.000 4.000 24.000	\$35,461.56	\$212,769.36
Category Amount:						\$181,429.06	\$950,243.48
Category Number: 0050 BRIDGES							
1115	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	8,178.000 89.250	3,961.822 96.556 4,058.378	\$8,617.62	\$362,210.24
1120	603-7000	PLASTIC FILTER FABRIC	SY	10,602.000 5.250	3,961.822 96.556 4,058.378	\$506.92	\$21,306.48
1165	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3 RT	LS	1.000 603750.000	.150 .750 .900	\$452,812.50	\$543,375.00
1225	540-1102	REMOVAL OF EXISTING BR, BR NO - 4 RT	LS	1.000 42000.000	.000 1.000 1.000	\$42,000.00	\$42,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
1250	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.000		
				42000.000	1.000		
		5 RT			1.000	\$42,000.00	\$42,000.00
Category Amount:						\$545,937.04	\$1,010,891.72
Category Number: 0020 PAVEMENT							
1260	318-3000	AGGR SURF CRS	TN	4,721.000	1,407.400		
				42.120	227.330		
					1,634.730	\$9,575.14	\$68,854.83
Category Amount:						\$9,575.14	\$68,854.83
Category Number: 0010 ROADWAY							
1290	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000	.000		
				44.100	48.000		
					48.000	\$2,116.80	\$2,116.80
Category Amount:						\$2,116.80	\$2,116.80
Category Number: 0060 EROSION CONTROL							
1295	167-1500	WATER QUALITY INSPECTIONS	MO	45.000	25.000		
				1044.750	1.000		
					26.000	\$1,044.75	\$27,163.50
Category Amount:						\$1,044.75	\$27,163.50
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
1310	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		537.280	.000		
				17.850	74.130		
					74.130	\$1,323.22	\$1,323.22
Category Amount:						\$1,323.22	\$1,323.22
Category Number: 0050 BRIDGES							
1460	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.150		
				42000.000	.750		
		3 RT			.900	\$31,500.00	\$37,800.00
Category Amount:						\$31,500.00	\$37,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dhenders

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0028

Pay Period: 02/01/2018
to 02/28/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE QUANTITIES							
1475	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	54.820 199.500	.000 24.000 24.000	\$4,788.00	\$4,788.00
Category Amount:						\$4,788.00	\$4,788.00
Category Number: 0090 ALTERNATE 3							
2155	413-1000	BITUM TACK COAT	GL	33,206.000 2.250	10,658.000 633.000 11,291.000	\$1,424.25	\$25,404.75
2165	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		79,428.000 73.890	43,924.520 202.040 44,126.560	\$14,928.74	\$3,260,511.52
2170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		35,134.000 80.360	.000 381.090 381.090	\$30,624.39	\$30,624.39
2175	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		46,690.000 76.100	27,557.810 1,001.250 28,559.060	\$76,195.13	\$2,173,344.47
Category Amount:						\$123,172.51	\$5,489,885.13
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-330,910.050 -4,906.270 -335,816.320	\$-4,906.27	(\$335,816.32)
		(IN #1)					
Category Amount:						\$-4,906.27	\$-335,816.32
Project Total Amount:						\$1,396,676.92	\$34,886,845.99