

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

US 84/SR 38 AT WOODYARD CREEK AND EXTENDING TO GI

Time Allowed:

1686 Days

Elapsed Calender Days:

1047 Days

Percent Time:

62.10

District: 5

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

07/17/2015

Date Awarded:

07/31/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/19/2015

Date Work Began:

12/14/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2020

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$62,190,124.75

Original Contract Amount \$55,867,848.99

Funds Available \$17,116,523.20

Percent Complete 72.48%

Counties:

Clinch

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422120-	\$60,013,846.44	\$53,691,570.68	\$16,939,815.12	71.77%	\$2,511,254.46
422125-	\$2,176,278.30	\$2,176,278.30	\$176,708.07	91.88%	\$13,005.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 422120- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$34,459,224.96	\$32,450,221.40	\$2,009,003.56
Non-Participating	\$8,614,806.36	\$8,112,555.46	\$502,250.90
Total Earnings	\$43,074,031.32	\$40,562,776.86	\$2,511,254.46
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$43,074,031.32	\$40,562,776.86	\$2,511,254.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$43,074,031.32	\$40,562,776.86	

Total Payable: **\$2,511,254.46**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 422125- US 84/SR 38 - BRIDGE CONSTRUCTION

Federal State Project Number: BHN00-0007-03(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,599,656.16	\$1,589,252.08	\$10,404.08
Non-Participating	\$399,914.07	\$397,313.05	\$2,601.02
Total Earnings	\$1,999,570.23	\$1,986,565.13	\$13,005.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,999,570.23	\$1,986,565.13	\$13,005.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,999,570.23	\$1,986,565.13	

Total Payable: **\$13,005.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.911		
				2060874.260	.015		
		EDS00-0084-00(023)			.926	\$30,913.11	\$1,908,369.56
0028	441-0104	CONC SIDEWALK, 4 IN	SY	5,428.000	4,981.369		
				29.400	177.500		
					5,158.869	\$5,218.50	\$151,670.75
0035	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	7,700.000	312.517		
				37.800	340.033		
					652.550	\$12,853.25	\$24,666.39
Category Amount:						\$48,984.86	\$2,084,706.70
Category Number: 0020 PAVEMENT							
0100	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	12,406.000	11,878.673		
				31.110	634.089		
					12,512.762	\$19,726.51	\$389,272.03
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,735.000	1,326.430		
				80.430	219.980		
					1,546.410	\$17,692.99	\$124,377.76
Category Amount:						\$37,419.50	\$513,649.79
Category Number: 0030 DRAINAGE QUANTITIES							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,657.000	18,349.910		
				34.060	209.000		
					18,558.910	\$7,118.54	\$632,116.47
0155	668-2100	DROP INLET, GP 1	EA	196.000	91.750		
				2415.000	3.750		
					95.500	\$9,056.25	\$230,632.50
Category Amount:						\$16,174.79	\$862,748.97

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		217.000 157.500	186.500 1.500 188.000	\$236.25	\$29,610.00
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		105,659.000 0.050	6,259.500 1,609.000 7,868.500	\$80.45	\$393.43
0320	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	211,318.000 3.150	99,555.450 668.250 100,223.700	\$2,104.99	\$315,704.66
Category Amount:						\$2,421.69	\$345,708.09
Category Number: 0030 DRAINAGE QUANTITIES							
0465	500-3101	CLASS A CONCRETE	CY	462.000 718.400	436.654 .500 437.154	\$359.20	\$314,051.43
0470	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,335.000 42.610	1,766.660 -209.000 1,557.660	\$-8,905.49	\$66,371.89
0550	668-1100	CATCH BASIN, GP 1	EA	9.000 2625.000	80.500 1.500 82.000	\$3,937.50	\$215,250.00
Category Amount:						\$-4,608.79	\$595,673.32
Category Number: 0010 ROADWAY							
0610	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	666.000 16.800	522.930 94.000 616.930	\$1,579.20	\$10,364.42

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0650	433-1000	REINF CONC APPROACH SLAB	SY	3,587.000 168.000	2,867.700 641.667 3,509.367	\$107,800.06	\$589,573.66
Category Amount:						\$109,379.26	\$599,938.08
Category Number: 0060 EROSION CONTROL							
0665	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	217.000 0.050	12.000 1.000 13.000	\$0.05	\$0.65
Category Amount:						\$0.05	\$0.65
Category Number: 0010 ROADWAY							
0950	441-3999	CONCRETE V GUTTER	LF	11,466.000 21.000	7,425.660 4,388.500 11,814.160	\$92,158.50	\$248,097.36
0955	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	286.000 36.750	156.000 56.000 212.000	\$2,058.00	\$7,791.00
1010	207-0203	FOUND BKFILL MATL, TP II	CY	720.000 102.070	3,327.018 -4.180 3,322.838	\$-426.65	\$339,162.07
Category Amount:						\$93,789.85	\$595,050.43
Category Number: 0050 BRIDGES							
1115	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	8,178.000 89.250	5,363.779 463.111 5,826.890	\$41,332.66	\$520,049.93
1120	603-7000	PLASTIC FILTER FABRIC	SY	10,602.000 5.250	5,363.779 463.111 5,826.890	\$2,431.33	\$30,591.17
Category Amount:						\$43,763.99	\$550,641.10

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1265	441-0108	CONC SIDEWALK, 8 IN	SY	385.000 54.600	204.830 31.000 235.830	\$1,692.60	\$12,876.32
Category Amount:						\$1,692.60	\$12,876.32
Category Number: 0060 EROSION CONTROL							
1295	167-1500	WATER QUALITY INSPECTIONS	MO	45.000 1044.750	32.000 1.000 33.000	\$1,044.75	\$34,476.75
Category Amount:						\$1,044.75	\$34,476.75
Category Number: 0030 DRAINAGE QUANTITIES							
1330	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	18,322.000 16.800	16,923.890 648.380 17,572.270	\$10,892.78	\$295,214.14
Category Amount:						\$10,892.78	\$295,214.14
Category Number: 0090 ALTERNATE 3							
2145	301-2170	SOIL-CEM STAB BASE CRS, 10 IN	SY	357,330.000 13.250	242,363.562 58,899.870 301,263.432	\$780,423.28	\$3,991,740.47
2150	301-5000	PORTLAND CEMENT	TN	14,416.000 121.300	6,525.920 1,567.490 8,093.410	\$190,136.54	\$981,730.63
2155	413-1000	BITUM TACK COAT	GL	33,206.000 2.250	11,291.000 578.000 11,869.000	\$1,300.50	\$26,705.25
2165	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		79,428.000 73.890	44,126.560 15,166.620 59,293.180	\$1,120,661.55	\$4,381,173.07
Category Amount:						\$2,092,521.87	\$9,381,349.42

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number 422120-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-335,816.320		
				1.000	57,777.260		
					-278,039.060	\$57,777.26	(\$278,039.06)
		(IN #1)					
					Category Amount:	\$57,777.26	\$-278,039.06
					Project Total Amount:	\$2,511,254.46	\$43,074,031.32

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: dhenders

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0035

Pay Period: 09/01/2018
to 09/30/2018

Project Number 422125-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 BRIDGES					
0060	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,520.000	791.604		
				89.250	137.620		
					929.224	\$12,282.59	\$82,933.24
0065	603-7000	PLASTIC FILTER FABRIC	SY	1,652.000	791.604		
				5.250	137.620		
					929.224	\$722.51	\$4,878.43
Category Amount:						\$13,005.10	\$87,811.67
Project Total Amount:						\$13,005.10	\$1,999,570.23