

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019
to 02/28/2019

Contract Location:

US 84/SR 38 AT WOODYARD CREEK AND EXTENDING TO GI

Time Allowed:

1686 Days

Elapsed Calendar Days:

1198 Days

Percent Time:

71.06

District: 5

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

07/17/2015

Date Awarded:

07/31/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/19/2015

Date Work Began:

12/14/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2020

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$62,190,124.75

Original Contract Amount \$55,867,848.99

Funds Available \$9,421,840.12

Percent Complete 84.85%

Counties:

Clinch

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422120-	\$60,013,846.44	\$53,691,570.68	\$9,339,574.82	84.44%	\$874,188.48
422125-	\$2,176,278.30	\$2,176,278.30	\$82,265.29	96.22%	\$23,567.78

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 422120- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$40,539,417.17	\$39,840,066.40	\$699,350.77
Non-Participating	\$10,134,854.45	\$9,960,016.74	\$174,837.71
Total Earnings	\$50,674,271.62	\$49,800,083.14	\$874,188.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$50,674,271.62	\$49,800,083.14	\$874,188.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,674,271.62	\$49,800,083.14	

Total Payable: **\$874,188.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 422125- US 84/SR 38 - BRIDGE CONSTRUCTION

Federal State Project Number: BHN00-0007-03(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,675,210.38	\$1,656,356.16	\$18,854.22
Non-Participating	\$418,802.63	\$414,089.07	\$4,713.56
Total Earnings	\$2,094,013.01	\$2,070,445.23	\$23,567.78
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,094,013.01	\$2,070,445.23	\$23,567.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,094,013.01	\$2,070,445.23	

Total Payable: **\$23,567.78**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019
to 02/28/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,233.000 46.200	4,286.851 1,593.761 5,880.612	\$73,631.76	\$271,684.27
Category Amount:						\$73,631.76	\$271,684.27
Category Number: 0060 EROSION CONTROL							
0245	163-0232	TEMPORARY GRASSING	AC	30.000 840.000	148.165 14.520 162.685	\$12,196.80	\$136,655.40
0250	163-0240	MULCH	TN	1,414.000 105.000	494.376 48.060 542.436	\$5,046.30	\$56,955.78
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		105,659.000 0.050	23,521.500 1,477.000 24,998.500	\$73.85	\$1,249.93
0325	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,357.000 64.670	428.820 792.940 1,221.760	\$51,279.43	\$79,011.22
0330	603-7000	PLASTIC FILTER FABRIC	SY	2,402.000 1.990	941.790 792.940 1,734.730	\$1,577.95	\$3,452.11
Category Amount:						\$70,174.33	\$277,324.44
Category Number: 0020 PAVEMENT							
0599	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	7,350.000 23.940	6,029.283 94.669 6,123.952	\$2,266.38	\$146,607.41
Category Amount:						\$2,266.38	\$146,607.41

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019

to 02/28/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0945	716-2000	EROSION CONTROL MATS, SLOPES	SY	41,365.000	1,157.300		
				1.310	1,077.472		
					2,234.772	\$1,411.49	\$2,927.55
Category Amount:						\$1,411.49	\$2,927.55
Category Number: 0050 BRIDGES							
1025	500-2100	CONCRETE BARRIER	LF	2,184.000	1,092.600		
				57.750	1,092.400		
					2,185.000	\$63,086.10	\$126,183.75
Category Amount:						\$63,086.10	\$126,183.75
Category Number: 0020 PAVEMENT							
1260	318-3000	AGGR SURF CRS	TN	4,721.000	2,140.060		
				42.120	145.560		
					2,285.620	\$6,130.99	\$96,270.31
Category Amount:						\$6,130.99	\$96,270.31
Category Number: 0060 EROSION CONTROL							
1285	702-0675	MYRICA CERIFERA -	EA	348.000	28.000		
				104.340	144.000		
					172.000	\$15,024.96	\$17,946.48
		WAX MRYTLE, 5 FT					
1295	167-1500	WATER QUALITY INSPECTIONS	MO	45.000	38.000		
				1044.750	1.000		
					39.000	\$1,044.75	\$40,745.25
Category Amount:						\$16,069.71	\$58,691.73
Category Number: 0010 ROADWAY							
2130	702-0470	ILEX VOMITORIA NANA -	EA	440.000	417.000		
				31.500	-200.000		
					217.000	\$-6,300.00	\$6,835.50
		DWARF YAUPON HOLLY, 3 GAL					
Category Amount:						\$-6,300.00	\$6,835.50

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019
to 02/28/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 ALTERNATE 3							
2155	413-1000	BITUM TACK COAT	GL	33,206.000 2.250	20,161.000 4,535.000 24,696.000	\$10,203.75	\$55,566.00
2170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		35,134.000 80.360	381.090 7,735.490 8,116.580	\$621,623.98	\$652,248.37
Category Amount:						\$631,827.73	\$707,814.37
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-154,134.790 15,889.990 -138,244.800	\$15,889.99	(\$138,244.80)
Category Amount:						\$15,889.99	\$-138,244.80
Project Total Amount:						\$874,188.48	\$50,674,271.62

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: dhenders

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0040

Pay Period: 02/01/2019
to 02/28/2019

Project Number 422125-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 BRIDGES					
0015	500-2100	CONCRETE BARRIER	LF	816.000	408.300		
				57.750	408.100		
					816.400	\$23,567.78	\$47,147.10
Category Amount:						\$23,567.78	\$47,147.10
Project Total Amount:						\$23,567.78	\$2,094,013.01